

10/13 TD 7100' - Run BST No. 1 from 4158' - hot packer failed. Run BST No. 2 and prep to P & A well.

10/18/83 TD 7100' - RIH and spot 86 sx cmt from 4458'-4158' spot 131 sx cmt from 1020'-720', cut-off wellhead and spot 30 sx cmt (50' plug) at the surface. Rig released 2:30 pm MDT 10/17/83. Cmt plug work witnessed by Bird Jones BLM.

10/19/83 TD 7100' - Weld steel cap and install permanent P & A marker. Well P & A complete 10/18/83.