

Lamb Chop 17 State Com No. 1  
Cont.

- 4-25-91: PU 1" pipe and tag top of cmt at 760'. Set plug #1 w/ 50 sx Cl C 2% CaCl<sub>2</sub>. WOC. GIH w/ 1" pipe and tag at 678'. Set plug #2 w/ 100 sx Cl C 2% CaCl<sub>2</sub>. WOC. GIH w/ 1" pipe and tag at 471'. Set plug #3 w/ 183 sx Cl C 2% CaCl<sub>2</sub>. Job complete at 7:30 a.m. Circ 10 sx good cmt. WOC. Cut of 13-3/8" and 8-5/8" csg. Weld on bradenhead. NU BOP, Hydril, and kill manifold. Press test BOP, kill manifold, and all valves to 3000 psi - okay. Hydril to 1500 psi - okay. Cementing operations witnessed by Mike Stubblefield of NMOCD.
- 4-26-91: Finish pressure testing all equipment. PU and TIH w/ bit and drill pipe. Resume drilling operations.