

- 3-18-75 Day 68 WOCU. Moving out rotary tools -
- 3-19-75 Day 69. WOCU.
- 3-20-75 Day 70. Set anchors. Fenced reserve & pits. Still WOCU.
- 3-21-75 Day 71. Moved in & RUCU. HU test lines & test equipment.
- 3-22-75 Day 72. Released pkr. Pulled 40 jts tbg & SD due to high winds.
- 3-23-75 Day 73. PBTB 12,147'. Finished POOH w/tbg & pkr. Set wireline BP @ 12,200'. Set 5 sack cement plug 12,200-12,147' w/dump bailer. SDON.
- 3-24-75 Day 74. PBTB 12,147'. WOC. SDOS.
- 3-25-75 Day 75. PBTB 12,147'. Ran Vann tbg. conveyed perforating guns. Logged guns into place. Flanged up on BOP. Set 5½" Baker Lockset pkr @ 11,719', "187" Baker sliding sleeve @ 11,870' & "181" Profile on & off tool @ 11,181'. Perforated Atoka 11,971-74 (3'), 11,985-95 (10') & 12,014-22 (8') w/2 JSPF w/4" csg guns. Had GTS in 27". No mud or wtr. Flowing gas by heads. FARD 0-50 MCFCGP. Observed for 1-3/4 hrs & rate appeared to be diminishing. Left flowing overnight on ½" choke. Prep to swab test this AM.
- 3-26-75 Day 76. PBTB 12,147'. Well was dead @ 7:30 AM.. RU & WIH w/swab. Found fluid level @ 6000'. Made 7 swab runs from 8 AM -12 noon. Recovered 4 BM + 4 BSW. Lowered FL to 8000'. Made 9 swab runs from 12:30 to 6:30 PM. Pulling from 10,000'. FL remained constant @ 8500'. Recovered 17 BW in this 6 hr period. Total swabbing recovery for 10 hrs was 4 BM + 21 BSW. SI & SDON.
- 3-27-75 Day 77. PBTB 12,147'. Filled tbg w/11½# mud. Rel. pkr & SD due to high winds.
- 3-28-75 Day 78. PBTB 11,847'. Pulled tbg, pkr & gun assembly. Ran 5½" wireline BP. Collar locator wouldn't pick up Atoka perms. All charges had fired. Set BP @ 11,900' & capped w/5 sax of cement 11,847-900'. SD for night. Will perf. Strawn today.
- 3-29-75 Day 79. PBTB 11,847'. Ran 4" Van csg guns below 5½" Baker Lockset pkr. Logged guns into place. Set pkr @ 11,556', Baker "on & off" Tool w/"181" profile @ 11,549', Baker Sliding sleeve @ 11,509' & Vann tbg release @ 11,572'. Perf. Strawn line 11,611-632' (21') & 11,635-642' (7') w/2 SPF. Total of 56 .31" diameter shots. Had MTS in 4" & 45 sec & GTS in 6". Had intermittent slugs of mud for 30". Flowed for an additional 20 min & well cleaned up. FARD 10.3 MCFCGP on ½" ck w/FTP 1800# & still bldg. FARD 9 MCFCGP on 3/8" ck w/FTP 2800# & still bldg. FARD 6 MCFCGP on ½" ck w/4500# FTP. SI for 5" & press. Incr. from 2800# to 4750#. 15 min SITP Incr. to 5100#. Closed in for night.
- 3-30-75 Day 80. PBTB 11,847'. Released pulling unit & PD.
- 3-31-75 Day 81. SI.
- 4-1-75 Day 82. PBTB 11,847'. SITP @ 7:30 AM was 5150#. Installed back-up master valve on Christmas tree. Hooked up 6000# flow line to production unit. Ran BHP bomb. Ready to take 4-point test today.

ILLEGIBLE