

EDDY COUNTY, NEW MEXICO

WILDCAT

POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E

(15,500' MORROW/WILDCAT) GL 3436.6'

BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

5/08/81

WO supercharger for pump truck. Continued pumping 15# mud. Pumped a total of 472 bbls mud and ran out (well capacity to packer 460 bbls). SI WO mud SICP increased 0 to 400 psi. SITP increased 1500 to 3500 psi in 5 hours. Continued pumping mud. Circulated 380 bbls around in reverse. Pumping annulus pressure 2000 psi @ 3 BPM TP 200 psi WO choke. Shut down @ 11:30 PM TP 0 CP 500 psi. 3:30 AM well dead on both sides. 6:30 AM well dead on both sides. ND X-mas tree. Unset MH-2 packer. Prep to RIH 300' to below Wolfcamp perms & circ. Also set dehydrator, cut 13,000' ROW, set 2 stack packs & began stringing flowline.

CUMULATIVE COST \$2,484,793

EDDY COUNTY, NEW MEXICO

WILDCAT

POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E

(15,500' MORROW/WILDCAT) GL 3436.6'

BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

5/09/81

RIH W/ tbq to 13194'. Rev. Circ. Hole w/15# FW Mud. Lay down 25 Jts tbq. POOH w/ tbq. Layed down MH-2 PKR, 3 Blast Jts. RU CRC Wireline. Gauge Run to 12286'. POOH. PU Otis "WB" Packer, 7" x 4" Bore. Set at 12270' (WL Depth). RU Hydrotest. Test tbq. & seal assembly in hole to 10,000 psi above slips. (Lack 60 Stands).

CUMULATIVE COST \$2,505,943

5/10/81

Finished testing tbq in hole (405 Jts tbq. 22' Subs). Remove BOPE & installed tree-tested to 10,000 psi. Unstung from "WB" PKR. Displaced tbq with 45 Bbls 10# Brine. Latched into "WB" PKR w/ 14,000# Compression. Tested Csg. to 2000 psi OK (Otis Csg. relief set for 500 psi). Opening well. Gas to surface in 12 min. cleaned well to pit for 8 hrs until (1:00 am). Shut in. SITP 30 min 7800 psi. CP-0 psi. (Rel Unit).

CUMULATIVE COST \$2,520,593

5/11/81

Surface equipment installed - to be test and purged ready for sales to El Paso on Mon. 5/11/81.

EDDY COUNTY, NEW MEXICO

WILDCAT

POKER LAKE UNIT #50, 660' FNL & 1980' FEL, SEC 4, T25S, R31E

(15,500' MORROW/WILDCAT) GL 3436.6'

BEPCO 54.9075% PRB 18.3025% TENNECO 25.15% AMOCO 1.64%

5/12/81

Installing dehydrator. Preparing to test lines and make tie-ins.

CUMULATIVE COST \$2,520,600