

OPERATOR: BETTIS, BOYLE & STOVALL
WELL NAME & NO.: EXXON 8 FEDERAL #1
LOCATION: SEC. 8, T-25-S, R-29-E, EDDY CO., NEW MEXICO

7-8-88 DAY 1, RIG UP MACK CHASE WELL SERVICE UNIT, SET PIPE RACK
& WALKWAY. INSTALL 11", 10,000# BOP, SHUT DOWN FOR WEEKEND.
DCC: \$6,569. CCC:\$6,569.

7-9-88 SDFWE

7-10-88 SDFWE

7-11-88 RIG UP WELEX. RAN CEMENT BOND LOG FROM 13,655' TO 9500'.
GOOD CEMENT BOND OVER MORROW & ATOKA. WAIT ON TUBING.
UNLOAD & RACKED 442 JNTS. 14,028.5', 2 7/8", 7.9#, P-105
PH-6 HYDRILL, SHUT DOWN FOR NIGHT @ 6:30 PM. DCC:\$6,277.
CCC:\$12,835.

7-12-88 RAN 6 1/2" BIT & BAKER CASING SCRAPER. PICK UP 434 JNTS. OF
2 7/8" TBG. TAG BOTTOM @ 13,650' K.B. LAYED DOWN 1 JNT. OF
TBG. & RAN 12 SUBS. BIT @ 13,649' K.B. SHUT DOWN @ 5:30 PM.
DCC: \$3,783. CCC:\$16,618.

7-13-88 RIG UP HALLIBURTON, PUMP 250 GAL. 15% HCL ACID DOWN TUBING &
REVERSE BACK OUT TO CLEAN TUBING IN PREPARATION TO RUN VANN
TUBING CONVEYED PERFORATING GUN. DISPLACE HOLE WITH 900 BBLs.
10#/GAL. BRINE TREATED W/CHEMICALS FOR PACKER FLUID. LAYED
DOWN 42 JNTS. 2 7/8" TBG. TRIP OUT OF HOLE WITH 330 JNTS.
2 7/8" TBG. SHUT DOWN FOR NIGHT @ 5:30 PM, RIG BROKE DOWN.
DCC: \$6,573. CCC:\$23,191.

7-14-88 FINISHED TRIPPING OUT OF HOLE WITH 2 7/8" TBG. LAY DOWN 6 1/2"
BIT & CASING SCRAPER. RUN VANN TUBING CONVEYED ASSEMBLY,
BAKER 7 5/8" X 2 7/8" LOCKSET PACKER, 1-4', 2 7/8", 6.5#/FT.
N-80, EUE TBG. SUB, BAKER EL RECEPTICAL W/1.87" PROFILE NIPPLE
& 390 JNTS., 2 7/8", 7.9#, P105, PH-6 HYDRILL TBG. TEST TBG.
TO 10,000# ABOVE SLIPS. SHUT DOWN FOR NIGHT @ 5:00 PM.
DCC: \$2,004. CCC:\$25,195.

7-15-88 RIG UP WELEX, RAN GAMMA RAY LOG THROUGH TBG. TO SPOT PERF-
ORATING GUNS. ADD 1 JNT. OF TBG. & 1-10', 2 7/8" 7.90# P-105
PH-6 HYDRILL TBG. REMOVE BOP. SET PACKER @ 12,344' K.B.
PUMP 20 BBLs. TREATED FLUID DOWN TBG. (3000' WATER BLANKET)
DOWN TBG. & VENT OPENED IN 15 MIN. ATTEMPT TO INSTALL WRAP-
AROUND. WOULD NOT GO IN HEAD, WELL HEAD REQUIRED SETTING DEPTH.
REMOVE WRAP-AROUND. INSTALL TREE & BOLT DOWN W/4 BOLTS. SHUT
DOWN FOR NIGHT @ 3:00 PM TO WAIT FOR NEW WRAP-AROUND.
DCC:\$16,004. CCC:\$41,191.

7-16-88 INSTALL NEW WRAP-AROUND. BOLT UP TREE AND TEST TREE & TOP JNT.
TO 8500# PSI. HELD OK. TEST SEALS & WRAP-AROUND TO 7500# PSI,
HELD OK. HOOKED UP FLOWLINE & MANIFOLD. DROP BAR @ 11:30 AM.
PERFORATE 12,394-12,404', W/4" CASING GUN (41 HOLES) HAD SLIGHT
REACTION FROM ANNULUS. NO REACTION THROUGH TBG. SHUT DOWN FOR
WEEKEND @ 12:45 PM LEAVE WELL SHUT IN. DCC:0, CCC:\$41,191.

7-17-88 SITP 500 PSIG @ 10:30 AM. DCC:0 CCC:\$41,191.