

Lotos "C" Federal No. 901

Install wellhead. NU BOP.

Test BOP and casing to 1000 psi from 2:00-2:30 p.m. 9/03/95.

WOC until 1:45 a.m. 9/04/95 before drilling out.

### Production Casing

TD 7-7/8" hole at 8350' at 5:45 p.m. 9/08/95.

Ran 5-1/2" casing and set at 8350'. DV tool at 6515'.

Centralized the bottom 3 joints and every other joint across pay intervals.

BJ cemented with:

#### 1st Stage:

Lead - 350 sx 50/50 Poz H with 2% gel, 5% salt, 0.15% LWL, 1/4# FC  
(14.2 ppg, 1.35 ft<sup>3</sup>/sx)

Cement circulated (volume unknown).

A cement bond log was ran on 9/22/95 which confirmed that cement circulated on the first stage.

Circulated 6 hrs between stages.

#### 2nd Stage:

Lead - 658 sx 50/50 Poz H with 2% gel, 5% salt, 1/4# FC  
(14.2 ppg, 1.35 ft<sup>3</sup>/sx)

Tail - 200 sx Class "H"  
(15.6 ppg, 1.18 ft<sup>3</sup>/sx)

Bumped plug at 6:00 a.m. 9/11/95.

Release rig at 10:00 a.m. 9/11/95.