

7. Auxiliary Equipment

Upper Kelly Cock, Lower Kelly Cock, and Full Opening Stabbing Valve

8. Testing, Coring, and Logging Program

- A. Drill Stem Tests - None planned.
- B. Coring - None planned.
- C. Logging - Mud logging planned from 4000' to TD
- D. Electric Logs
 - Open Hole: DLL/MLL, CNL/LDT, GR: Shoe of 8-5/8" csg to TD
 - Cased Hole: GR/CNL Surf. to shoe of 8-5/8" csg
 - GR/CCL TD to top cement in prod. csg.

9. Anticipated Abnormal Temperature, Pressure, or Hazards

Possible water flow from +/- 3500' to 4200'. Seepage is expected starting in the Cherry Canyon formation and continuing to TD (5360'-8700').

10. Anticipated Starting Date and Duration of Operations

Pending favorable weather and permit approval, construction work on this location is planned to begin in June 2001. Construction work will require 4 days, move-in and rig up rotary tools, 1 day, drill and complete, 21 days. It is planned to spud the well in June 2001.