

2/20/77

SI 16 hrs CP 200, fl 220 BLW/8 hrs, LH 10
bbls, prep CO. - 5960 BLW.
COST \$465 M.

3/1/77

6030 TD, 6020 PBTD, Upper Mesa Verde 5408-5486.
GIH w/RH & hydrostatic bailer, C/O sd 5485-5515
to RBP, POH no rec, RR bailer & RH, C/O 5' sd
catch RBP @ 5638, work 2 hrs would not come free,
SDN.
COST: \$466M

3/2/77

6030 TD, 6020 PBTD, Mesa Verde 5408-5914.
Work BP free POH w/BP, GIH w/Hyd bailer C/O
5655-5775, POH dump sd RR to 5775, C/O 10' sd
rec RBP, POH.
COST: \$466M

3/3/77

6030 TD, 6020 PBTD, Mesa Verde 5408-5914.
GIH w/Hyd bailer C/O 5948-6020 PBTD, POH GIH w/
prod tbg to 5388, inst tree. - 5960 BLW.
COST: \$471M

3/31/77

6030 TD, 6020 PBTD, Mesa Verde 5408-5914.
F O BO + 76 BFW/24 hrs, 3/4 ck, GV 145 MCFGPD,
TP 60, CP 250.
COST \$482 M.

4/30/77

6030 TD, 6020 PBTD, Mesa Verde 5408-5914.
F O BO + 104 BFW/3 days, 3/4, GV 144 MCFGPD,
TP 60, CP 250.
COST \$488 M.

6/8/77

6030 TD, 6020 PBTD, Mesa Verde 5408-5914.
Moved in Drake Well Serv, rigged up SDFN.

6/9/77

Mixed 200 bbls 2% KCl wtr, killed well, installed
BOP, pulled 2-3/8 tbg ran Baker RBP on 2-3/8 to
5390 hit sand 14' above top perms, pulled tbg &
BP, prep to sand pump.
COST: \$493M