

Plugging Report for Cowboy 27 #1

API: 30-035-20035

- 2-13-2020 Did cement bond log, top of cement @ 2124', tagged with wireline @ 4180'.
- 2-17-2020 Tagged with tubing @ 4206'
- 2-18-2020 Pumped 25sx cement @ 10:00 am @ 4206', tagged @ 4:15pm @ 4070'. Pumped 85bbbls MLF to cover plugs between 4070 and 1930' on 2/18/2020pm and 2/19/2020am.
- 2-19-2020 Pumped 25sx cement @9:00am @ 3801', tagged @ 3:00pm @ 3673'.
- 2-20-2020 Perforated @ 1930' then pumped 100sx plug @1930' squeezed 18bbbls into perforations @ 10am, waited until 3pm went in and tagged @ 1722', went in with tubing to 1460', pumped 25sx cement plug.
Perforated @ 800' after spotting plug @ 1460'.
- 2-21-2020 Tagged @ 1317', pumped 22bbbls MLF to cover between 1317' and 800'
- 2-24-2020 Pumped 140sx cement and circulated between 7" and 9 5/8th" pumped 3bbbls cement to steel pit, will tag on 2/25/2020
- 2-25-2020 Tagged @ 420', pumped 14bbbls MLF and pumped 25sx plug @ 150'
- 2-26-2020 Tagged inside casing @ 17', did cutoff filled with cement, cement to surface between casings,
welded plate on casing stub, installed dry hole marker.