C-147 Registration Package

Prepared for



NGL Water Solutions Permian, LLC 3773 Cherry Creek North Drive, Suite 1000 Denver, CO 80209 Phone: (918) 481-1119 www.nglep.com

Developed by



Energy Inspection Services
Energy Inspection Services
479 Wolverine Drive #9
Bayfield, Colorado 81122
Phone: (970) 881-4080

TABLE OF CONTENTS

1.	Intro	duction	1							
2.	Varia	nce Explanation	1							
3.	Sitin	Siting Criteria								
	3.1.	Distance to Groundwater.	5							
	3.2.	Distance to Surface Water	5							
	3.3.	Distance to Structures	5							
	3.4.	Distance to Non-Public Water Supply	5							
	3.5.	Distance to Municipal Boundaries and Defined Fresh Water Fields	5							
	3.6.	Distance to Subsurface Mines	5							
	3.7	Distance to 100-Year Floodplain	5							
4.	Desi	gn and Construction Plan	6							
	4.1.	Foundation Construction	6							
	4.2.	Liner Construction	6							
	4.3.	Leak Detection System	7							
	4.4.	Signage	7							
	4.5.	Entrance Protection	7							
	4.6.	Wildlife Protection	8							
5.	Main	tenance and Operating Plan	8							
	5.1.	Inspection Timing	8							
	5.2.	Maintenance	8							
	5.3.	Cessation of Operations	8							
6.	Clos	ure Plan	9							
	6.1 C	losure Cost Estimate	10							
	6.2 Fluid Removal									
	6.3 Soil Sampling									
	6.4 Reclamation									
7.	iWate	rs Report & Water Well Data	14							
8.	Aerial	Map	19							
		' Мар								
		s Mills Map								
		A Flood Map								
		ology Report								
	,	ent A - Containment Construction Plans	25							

1. Introduction

Applicant	NGL Water Solutions Permian, LLC
Project Name	McCloy West Recycling Facility
Project Type	Recycling Containment Registration
Legal Location	Section 15, Township 24S, Range 32E, Lea County, New Mexico
Surface Owner	NGL Water Solutions Permian, LLC

In accordance with NMAC 19.15.34, NGL Water Solutions Permian, LLC (NGL) requests the registration of the proposed Recycling Containment through the approval of this C-147 registration package. The facility and containments will be used to treat and recycle produced water for re-use.

This package contains the C-147 form and associated documents for registration of the McCloy West Recycling Facility.

2. VARIANCE EXPLANATION

The requested variances provide equal or better protection of fresh water, public health, and the environment.

C-147 #5 Fencing

19.15.34.12.D(1) NMAC states "Recycling containments shall be fenced with a four-foot fence that has at least four strands of barbed wire evenly spaced in the interval between one foot and four feet above ground level."

NGL would like to request permission from the OCD for a variance regarding fencing at the McCloy West Recycling Facility. NGL proposes to utilize a six-foot galvanized chain link fence with 3 strands of barb wire on the top of the chain link fencing. The 3 strands of barb wire will be mounted on a galvanized barb bracket with a 45-degree angle pointing towards the outside of the location. Each post will be drilled via auger to ensure a consistent and accurate depth and will be set in concrete. Where surface waterlines enter the facility 24" x 24" swinging gates will be installed at ground level for surface waterlines to pass through. The gates will remain closed to ensure no wildlife can access the containment when surface waterlines are not present.

Recycling Containment (Liner)

19.15.34.12.A(4) NMAC states "All primary (upper) liners in a recycling containment shall be geomembrane liners composed of an impervious, synthetic material that is resistant to ultraviolet light, petroleum hydrocarbons, salts and acidic and alkaline solutions. All primary liners shall be 30-mil flexible PVC, 45-mil LLPDE string reinforced or 60-mil HDPE liners. Secondary liners shall be 30-mil LLDPE string reinforced or equivalent with a hydraulic conductivity no greater than 1 x 10-9 cm/sec. Liner compatibility shall meet the EPA SW-846 method 9090A or subsequent relevant publications.

NGL would like to request permission from the OCD for variance regarding the primary and secondary liner for the McCloy West Recycling Facility. NGL proposes to utilize 60-mil HDPE for the primary liner as well as 60-mil HDPE for the secondary liner. Below is an explanation from a liner company in the Permian Basin explaining why NGL's proposed liner provides equal or better protection of fresh water, public health, and the environment.

"For the comparison between a skrim reinforced 45 Mil LLPE and a 60 Mil HDPE my opinion is that 60 HDPE is better product, for a couple of reasons. First being material width. 45 mil skrim reinforced as a roll good which is what we use to fuse in the field is 12' wide as compared to 22.5 on the 60 HDPE. You can buy wider 45 mil skrim that has been converted in a facility but since the installer did not make those conversion seams it is hard to trust that the seam fusion is up to the appropriate standard and the facility's do not provide tensiometer testing documentation for their weld seams. This means that there will be almost 2 times the field seams done and twice the testing, increasing the risk for a potential leak and nearly doubling installation time. In the area for this proposed site our biggest enemy for installation is wind. We have to install between windows of high winds, so speed is a definite factor. These seams also have to be air channel tested. The weld seam will be inflated to 30psi and has to hold for up to 2-5 minutes depending on the proctor. With LLPE (Linear Low Polyethylene) the product has much more elastic properties and you can have very inconsistent testing results due to elongation as compared to the much more rigid 60 HDPE product. Another concern is the wicking effect skrim reinforced products have. While they have great tear strength the material is actually a laminated product that has two layers of liner laminated above and below the polyester skrim, when there is a tear or puncture (which is inevitable with field hands laying pipe and wildlife) the polyester will wick the produced water and distribute contaminates throughout the skrim causing a potential for the material to swell and delaminate. When polyethylene is exposed to some oilbased material over time it will swell, when this occurs with a skrim product the material is essentially trapped by the netting of the skrim because of this expansion the material will bubble between the skrim nets and eventually have the potential to delaminate. For this reason, we do not recommend, nor will we warranty a produced water installation with this type of material. For the secondary layer the reason 60 HDPE is better simply because it exceeds the required spec. The standard allows a lesser liner for the secondary layer and we are simply proposing to use a higher spec material than is required." - Cody Smithson, President, Patriot Environmental LLC.

Variance Request for Bird Deterrent

19.15.34.12.E. Netting. The operator shall ensure that a recycling containment is screened, netted or otherwise protective of wildlife, including migratory birds. The operator shall on a monthly basis inspect for and, within 30 days of discovery, report the discovery of dead migratory birds or other wildlife to the appropriate wildlife agency and to the division district office in order to facilitate assessment and implementation of measures to prevent incidents from reoccurring.

NGL proposes to utilize the Bird-X Mega Blaster Pro, creating intermittent distress calls to create a "danger zone" that frightens native and/or migrating birds and wildlife from the water recycling facility. Two units would be installed, each containing 2 built-in high output amplifiers and houses 20 speakers, capable of producing up to 125 decibels and a frequency range from 2,000 - 10,000 Hz.

Mega Blaster Pro-Specs:

- Coverage: Up to 30 acres from single unit

- Box dimensions:

- Box 1: 23" x 18" x 16" (23 lbs., unit & speakers)

- Box 2: 32" x 24" x 5" (17 lbs., solar panel)

- Power Input: 12vDC (3 amps) via solar panel and battery

- Sound Pressure: up to 125 decibels

- Frequency: 2,000 - 10,000 Hz

- Library of predator calls

- Full customizable to the species of bird in our area of operations

- Compliance: UL & CE listed

- EPA Est. 075310-OR-0001

- Included: Generating unit with two built-in high-output amplifiers, 20-speaker tower with audio cables, 40-watt solar panel, battery clips, and all mounting hardware.
- The unit is typically mounted with a tripod pole setup. The tripod would be a typical sturdy tripod that would be used to support a larger PA speaker. The pole that would fit into the top of the tripod that the speaker tower, control box and solar panel would mount to should be 3/4" diameter and be 6-12 feet tall. The taller the pole the greater the distance the sound will travel.
- The effective range of the Mega Blaster Pro is 30 acres, in a circular coverage pattern around the 20-speaker tower with a radius of about 660 feet. The 20-speaker tower features 5 speakers pointed in each direction to create the even dispersal.

3. SITING CRITERIA

3.1. Distance to Groundwater

A test well was drilled on the proposed McCloy West Recycling Facility on 04/30/2019 per the attached Drilling Log. The McCloy West location has an elevation of 3600' and a well was drilled to a depth of 75' with no groundwater discovered. The iWaters Report attached from the New Mexico State Engineer's Office indicates the average depth to groundwater in the T24S, R32E is 380'. Therefore, the groundwater depth is greater than 50 feet below the bottom of the recycling containment.

3.2. Distance to Surface Water

There are not continuously flowing watercourses within 300', nor any other significant watercourse and lakebed or playa lake within 200' of the recycling containment as shown on the Aerial or Topo maps provided.

3.3. Distance to Structures

There are no permanent residence, school, hospital, institution or church at the time of initial registration within 1,000' of the recycling containment as shown on the Aerial and Topo maps provided.

3.4. Distance to Non-Public Water Supply

There are no springs or freshwater wells used for domestic or stock water purposes within 500′ in existence at the time of initial registration as shown on the Aerial and Topo maps provided.

3.5. Distance to Municipal Boundaries and Defined Fresh Water Fields

The recycling facility is not within any incorporated municipal boundaries within a defined municipal fresh water well field covered by a municipal ordinance adopted pursuant to Section 3-27-3 NMSA 1978, as amended.

3.6. Distance to Subsurface Mines

The recycling containment is not located in an "unstable" area. The location is not over a mine and is not on the side of a hill. The location of the excavated surface material will not be located within 100 feet of a continuously flowing or significant watercourse. According to the NM EMNRD Mining and Mineral Divisions database there are no subsurface mines in Section 15, Township 24S, Range 32E of Lea County.

3.7 Distance to 100-Year Floodplain

The McCloy Recycling Containment is not located within a 100-year floodplain as demonstrated on the FEMA Map.

4. DESIGN AND CONSTRUCTION PLAN

In accordance with Rule 19.15.34 the following information describes the design and construction of the recycling containment on NGL's location.

The NGL Design and Construction Plan assists NGL personnel in ensuring compliance with the minimum design and construction requirements for recycling containments as defined by the NMOCD outlined in 19.15.34.12 NMAC. The plan applies to any NGL Employee(s) and subcontractor(s) whose job requires them to assist with the design and construction of the recycling containment. The plan is designed to ensure compliance with the minimum design and construction requirements for recycling containments as defined by the NMOCD outlined in 19.15.34.12 NMAC.

NGL shall design and construct a recycling containment in accordance with the following specifications.

4.1. Foundation Construction

Approximately 6" of topsoil will be stripped and stockpiled for final cover at the time of closure. The topsoil will be stored on the permitted facility, adjacent to the permitted facility, or on a neighboring property owned by NGL, as room allows.

The recycling containment will have a properly constructed foundation and interior slopes consisting of a firm, unyielding base, smooth and free of rocks, debris, sharp edges or irregularities to prevent the liner's rupture or tear. The containment will ensure confinement of produced water, to prevent releases and to prevent overtopping due to wave action or rainfall. A geotextile under the liner will be used, if needed, to reduce the localized stress-strain or protuberances that otherwise may compromise the liner's integrity. The final sub grade shall be scarified to a minimum depth of 12 inches, moisture conditioned to near Optimum Moisture and compacted to 95% of maximum dry density as determined by a Standard Proctor (ASTM 698).

Positive draining should be provided during construction and maintained throughout the life of the proposed project to prevent surface runoff from entering the pond. Protective slopes should be provided with a minimum grade of approximately 5 percent for at least 10 feet from the structures. Backfill against footings, exterior walls, and in utility trenches should be well compacted and free of all construction debris to reduce the possibility of moisture infiltration.

The pond inside levey grade will be constructed no steeper than 3H:1V grade and the pond outside levey grade will be constructed no steeper than 5H:1V grade.

4.2. Liner Construction

NGL's recycling containment shall incorporate, a primary (upper) liner and a secondary (lower) liner with a leak detection system. The primary (upper) liner will be a 60-mil HDPE liner resistant to UV light, petroleum hydrocarbons, salt and acidic/alkaline solutions with a single sided texture to increase traction for emergency escape from the pit and shall cover the bottom and sides of the pit including the minimum three (3) feet of freeboard per NMOCD 19.15.17.11.G.9. The secondary liner will be a 60-mil HDPE liner for

initial leak detection and shall cover the bottom and sides of the pit including the minimum three (3) feet of freeboard per NMOCD 19.15.17.11.G.9.

A secondary leak detection system will be installed at the designated center of each pit. The pit bottom will be sloped to the detection system that will be comprised of 2" HDPE or PVC solid and perforated pipe with 1-1/2" Type F coarse drain rock bedding.

NGL shall ensure the subcontractor installing the recycling containment minimized liner seams and orient them up and down, not across, a slope of the levee. NGL shall ensure that factory welded seams shall be used where possible. NGL shall ensure the subcontractor installing the recycling containment ensures field seams in the geosynthetic material are thermally seamed and that prior to any field seaming, the installer overlaps the liners four to six inches. The subcontractor installing the liner shall minimize the number of field seams and corners and irregularly shaped areas. NGL will only hire qualified personnel to perform field welding and testing.

The liner system shall be anchored as designed in a 2 FT x 2.5 FT anchor trench and topped with 6 inches of road base.

At the point of discharge into or suction from the recycling containment, NGL will ensure that the liner is protected from excessive hydrostatic force and potential mechanical damage. External discharge and/or suction lines will not penetrate the liner.

4.3. Leak Detection System

NGL shall place a leak detection system between the upper and lower geomembrane liners that shall consist of a 200-mil genet to facilitate drainage. The leak detection system shall consist of a properly designed drainage and collection and removal system placed above the lower geomembrane liner in depressions and sloped to facilitate the earliest possible leak detection. A 4-foot deep depression will be constructed to allow for collection of any leaking liquid. A 4-inch PVC pipe will be installed in between the primary and secondary liners from the top of the pit to the depression to allow for detection and removal of liquid that may collect between the primary and secondary liners.

4.4. Signage

NGL will sign the containment with an upright sign no less than 12" by 24" with lettering not less than 2" in height in a conspicuous place near the containment. NGL will provide the operator's name, location of the containment by quarter-quarter or unit letter, Section, Township, Range and emergency telephone numbers.

4.5. Entrance Protection

NGL will surround the containment with a six-foot chain-link fence. All gates leading in and out of the containment will be closed and locked when personnel are not on-site. The fencing will be kept in good repair and shall be inspected as part of the weekly inspection performed at the containment facility.

4.6. Wildlife Protection

NGL will install a bird deterrent system pursuant to the attached *Migratory Bird Mitigation Plan*. The containment will be inspected weekly for dead migratory birds and will be reported accordingly.

5. Maintenance and Operating Plan

In accordance with Rule 19.15.34 the following information describes the operation and maintenance of recycling containments on NGL's location.

5.1. Inspection Timing

NGL shall inspect the recycling containment and associated leak detection systems weekly while it contains fluids. A current log of inspections will be maintained, and the log will be made available for review upon division request. If fluids are found in the sump, the fluids will be sampled and then pumped out. In addition to human monitoring the pond fluid level will be determined via two (2) hydrostatic pressure gauges and a float gauge. At a fluid height of 22', an automated valve will close and prevent any more fluid from entering the containment.

5.2. Maintenance

NGL shall maintain and operate the recycling containment as follows:

- A. Removing any visible layer of oil from the surface of the containment.
- B. Maintaining at least 3' of freeboard at each containment
- C. The injection or withdrawal of fluids from the containment shall be accomplished through a header, diverter or other hardware that prevents damage to the liner by erosion, fluid jets, or impact from installation and removal of hoses and pipes
- D. If the containment's primary liner is compromised above the fluid's surface, NGL will repair the damage or initiate replacement of the primary liner within 48 hours of discovery or seek an extension from the division district office.
- E. If the primary liner is compromised below the fluid's surface, NGL will remove all fluid above the damage or leak within 48 hours of discovery, notify the divisions district office and repair the damage or replace the primary liner.
- F. The containment will be operated to prevent the collection of surface water run-on with containment walls of 9.5' height.
- G. NGL will install, or maintain on site, an oil absorbent boom or other device to contain an unanticipated release.
- H. NGL will not store or discharge any hazardous waste at the facility or within the containment.

5.3. Cessation of Operations

NGL will report the cessation of operations or if less than 20% of the total fluid capacity is used every six months following the first withdrawal of produced water for use to the appropriate division district office. If additional time is needed for closure, NGL will request an extension from the appropriate division district office prior to the expiration of the initial six-month time period.

6. CLOSURE PLAN

In accordance with Rule 19.15.34 the following information describes the closure requirements of recycling containments on NGL's location.

All closure activities will include proper documentation and be available for review upon request and will be submitted to the OCD within 60 days of closure. Closure report will be filed on C-147 and incorporate the following:

- Details on capping and covering, where applicable
- Inspection Reports
- Sampling Results

Once NGL has ceased operations, all fluids will be removed within 60 days and the containment shall be closed within six months.

6.1 Closure Cost Estimate

The enclosed closure cost estimate was provided by Terracon on behalf of NGL Water Solutions Permian, LLC. The closure cost estimate is based off on information provided to the engineering company as well as the construction company that will be constructing this recycling facility and containment.



June 6, 2019

Trammco Environmental Solutions, LLC PO Box 16478 Fernandina Beach, FL32035-3125

Attn: Matt Trammell, President

RE: 2019 Closure Cost Estimate for

NGL Water Solutions Permian, LLC - McCloy West Recycling Facility Eddy

County, New Mexico

Dear Mr. Trammell:

Terracon Consultants, Inc (Terracon) has prepared the attached estimation of probable cost at your request for the NGL Water Solution Permian, LLC (NGL) proposed McCloy West Recycling Facility (Facility). The attached estimate has been prepared based on information provided in the Facility Construction Plan, prepared by Topographic and sealed by Courtney C. Coates, P.E. on May 2, 2019. Specifically, the attached estimate represents probable construction costs for the complete closure of the Facility in accordance with requirements of NMAC 19.15.34.14. In summary, Terracon estimates closure of this facility will cost approximately \$329,200.00 in 2019 dollars.

If you have questions or comments directly related to the generation of this estimate, please do not hesitate to contact either of the undersigned at any time.

Sincerely,

Terracon Consultants, Inc.

Miehael Bradford, P.E. (NM 19240) Solid Waste Engineering Manager

David McCormick, P.E. Authorized Project Reviewer

Terracon Consultants, Inc. P [501] 847 9292 25809 1-30 South F (501] 847 9210

Bryant, Arkansas 72022 terracon.com

Environmental



Facilities



Geotechnical



Materials

M (.)

NGLWATER SOLUTIONS PERMIAN, LLC MCCLOY WEST RECYCLYING FACILITY

ESTIMATE OF PROBABLE CLOSURE COSTS - 2019 dollars

ITEM	DESCRIPTION	UNIT QUANTITY	UNIT	UNIT COST	ITEM TOTAL
1	Mobilization Demobilization	1.00	LS	\$25,000.00	\$ 25,000.00
2	Temporary Construction Stormwater, Sediment, and Erosions Controls	1.00	LS	\$ 5,000.00	\$ 5,000.00
3	North Pond Drain and Disposal of Residual liquids (Assume Full At Closure)	259,286	BBLS	\$ 0.10	\$ 25,928.57
4	South Pond Drain (Assume Full At Closure, manage onsite drainage)	1	LS	\$ 1,500.00	\$ 1,500.00
5	Remove and Dispose Bird Net	66	CY	\$ 35.00	\$ 2,309.08
6	Remove and Dispose of 60 Mil HDPE liner	114	CY	\$ 35.00	\$ 4,005.71
7	Remove and Dispose of 200 Mil Geonet	357	CY	\$ 35.00	\$ 12,50 7.27
8	Remove and Dispose of 40 Mil HDPE	71	CY	\$ 35.00	\$ 2,501.45
9	Remove and Dispose Leak Detection Drainage Rock	128	CY	\$ 35.00	\$ 4,480.00
10	Remove and Dispose of 10 oz/sy Geotextile	179	CY	\$ 35.00	\$ 6,253.64
11	Remove and Dispose of Piping and Culverts	64	CY	\$ 35.00	\$ 2,227.79
12	Pond Backfill and Final Grading	81,100	CY	\$ 2.00	\$ 162,200 .00
13	Sampling and Laboratory Analysis for Clean Closure (Two rounds of 10 samples)	10	EACH	\$ 400.00	\$ 4,000.00
14	Vegetative Soil (Topsoil), On-site (excavate, transpo rt, place 0.5-ft)	12,020	CU. YD .	\$ 2.00	\$ 24,040.00
15	Seeding and mulching	14.9	ACRE	\$ 2,500.00	\$ 37,250.00
16	Closure Report and Reclamation Notice	1	LS	\$10,000.00	\$ 10,000.00
				TOTAL	\$ 329,203.51

6.2 Fluid Removal

The containment will be closed by first removing all fluids, contents and synthetic liners and disposed of in a division-approved facility, or recycle, reuse or reclaim the liquids in a manner that the appropriate division district office approves.

6.3 Soil Sampling

NGL will test the soils beneath the containment for contamination with a five-point composite sample which includes stained or wet soils, if any, and that sample shall be analyzed for the constituents listed in Table I below:

Components	Test Method	51' - 100' GW Depth Limit (mg/kg)	>100' GW Depth Limit (mg/kg)
Chloride	EPA 300.0	10,000	20,000
TPH (GRO+DRO+MRO)	EPA SW-846 Method 8015M	2,500	2,500
GRO + DRO	EPA SW-846 Method 8015M	1,000	1,000
ВТЕХ	EPA SW-846 Method 8021B or 8260B	50	50
Benzene	EPA SW-846 Method 8021B or 8260B	10	10

Table I. Constituent Testing Levels

- a. If any containment concentration is higher than the parameters listed in Table I, NGL will receive approval before proceeding with closures as the division may require additional delineation upon review of the results.
- b. If all contaminant concentrations are less than or equal to the parameters listed in Table I then NGL will proceed to backfill with non-waste containing, uncontaminated, earthen material.

6.4 Reclamation

The topsoil and subsoil will be replaced to their original relative positions and contoured so as to achieve erosion control, long-term stability and preservation of surface water flow patterns.

NGL will reclaim and reseed the recycling containment area pursuant to the requirements listed in 19.15.34.14. Once NGL has closed the recycling containment, they will reclaim the containment's location to a safe and stable condition that blends with the surrounding undisturbed area and matches the existing grade. Topsoils and subsoils shall be replaced to their original relative positions and contoured so as to prevent ponding and erosion. The disturbed area shall then be reseeded in the first favorable growing season following closure of a recycling containment. NGL will restore the impacted surface area to the condition that existed prior to the construction of the recycling containment.

Reclamation of all disturbed areas no longer in use shall be considered completed when all ground surface disturbing activities at the site have been completed, and a uniform vegetative cover has been established that reflects a life-form ratio of plus or minus fifty percent (50%) of pre-disturbance levels and a total percent plant cover of at least seventy percent (70%) of pre-disturbance levels, excluding noxious weeds.

The re-vegetation and reclamation obligations imposed by federal, state trust land or tribal agencies on lands managed by those agencies shall supersede these provisions and govern the obligations of any operator subject to those provisions, provided that the other requirements provide equal or better protection of fresh water, human health and the environment. NGL will notify the OCD district office when reclamation and revegetation have been completed.



New Mexico Office of the State Engineer Water Column/Average Depth to Water

(A CLW#### in the POD suffix indicates the POD has been replaced & no longer serves a water right file.)

(R=POD has been replaced, O=orphaned,

C=the file is (quarters are 1=NW 2=NE 3=SW 4=SE) closed) (quarters are smallest to largest) (NA

(NAD83 UTM in meters)

(In feet)

POD Number	Code	POD Sub- basin	County	Q 64	1000	3173		Tws	Rng	x	Y	Water DepthWellDepthWater Column
C 01932		C	ED		3	1	12	24S	32E	628633	3567188*	492
C 02350		CUB	ED		4	3	10	24S	32E	625826	3566333*	60
C 03527 POD1		C	LE	1	2	3	03	24S	32E	625770	3568487	500
C 03528 POD1		C	LE	1	1	2	15	24S	32E	626040	3566129	541
C 03530 POD1		C	LE	3	4	3	07	24S	32E	620886	3566156	550
C 03555 POD1		C	LE	2	2	1	05	24S	32E	622709	3569231	600 380 220

Average Depth to Water:

380 feet

Minimum Depth:

380 feet

Maximum Depth: 380 feet

Record Count: 6

PLSS Search:


Township: 24S Range: 32E

*UTM location was derived from PLSS - see Help

The data is furnished by the NMOSE/ISC and is accepted by the recipient with the expressed understanding that the OSE/ISC make no warranties, expressed or implied, concerning the accuracy, completeness, reliability, usability, or suitability for any particular purpose of the data.


4/30/19 9:57 PM

WATER COLUMN/ AVERAGE DEPTH TO WATER




MOISTURE-DENSITY RELATIONSHIP

ASTM D698/D1557




	BORING LOG NO. B-1 Page 1 of 2										
Р	ROJECT: McCloy Produced Water Pond		CLIENT: Tram	mco	Envir a Be	ron	mental Solu	ıtions,	LLC		
s	TE: Lea County Jal, New Mexico										
GRAPHIC LOG	LOCATION See Exhibit A-2 Latitude: 32.2119" Longitude: -103.6607"			DEPTH (PL)	WATER LEVEL OBSERVATIONS	SAMPLE TYPE	FIELDTEST	WATER CONTENT (%)	LIMITS LL-PL-PI	PERCENT FINES	
	POORLY GRADED SAND (SP), fine to mediu	orown	_		X	3-3-3 N=6	6	NP	33		
	8.0		5 -		XX	4-8-8 N=16 4-6-8 N=14 4-3-3 N=6					
	SILTY SAND (SM), with calcareous nodules, cementation,	own, moderate	10-		X	15-17-18 N=35					
			15-		X	20-34-56/6*					
	Switched to air rotary at 19 feet Interbeded with sandstone from 20 - 30 feet			20-			50/1*	7			
	25.0 POORLY GRADED SAND (SP), fine to mediu brown	ım grained, light brov	wn to orangish	25-			50/1*]			
				30-		X	18-22-24 N=46				
				35-		X	18-24-40 N=64				
	Stratification lines are approximate. In-situ, the transition ma	ay be gradual.		40-	mer Ty	X	18-37-37 N=74 Automatic				
			1.0								
Aba	ncement Method: donment Method: ring backfilled with bentonite grout upon completion	cription of field cription of laboratory all data (if any). lanation of symbols and	Note	60							
F	WATER LEVEL OBSERVATIONS			Boring Started: 04-29-2019 Boring Completed: 04-29-2				2019			
				Drill R	ig: Mobi	ile B	-59 D	riller: Chri	5		
		Project No.: A4197061 Exhibit: B-1									


BORING LOG NO. B-1 Page 2 of 2												
PF	PROJECT: McCloy Produced Water Pond			CLIENT:	Tramı	mco	Envir	on	mental So			
SI	TE:	Lea County Jal, New Mexico			1 61116	ıraııı	a De	acı	,,,,			
GRAPHIC LOG	Latitude: 32	y See Exhibit A-2 2119" Longitude: -103,6807"				DEPTH (PL)	WATER LEVEL OBSERVATIONS	SAMPLE TYPE	FIELDTEST RESULTS	WATER CONTENT (%)	ATTERBERG LIMITS	PERCENT FINES
		RLY GRADED SAND (SP), fine to media (continued)	ım grained, light brov	wn to orangis	h	_	Ů			+		<u> </u>
						45-		X	19-40-35 N=75			
						50-						
GPJ 8818						55-		X	26-27-21 N=48			
P. WURLLATER						60-						
WELL ANTBUURL						65 -		X	28-21-31 N=52			
EU SMARKI LUGAN.						70-						
PORT 6	75.0					75-		X	18-32-31 N=63			
PROMICHGRIAL R	Borir	g Terminated at 75 Feet				75-						
MOTE	Stratification	on lines are approximate. In-situ, the transition m	ay be gradual.			Ham	mer Ty	pe: /	Automatic			
Aban	ncement Meth donment Meth ring backfilled		See Exhibit A-3 for desc procedures. See Appendix B for des procedures and addition See Appendix C for expl abbreviations.	cription of labora nal data (if any).		Notes	80					
	WATE	R LEVEL OBSERVATIONS				Boring	Started	t 04-	29-2019	Boring Cor	npleted: 04-29	-2019
BOR						Drill Ri	ig: Mobi	le B-	59	Driller: Ch	ris	
ž.			l			Project	No.: A	4197	061	Exhibit	B-1	




NGL Water Solutions, LLC, McCloy West Recycling Facility, Aerial




NGL Water Solutions, LLC, McCloy West Recycling Facility, Topo



NGL Water Solutions, LLC, McCloy West Recycling Facility, Mines




NGL Water Solutions, LLC, McCloy West Recycling Facility, FEMA




NGL Water Solutions, LLC, McCloy West Recycling Facility, Geology

NGL Water Solutions, LLC, McCloy West Recycling Facility, Soils



ATTACHMENT A - CONTAINMENT CONSTRUCTION PLANS



- THE BOTTOM OF PIT SHALL BE SLOPED AT A MINIMUM 0.50% AS SHOWN.
- CLO SURE USE AND ENSURE EXCESS MATERIAL IS SEGREDATED FROM TOPSOIL MATERIA AND IDESIGN AND CONSTRUCTION SPECIFICATIONS FOR A RECYCLING CONTINUMENT IN PROJUCCT.

- OPERATOR SHALL POST AN LIPROMOTE SULFIA DESSET HAN IZ HUDESS MY XINCHES WITH LETTERRAD HOT LESS THAN INO HUDES IN HAT HA CORRESCULIS PAUL OR INTE REUSE SURPOLANANT HIS CONTINUENT HE OFFERATOR SHALL POST THE SIGN HAN HAVANDE D LOCATION SIGN THAT A PERSON CAN EASILY READ THE LEGEND. THE SIGN SHALL PROVIDE THE FOLLOWING INFORMATION: THE BESTOREY SMALL, THE LOCATION OF THE SITE BY QUARTER OLDWITTEN ON HAT LETTER, SECTION, TONNISHEY AND HAVAE, AND DESCRIPT TLEFFORM, NAMELIS.
- CONTRACTOR MUST OBTAIN CLIENT PERMISSION BEFORE SALVAGING ANY ITEMS SPECIFIED FOR REMOVAL AND DISPOSAL AFTER COMPLETION OF CONSTRUCTION OF THE CONTAINMENT.

RHEITS TO BE RESTALLED WILDER TO THE PREAMPY LIKER LYTERANG CLITANIOUS SECFRICAL TOR EGGLOF GLARF COURINGS 100%, OF SLAMP BOTTOM AS SHOWN IN THE RUB SHEET GENERAL LAYOUT, THE MATERIAL DESIGNATION FOR RUB SHEETS SHALL BE GAML NOTE CARED ONE SIDE.

DRAWN BY: ARG REVIEWED BY: CCC N/A REVISION: XX/XX/XX XX/XX/XX

05/02/19

GENERAL NOTES

MCCLOY WEST RECYCLING **FACILITY** NGL WATER SOLUTIONS

PERMIAN, LLC

TOPOGRAPHIC LOYALTY INNOVATION LEGACY

1400 EVERMAN PARKWAY, STE. 146 FORT WORTH, TEXAS 76140 TELEPHONE: (817) 744-7512 FAX: (817) 744-7548 WWW.TOPOGRAPHIC.COM



