

CORRAL DRAW UT #1, 13,717 PBTB.

7/16 Note: Schl had not finished perf as rpt'd 7/15/74.
Cont WO perf gun 3 hrs, Schl finished perf @ 1:15 pm 7/15/74,
TP 1500, bled off press, ran sw 4 runs, well fl to pits 1 hr
on 32/64 ck, TP 3500, fl thru sep 1 hr on 23/64 ck, TP 3000,
Sep Press 700, 2.5" plate, GR 7.0 MMCFPD, started fl mud &
wtr, turn to pits 2 hrs, then fl thru sep 1 hr on 27/64 ck,
TP 3500, GR 8.05 MMCFPD, then fl 3 hrs on 20/64 ck, 3.0" plate,
TP 3550, Sep P 800, GR 8.05 MMCFPD, then fl past 3 hrs on 29/64
ck, TP 2450, GR 10.1 MMCFPD, cont to test.

CORRAL DRAW UT #1, 13,717 PBTB.

7/17 F 2½ hrs on 29/64 ck, TP 2450, GR 10.1 MMCFPD, closed well
in @ 10:30 am 7/16/74, rel Marcum Drig Co rig @ 10:30 am
7/16/74, SI 2 hrs TP 5150.

CORRAL DRAW UT #1

7/18 13,717 PBTB, SI 24 hrs, TP 5800#, rig down rig, prep to
move out rig.

CORRAL DRAW UT #1

7/19 13,717 PBTB.
Set rig off hole, moving out rig.

CORRAL DRAW UT #1, 13,717 PBTB.

7/20 Finish MOR, hold for test.

7/22 Rpr test lines, rel well to Prod 8 am 7/21/74 to test.

7/22 Prep to take 4-pt test.

CORRAL DRAW UT #1, 13,717 PBTB.

7/23 PRELIMINARY NM OCC 4-PT TEST: SITP 5960 in 156 hrs,
POTENTIAL Csg Press 1500.

Pt	Ck	TP	GV MCFPD	Fluid	Time
1	2/64	5707	2244	0	1 hr -
2	12/64	4803	5261	½ BW	1 hr
3	16/64	4555	6523	1½ BW	1 hr
4	22/64	3858	9368	2½ BW	1 hr

CAOF = 17.5 MMCFGPD, now fl 24 hr prod test, Compl 7/15/74.

CORRAL DRAW UT #1, 13,717 PBTB.

7/24 24 hr prod test - F 0 BO + 14 BSW & Mud/24 hrs, 9.3 MMCFG,
22/64 ck, TP 3600, SI @ 10:30 pm 7/23/74, now taking BHP
buildup, Tandem BHP bomb to be pulled 7/25/74.

CORRAL DRAW UT #1, 13,717 PBTB.

7/25 Well SI, prep to pull BOP bombs.

CORRAL DRAW UT #1, 13,717 PBTB.

7/26 SI, pulled BHP bombs, Calc CAOF.

CORRAL DRAW UT #1, 13,717 PBTB.

7/29 CAOF 19.5 MMCFGPD, Grav 0.5832, prep to run 24 hr test &
BHP.