

NEW MEXICO OIL CONSERVATION COMMISSION  
DRAWER DD  
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

|                                    |                        |                             |                                                        |                    |                       |
|------------------------------------|------------------------|-----------------------------|--------------------------------------------------------|--------------------|-----------------------|
| Operator<br><i>Galea Ref Corp.</i> |                        | Lessee<br><i>J. Lamy J.</i> |                                                        | Well # <i>8</i>    |                       |
| Location of Well                   | Unit<br><i>23105+e</i> | Section<br><i>22</i>        | Township<br><i>17</i>                                  | Range<br><i>25</i> | County<br><i>Eddy</i> |
| Drilling Contractor                | <i>Cactus</i>          |                             | Type of Equipment<br><i>Rotary &amp; Start 3-29-74</i> |                    |                       |

  

APPROVED CASING PROGRAM

| Size of Hole  | Size of Casing         | Weight Per Foot   | New or Used | Depth       | Sacks Cement   |
|---------------|------------------------|-------------------|-------------|-------------|----------------|
| <i>14 3/4</i> | <i>10 3/4"</i>         | <i>32</i>         |             | <i>300</i>  | <i>175 Cms</i> |
| <i>9 7/8"</i> | <i>7"</i>              | <i>20-23</i>      |             | <i>1150</i> | <i>400 "</i>   |
| <i>6 1/4"</i> | <i>4 1/2" + 5 1/2"</i> | <i>9.5 + 15.5</i> |             | <i>1500</i> | <i>125</i>     |

Casing Data:  
*ch.*  
*Surface 29* joints of *7* inch *23-26 #* Grade *J-55 Unif*  
(Approved) (Rejected)

Inspected by *L. A. McManis* date \_\_\_\_\_

Cementing Program  
Size of hole *9 7/8"* Size of Casing *7* Sacks cement required *250*  
Type of Shoe used *Texas P.H.* Float collar used *No* Btm *2* jts welded *Thread Lock*  
TD of hole *1140 KB* Set *1128 1/2* Feet of *7* Inch *23-26 #* Grade *J-55*  
New-used csg. @ *1128 1/2* with *150* sacks neat cement around shoe *Class C 4% CC 150*  
+ *200* sax *Class C* additives *6 1/2 lb. Silicate 1/4" Flange 2 1/2 CC 13.5*  
Plug down @ *6:30* (AM) (PM) Date *3-31-74*  
Cement circulated *Yes* No. of Sacks *25/54*  
Cemented by *Denton* Witnessed by *L. A. McManis*  
Temp. Survey ran @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_ top cement @ \_\_\_\_\_  
Casing test @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_  
Method Used \_\_\_\_\_ Witnessed by \_\_\_\_\_  
Checked for shut off @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_  
Method used \_\_\_\_\_ Witnessed by \_\_\_\_\_

Remarks: *Spud 3-29-74 2:15 PM 14 3/4" 311 KD Set 299 KB*  
*7 jts 10 3/4 32 - J-55 Cont 175/54 Class C 4% CC Cms 12/54*  
*PD 7:00 PM*