



17. Describe Proposed or Completed Operations.

- 10-2-84 Began completion - ran CHL from 11,601-8700' and 6400-5800' - TOC @ ~~6072'~~ 5090.
- 10-5-84 Drlg cement 11,947'. Prep to perf.
- 10-7-84 Perf 11,736-44', 11,772-74', 11,780-83', 11,834-40', 11,849-55', 11,858-64', 11,870-75', 11,877-84', 11,907-11' 1 JSPF, 47 holes total. Set pkr @ 11,669.36'. Acidize w/7000 gal 7 1/2% BC Morrow acid & 94 RCN balls. No gas.
- 10-11-84 Set 4 1/2" CIBP @ 11,710'. Dump 1 sx cmt on top CIBP. PBTD 11,700' (Verbal Approval).
- 10-12-84 Perf Upper Morrow - 11,522-28', 11,601-35', 11,638-40', 11,643-46', 11,658-66', 1 JSPF, total 53 holes. Set pkr @ 11,476'. Acidize w/8000 gal 7 1/2% BC Morrow acid & 106 RCN balls.
- 10-20-84 Set cmt retainer @ 11,490' w/46 sx Class H (Verbal Approval).
- 10-24-84 Atoka Perfs - 10,874-10,880' 6 holes, 11,281-87 6 holes. Acidize w/2400 gal 7 1/2% BC Morrow, tested. Set CIBP @ 10,840' w/35' cmt on top (Verbal Approval).
- 10-28-84 Perf Strawn - 10,368-70', 10,395-97', 10,469-71', 10,473-76', 10,481-88' 17 holes. Verbal approval received from NMOC (Mike Williams) to abandon the Strawn).