

MAYO MARRS CASING PULLING INC.
BOX 863
KERMIT, TEXAS 79745

NEW MEXICO OCD HOBBS
BID ID # 50-521-07-00027
CONTRACT # 05-521-0750-0083

OPERATOR: JIMMY ROBERSON ENERGY

Lease: G. D. RIGGS "A" # 4

Project: P & A – CEMENTING REPORT

12-20-04 – SET 8 5/8" CIBP @ 3000' – DUMP 35'(8 SXS) – 2965'
12-20-04 - TEST CASING TO 800#
12-21-04 - SPOT 35 SXS @ 1950'-1850'
12-22-04 – PULL 882' OF 8 5/8" CASING
12-22-04 – SPOT 80 SXS @ 932'-875' & TAG
12-22-04 – SPOT 50 SXS @ 875'-857' & TAG
12-23-04 - SPOT 50 SXS @ 857'-767' & TAG
12-23-04 – SPOT 35 SXS @ 350'-250'
12-23-04 – SPOT 20 SXS @ 60' TO SURFACE

INSTALL DRY HOLE MARKER
CIRCULATE 10# MUD

MAYO MARRS CASING PULLING INC.
BOX 863 KERMIT, TEXAS 79745

NEW MEXICO OCD

SUPERVISOR-GALEN JENNINGS

Lease: G.D. RIGGS "A"
Well: # 4
Operator: JIMMY ROBERSON ENERGY
Project: P & A -
Contract: 05-521-0750-0083
IFB #: 50-521-07-00027

BID = \$ 15,418.00

12-20-04 (4 HRS)

MIRU - FLOW DOWN WELL FOR 3 HRS - PUMP 60 BBLs BRINE TO KILL WELL -NDWH -
NUBOP - RIH WITH GAUGE RING & TAG @ 3000' - POOH - RIH & SET 8 5/8" CIBP @ 3000' -
DUMP 35' (8 SXS) CEMENT ON TOP TO 2965' - OK'D BY BILL PRITCHARD - POOH - NDWH -

12-21-04 (11 HRS)

RIH TO 2900' - CIRCULATE 10# MUD - CLOSE BOP - TEST CASING TO 800# - POOH & SPOT 35
SXS @ 1950'-1850' - POOH - WELD ON 8 5/8" PULL NIPPLE - CUT CASING @ 882' - LAY
DOWN 2 JOINTS - SHUT DOWN

12-22-04 (9 HRS)

LAY DOWN 22 JOINTS 8 5/8" CASING TOTAL - RIH & SPOT 80 SXS @ 932' - POOH - WOC 4
HRS - RIH & TAG @ 875' - RESET PLUG PER OCD BILL PRITCHARD - SPOT 50 SXS @ 875' -
POOH - SHUT DOWN

1 HR RIG TO RESET PLUG \$ 175.00/HR	.. \$ 175.00
1 - PUMP CHARGE TO RESET PLUG	.. \$ 300.00
103 SXS CEMENT @ \$ 12.00/SACK	.. \$ 1,236.00
(BID 70 SXS USED 173 SXS)	
EXTRA WATER TO RESET PLUG	.. \$ 25.00

12-23-04 (10 HRS)

RIH & TAG @ 857' - RESET PLUG PER OCD - SPOT 50 SXS @ 857' - POOH - WOC 3 HRS - RIH
& TAG @ 767' - POOH & SPOT 35 SXS @ 350' - POOH & SPOT 20 SXS @ 60' TO SURFACE - RIG
DOWN - CUT OFF WELLHEAD - INSTALL DRY HOLE MARKER

4 HRS RIG TIME TO RESET PLUG & TAG @ \$ 175.00/HR	.. \$ 700.00
105 SXS CEMENT @ \$ 12.00/SACK	.. \$ 1,260.00
WATER FOR EXTRA CEMENT	.. \$ 35.00

TOTAL = \$ 19,149.00