

MAYO MARRS CASING PULLING INC.
BOX 863
KERMIT, TEXAS 79745

NEW MEXICO OCD HOBBS
BID ID # 50-521-07-00442
CONTRACT # 05-521-0750-0234

OPERATOR: WESTSTAR EXPLORATION COMPANY

Lease: T.P."A" STATE # 1

Project: P & A – CEMENTING REPORT

05-27-05 – SET CIBP @ 4315' – DUMP 4 SXS ON TOP – 4285'
05-31-05 – PERFORATE @ 3285' – TEST TO 800#
05-31-05 - SPOT 60 SXS @ 3790'—3182' & TAG
05-31-05 - PULL 1810' OF 5 ½" CASING
06-01-05 – PERFORATE 8 5/8" CASING @ 1800'
06-01-05 - SPOT 60 SXS @ 1860'-1733' & TAG
06-02-05 - PULL 375' OF 8 5/8" CASING
06-02-05 - SPOT 70 SXS @ 425'-298' & TAG
06-02-05 - SPOT 40 SXS @ 60' TO SURFACE

INSTALL DRY HOLE MARKER
CIRCULATE 10# MUD

MAYO MARRS CASING PULLING INC.
BOX 863 KERMIT, TEXAS 79745

NEW MEXICO OCD

Lease: T.P. "A" STATE
Well: # 2 SUPERVISOR - FRANK RIVAS
Operator: WESTSTAR EXPLORATION COMPANY
Project: P & A - API # 30-005-00691
Contract: 05-521-0750-0234
IFB 50-521-07-00442 BID = \$ 18,987.00

05-26-05 (9 HRS)
MIRU -

5-27-05 (11 HRS)
POOH WITH 172 RODS - NUOP - POOH WITH 143 JOINTS 2 3/8" TUBING - SET CIBP @ 4315' -
CLOSE IN WELL

5-31-05 (11 HRS) (CONDUCT TAILGATE SAFETY MEETING)
DUMP 35' CEMENT ON TOP (4 SXS) - RIH WITH TUBING & CIRCULATE 9.5# MUD - POOH -
NDWH - WELD ON PULL NIPPLE - CUT CASING @ 3285' - NOT FREE - PRESSURE UP TO
800# - CALL BILL PRITCHARD - OK - RIH & SPOT 60 SXS @ 3790' - POOH

06-01-05 (11 HRS) (SAFETY MEETING)
TAG @ 3182' - POOH - INSTALL PULL NIPPLE - CUT CASING @ 1810' - LAY DOWN 54 JOINTS
PERFORATE 8 5/8" CASING @ 1800' - RIH WITH TUBING & SPOT 60 SXS @ 1860' - POOH -
WOC - TAG @ 1733' - POOH - NWBH

6-02-05 (12 HRS)
WELD ON 8 5/8" PULL NIPPLE - CUT 8 5/8" CASING @ 375' - CASING STUCK - CUT
WELLHEAD LOOSE - LAY DOWN 12 JOINTS 8 5/8" - RIH & SPOT 70 SXS @ 425' - POOH - WOC
TAG @ 298' - SPOT 40 SXS @ 60' TO SURFACE - RIG DOWN - CUT OFF WELLHEAD &
ANCHORS - INSTALL DRY HOLE MARKER - COVER PIT & CELLAR -

10 SXS CEMENT @ \$ 12.00/SACK .. \$ 120.00
(BID 234 SXS- USED 224 SXS)

6-03-05 (5 HRS)
LOAD RODS, TUBING & CASING OUT - CLEAN LOCATION - MOVE OUT

CREDIT:
172 RODS @ \$ 2.00/ ... 344.00
4300' OF 2 3/8" TUBING @ \$.20/FT ... 860.00
1810' OF 5 1/2" CASING @ \$ 1.50/FT ... 2,715.00
325' OF 8 5/8" CASING @ \$ 2.00/FT ... 650.00

COST = \$ ~~14,418.00~~ 14,533