

MAYO MARRS CASING PULLING INC.
BOX 863
KERMIT, TEXAS 79745

NEW MEXICO OCD HOBBS
BID ID # 03-521-07-00199
CONTRACT # 03-521-0750-125

OPERATOR:

Lease: WALKER 686 LTD. # 1

Project: P & A – CEMENTING REPORT

01-20-04 – SET 7" CIBP @ 8550'-SPOT 25 SXS CEMENT ON TOP TO 8350'
01-20-04 – SPOT 25 SXS @ 7739'-7539'
01-21-04 - SPOT 25 SXS @ 4540'-4438' & TAG
01-22-04 – PULL 1072' OF 7" CASING
01-22-04 - SPOT 60 SXS @ 1122'-909' & TAG
01-22-04 - SPOT 25 SXS @ 430'-293' & TAG
01-22-04 - SPOT 45 SXS @ 63' TO SURFACE

INSTALL HOLE MARKER
CIRCULATE 10# MUD

MAYO MARRS CASING PULLING INC.
BOX 863 KERMIT, TEXAS 79745

NEW MEXICO OCD-HOBBS

Lease: WALKER 686 LTD # 1

OPERATOR:

Project: P & A – CONTRACT 03-521-0750-0125

CONTRACT PRICE = \$ 8,850.00

1-19-04

MIRU – NDWH - NUBOP

(4 HRS RIG)(0 HRS RIG)

BID = \$ 8,850.00 – INCLUDES MIRU,BOP,WELDER,96 SXS CEMENT,PIT,300' TUBING,FRESH
WATER FOR CEMENTING & 6 HRS RIG TO PERFORM PROCEEDURE # 1

ALTERNATIVE PROCEEDURE – INLCUDES RIG TIME, CEMENT,BRINE,GEL,CIBP,CASING CUT
& CASING PULLING

01-20-04

RIH WITH GAUGE RING TO 8600' – POOH – RIH & SET CIBP @ 8550' - RIH W/ WORKSTRING
TO 8550' – CIR. 10# MUD (75 SXS SALT GEL & 300 BBLs BRINE) - SPOT 25 SXS CEMENT @
8550'-8350' - POOH & SPOT 25 SXS @ 7739'-7539' – POOH 30 JNTS – CLOSE IN WELL
(12 HRS RIG)(11 HRS RIG)

01-21-04

POOH & SPOT 25 SXS @ 4540' - POOH = WOC - RIH & TAG @ 4438' – POOH – NDBOP – WELD
ON 7" PULL NIPPLE – CUT CASING @ 1072' – LAY DOWN 6 JOINTS
(12 HRS RIG)(12 HRS RIG)

01-22-04

LAY DOWN 24 JOINTS – RIH WITH TUBING & SPOT 60 SXS @ 1122' – POOH – WOC – RIH &
TAG @ 909' – POOH & SPOT 80 SXS @ 430' – POOH – WOC – RIH & TAG @ 293' - POOH & SPOT
45 SXS @ 63' TO SURFACE –
(11 HRS RIG)(8 HRS RIG)

1-23-04

RIG DOWN - CUT OFF WELLHEAD – INSTALL DRY HOLE MARKER – MOVE OUT
(4 HRS RIG)(0 HRS RIG)