

12/28 MOBIL DENTON NORTH WLFC UNIT #8-1, 12,646 TD
SI 13 hrs, TP 300#, bled off pressure, swab 82 BNO +
51 BAW 10 hrs, 6600 to 2000' FIH, good show of gas,
last hour swab 9 bbls. S/O 25% AW, SI & SD. -93 BAW

12/29 MOBIL DENTON NORTH WLFC UNIT #8-1, 12,646 TD
SI 13 hrs, TP 200#, bled off pressure, swab
108 BNO + 14 BAW 10 hrs, 4100-1900' FIH, good
show of gas, last hr swab 13 bbls. S/O 8% AW,
SI & SD. -79 BAW

12/30/72 MOBIL DENTON NORTH WLFC UNIT #8-1, 12,646 TD
SI 13 hrs, TP 150#, bled off pressure, swab
13 BNO 1 hr, 2800' FIH, POH w/ tbg & pkr,
ran 3-1/2" O.D. MA, OP to 8559', 3-1/2"
T. perfs. 8515', 2-7/8" Baker anchor catcher
set @ 8503' w/ 18,000# tension, 2-7/8" SN
@ 8506', 2-7/8" J55 tbg to surface, inst
wellhead, SD for nite. -280 BLO + 79 BAW

12/31/72 Rel Baber Well Serv. Unit @ 9:00 A.M.
12-30-72, rel well to prod.

1/2/73 Built power line, set PU, Clark Well Serv.
ran 2-1/2" x 1-1/4" x 16' x 20' pump on 175
3/4" rods, 88 7/8" rods & 76 1" Grade D rods
to seating nipple @ 8506. Waiting on weather to
finish flow line & electrical work. -280 BLO

1/3 MOBIL DENTON NORTH WLFC UNIT #8-1, 12,646 TD
Waiting on weather to finish flow line
& electrical work. -280 BLO

1/4 MOBIL DENTON NORTH WLFC UNIT #8-1, 12,646 TD
Waiting on weather to finish flow line
& electrical work. -280 BLO

1/5 MOBIL DENTON NORTH WLFC UNIT #8-1, 12,646 TD
Completed flow lines & electrical connections,
Put on pump. -280 BLO +
79 BLW

1/8 DENTON NORTH WLFC UNIT #8-1, 12,646 TD.
P 185 BLO + 14 BLW/3 days. - 95 BLO + 65 BLW.

1/9 DENTON NORTH WLFC UNIT #8-1, 12,646 TD.
P 27 BLO + 14 BLW/24 hrs. - 68 BLO + 51 BLW.

1/10 DENTON NORTH WLFC UNIT #8-1, 12,646 TD.
No rpt.

1/11 DENTON NORTH WLFC UNIT #8-1, 12,646 TD.
P 50 BLO + 33 BLW/2 days. - 18 BLO + 19 BLW.

1/12 DENTON NORTH WLFC UNIT #8-1, 12,646 TD.
P 18 BLO + 7 BNO + 15 BLW/24 hrs. - 4 BLW.

1/15 DENTON NORTH WLFC UNIT #8-1, 12,646 TD.
P 48 hrs, no gauge,
P 10 BNO + 4 BLW + 55 BSW/24 hrs. All LW Rec.