

DAILY DRILLING REPORT

DENTON NORTH WLFC UNIT #8-3

DENTON NORTH WLFC UNIT #8-3, Denton North Wlfc Fld, Lea Co, N.M. OBJECTIVE:
To repair tbg & csg leak. Mobil Cost \$2038.

9/3/69 9483 PBTD, Wlfc (9284-9436) OA.

MI&RU X-Pert Well Serv DD unit, installed BOP, unloaded and tallied 2-7/8
rental tbg work string, pulled 60 stands 2-7/8 CL tbg. SD for nite.

DENTON NORTH WLFC UNIT #8-3, 9483 PBTD, Wlfc (9284-9456).

9/4 Finish pulling CL tbg, PU 6" bit, 7" csg scraper and 2-7/8 tbg work string,
ran bit to 8700, pulled out hole. SD for nite.

DENTON NORTH WLFC UNIT #8-3, 9483 PBTD, Wlfc (9284-9456).

9/6 Ran Hallib 7" pkr, pinpointed leaks in 7" csg between 6049 & 7460, reset pkr
@ 5900, Hallib cem w/ 200x Incor Neat, circ to surf outside csg after 20x, SI
behind csg lost 4 bbls cement, Max Press 2000, held 500#, job compl 1:25 p.m.
9/5/69, WOC.

9/7 Pulled tbg & RTTS pkr, ran 6" bit, 7" csg scraper on 2 - 4-3/4 DC & 2-7/8 tbg
to 5984, RU CB Rental Tool Rev unit, DO cem 5984-6061/2 hrs, press test csg
leaked 1500-600 15 min DO stringers 6570-6600 cem solid. SD for nite.

9/8 Drill cement 6600 to 6920, 320'/10 hrs. SD for nite.

DENTON NORTH WLFC UNIT #8-3, 9483 PBTD, Wlfc (9284-9456).

9/5 Ran Hallib 7" RBP & RTTS pkr on 2-7/8 tbg, set BP @ 8690, tested w/ 2000#/held ok,
spotted 3x sd on BP, set RTTS pkr @ 5500, press on backside 1500#/held ok,
pumped in below tool @ 1200# 2 BPM, attempt to reset pkr @ 6000, pkr would

DENTON NORTH WLFC UNIT #8-3, 9483 PBTD.

9/9 Drill cement 6920-7063, 143' in 4 hrs, ran bit to 8100, tested csg 1000#,
leaked off to 550# in 30 min, press up to 1000#, leaked off to 300# in 45
min, POH w/ tbg, DC's & bit. SD for nite.

DENTON NORTH WLFC UNIT #8-3, 9483 PBTD.

9/10 Ran 7" RTTS pkron 2-7/8 tbg set @ 8071, tested 7" csg from 8071 to 8690 w/
1500#/ok, changed out BOP's, then located leak in 7" csg 7831-7862, leak
off 1500-500/2 min and hold press. SD for nite.

DENTON NORTH WLFC UNIT #8-3, 9483 PBTD.

9/11 Wash sd off BP @ 8690, ret BP, P & LD 2-7/8 tbg, pkr & BP. SD for nite.

DENTON NORTH WLFC UNIT #8-3, 9483 PBTD.

9/12 Running Baker Model D seal assy on 2-7/8 CL tbg, testing tbg while running.
SD for nite w/ 180 jts in hole.

DENTON NORTH WLFC UNIT #8-3, 9483 PBTD.

9/13/69 Finish running & testing 2-7/8 tbg, latched into Baker Model D pkr @ 9252, set
w/ 5000# wt, inst'l inj head, RD & Rel X-Pert Well Serv DD unit @ 4:00 p.m.
9/12/69. Rel to Prod.

FINAL REPORT.

DENTON NORTH WLFC UNIT #8-3, 9483 PBTD.

9/16 Inj 100 BSW/24 hrs @ 2850 psi TP, CP O.

9/17/69 Inj 100 BSW/24 hrs @ 2850 psi TP, CP O. Compl 9/16/69.
Before WO: SI for tbg & csg leak.

FINAL REPORT.