ATTACHMENT TO FORM C-103 SUNDRY NOTICE

Priest #6 Lea County, New Mexico

1/16/96 Perf - 12,653' to 12,666' w/ 2 JSPF (28 holes). 1/17/96 Set Model G RBP @ 12,687'. Swabbed. 1/18/96 to 1/19/96 Swabbed. 1/20/96 to 1/21/96 SWIFWE. 1/22/96 Move RBP to 12.620'. Spot 250 gal 15% NeFe HCl. Perf - 12.574' to 12.590' w/ 2 JSPF (34 holes). 1/23/96 Set pkr @ 12,452'. Swabbed. 1/24/96 Swabbed. Acidized perfs 12,574' to 12,590' w/ 1500 gal 15% NeFe HCl. Swabbed. 1/25/96 to 1/29/96 Swabbed (Had to reset RPB & Pkr). 1/30/96 Swabbed. Acidized perfs 12,574' to 12,590' w/ 1000 gal 15% NeFe HCl. Swabbed. 1/31/96 Swabbed (RBP slipped downhole). 2/01/96 Reset RPB @ 12,638', pkr @ 12,610'. Spot 500 gal 15% NeFe HCl. Swabbed. 2/02/96 Swabbed. 2/03/96 to 2/04/96 SWIFWE. 2/05/96 Swabbed. 2/06/96 Run sub-pump to 12,151' (bottom of pump). 2/07/96 Hook up generator. Waiting on Electricity. 2/08/96 Finish hooking up separator and transfer pump. 2/08/96 to 2/15/96 Testing. While testing determined possible communication on backside. 2/16/96 Mix and pump 200 sx class H into perfs 12,653' to 12,666'. 2/17/96 to 2/18/96 SWIFWE. 2/19/96 Set pkr @ 12,422'. Swabbed. SI to install gauge. 2/20/96 Swabbed. Released pkr. 2/21/96 Set cement retainer @ 12,562'. Mixed and pumped 200 sx class H into perfs 12,574' to 12,590'. Spot 500 gal 15% NeFe HCl. 2/22/96 Perf - 12,545' to 12,550' w/ 2 JSPF (12 holes). Set pkr @ 12,305. Swabbed. 2/23/96 Pull pkr. RIH w/ Baker model G RBP and set @ 12,536'. 2/24/96 to 2/25/96 SWIFWE. 2/26/96 Spot 500 gal 7 1/2% NeFe HCl from 12,520' to 12,018'. 2/27/96 Perf - 12.503' to 12.515' and 12.523' to 12.527' w/ 2 JSPF (36 holes). Swabbed. 2/28/96 Swabbed. 2/29/96 Acidized w/ 1500 gal 15% NeFe HCl. Swabbed. 3/01/96 Swabbed. POOH w/ RBP. 3/02/96 Run sub-pump. 3/03/96 Testing. 3/04/96 Pull sub-pump - cable sorted. 3/05/96 TIH w/ Baker model G RBP to 12,536'. Set pkr @ 12,382'. Acidize perfs 12,503' to 12,527' w/ 5000 gal 15% NeFe HCl. 3/06/96 Swabbing. 3/07/96 Release RBP. 3/08/96 Run sub-pump to 12,174' (bottom of pump). 3/09/96 to 3/11/96 Testing. Current test 85 BO, 300 MCF, 191 BW in 12 hrs.

