

- 12-30-80 P3TD 10,237'; 7 hrs. swabbing; FL start 2000'; FL stop 4800'; rec 70 BW; no show; 1 hr. ND BOP; 1 hr. release pkr and TIH to 9307'; release RBP; 2 hrs. TOH to 6000'; 13 hrs. SIFN; SITP 0; prep to TOH.
- 12-31-80 P3TD 10,237'; MW 9.6; Visc. 28; 2-1/2 hrs. finish TOH w/Howco; RTTS & RBP; 2-1/2 hrs. TIH w/ 1-25/32" seat nipple on 296 jts; 2-3/8"; 4.7#/ft J-55; EUE 8 rd to 9220'; 1-1/2 hrs. ND BOP NU 2-9/16"; 5000 psi CIW tree; 1-1/2 hrs. RD WSU release all equip; 16 hrs. SIFN; wait on plugging; DFR.
- 1-21-81 4 hrs. NR; 2 hrs. RU WSU; 1 hr. ND tree NU BOP; 1-1/2 hrs. TOH w/9200'; 2-3/8" tbg; 2-1/2 hrs. PU TIH w/Pengo 2" X 5-1/2" retainer; 13 hrs. SIFN.
- 1-22-81 2 hrs. RU Western; mix 60 sx salt water mud; 1 hr. displace tbg w/salt wtr mud; 2 hrs. set retainer @ 8916'; 2 hrs. establish injection rate 3 BPM 2000 psi; squeeze perfs w/125 sx Class H w/.4% W-2; mix @ 15.4 ppg; max press 2000 psi; min press 100 psi; squeeze held 500 psi; left 3 bbl cmt in tbg; 1-1/2 hrs. pull out of retainer leave 25' cmt on top of retainer reverse circ hole w/salt water mud; 2-1/2 hrs. TOH w/stinger LD 90 jts tbg; 2 hrs. RU Big B run stuck pipe log 6000' to 3000'; 13 hrs. SIFN.
- 1-23-81 2 hrs. ND BOP & tbg spool; 2 hrs. weld on 5-1/2" lift sub; 1 hr. rig up 5-1/2" tools; pull 170,000 #; no movement; 1 hr. pull bradenhead bolts; rig up Big B Wireline; TIH w/string shot; 2 holes @ 5120'; 1/2 hr. rig up Western; load 5-1/2" casing; pressure 2000 psi; no circ; 1-1/2 hrs. rig down Western; pressure 5-1/2" to 2250; no circ; 1 hr. cut off lift joint; NU tbg spool & BOP; 2 hrs. TIH w/tbg laydown to 4109'; 1/2 hr. rig up Western; spot 50 sx class H neat mixed @ 15.6 lb/gal; 1/2 hr. laydown 1500'; tbg; 12 hrs. SIFN.
- 1-24-81 2 hrs. TOH & LD 2-3/8" tbg to 457'; 1/2 hr. RU WEstern; spot 50 sx class H mixed @ 15.6#/gal; 1/2 hr. LD 2-3/8" tbg; 3 hrs. ND BOP & tbg spool cut csg pull csg housing; install cap & dry hole marker 1 hr. RD unit; well P&A 1-23-81.