- 6-13-84 Set plug in pkr. at 8789' + 35' of cement on top. Tested to 3000 psi.
- 6-19-84 Cut 5 1/2" casing at 5000' and pulled. Spotted 100' of cement across casing stub. (50' above & 50 below cut) Tagged TOC at 4925'.
- 6-22-84 Perforated 4420 50' (32). Acidized w/4000 gal 15% H Cl. NEFE.
- 6-28-84 RDMOSU waiting on Abandoment Authority.