

Daily Operations Summary

OPERATOR		DATE	DATE	
Chevron U.S.A	A. Production Com	See Below		
LEASE & WELI	LNUMBER		COUNTY & STATE	
H. T. Orcutt (I	NCT-B) #14	Lea, New Mexico		
FIELD		FORMATION		
Eumont			Seven Rivers	
TD	PBD	RKB	PERFS	
3630'	3580'	6'	2968' - 3048' overall	
SURFACE	INTERMEDIATE	PRODUCTION	CIBP DEPTH	
85/8" @ 515'		5½" @ 3630'	3300'	
OPERATOR CHARGE CODE			BENTERRA CHARGE CODE	***************************************
UWPWBA0011ABN			NWNMR-00101-009	

This well is part of the New Mexico "P&A Pilot Project" conducted by Benterra Corporation to demonstrate the plugging and abandonment process using highly compressed sodium bentonite nodules as the plugging medium.

9/10/01

MI Benterra. Held pre-job safety meeting. SICP = 15 psi. Blew down, removed WH equip and installed well control valve. WIH with 3½" sinker bar and tagged btm at 3200', FL at 300'. Pushed 5½" rubber wiper plug to 2950' and poured 12 cu ft of ZONITE, gravity fed 50 bbl FW into csg while pouring ZONITE. WIH with 2" sinker bar and tagged top of plug at 2867', TOH and poured add'I 2 cu ft of ZONITE. Tagged top of plug at 2838' - FL at 1800'. Bottom plug set from 2838' to 2950' (112') w/ 14 cu ft ZONITE as of 2:30 PM 9/10/01. Removed well control valve, installed WH equip and closed well in. RD Benterra.

9/18/01

Loaded with 25 bbl FW.

9/20/01

RU Benterra #4. SIP = 50 psi. Blow down and removed WH. WIH with 2" SB and tag top of plug at 2842', OK. FL at 500'. Install WH and RD Benterra.

10/8/01

RU Benterra #4. SIP = static. Tag top of plug at 2846', OK. FL at 66'. RD Benterra.

10/22/01

RU Key Pump Truck. SIP = static. Pumped 1-2 bbls FW into wellbore and it loaded and "belched" oil. Key pump truck left to reload with water and wait on vac truck. RU pump truck to csg outlet and hook vac truck to top of WH. Gravity fed fresh water into csg side outlet while oil flowed out top. Slow process – estimate that 10 BO were recovered before returns became 50% water. Shut down process as too slow. RD trucks. FL based on 1-2 bbls to load is 40-80' FS.

11/16/01

MIRU Benterra Unit #4. SIP = static. Removed WH. FL at surface. Made trip with SB and tag plug at 2846', OK. Install WH and RD Benterra.