

South Eugene Unit #32

Pg 3

Load annulus w/ 35 bbls Cenoco pkr fluid. Pressure test to 600 psi. Bled off 250 psi in 5 mins. Load annulus w/ 3/4 bbl pkr fluid. Bled off 250 psi in 10 mins. Set plc at 3615' DF. Load annulus w/ 21 bbls pkr fluid w/ 20 pts tension. Bled off 120 psi in 2 mins but holding more pressure each time. Start chart at 380 psi. 41-MCCD witness chart. Install injection valve on Hg. Rig down & clean location.