

DAILY: \$12,500  
CTD: \$114,500

- 1-9-97 PU SNUBBING UNIT, ND 6'SPOOL, HYDRAULIC WINDOW & TOP BOP. NU SNUBBING UNIT TO 2' SPOOL. PU & SNUB IN HOLE PKR, ON-OFF TOOL W/ BLANKING PLUG ON PRODUCTION TBG. SET PKR, GET OFF ON-OFF TOOL. PUH. RD SNUBBING UNIT. SION.  
DAILY: \$11,500  
CTD: \$126,000
- 1-12-97 900# TBG PRESSURE, 350# CSG PRESSURE. BLEW DOWN CSG, TBG CONTINUED TO BLOW. GET OFF ON/OFF TOOL, CIRC WELL W/ 10# BRINE. LATCH ON TO ON/OFF TOOL. TEST TBG AND BLANKING PLUG TO 1000#, HELD. GAS FLOW ON BACKSIDE. GET OFF ON/OFF TOOL, CIRC WELL W/ 10# BRINE, SION.  
DAILY: \$3350  
CTD: \$129,350
- 1-13-97 700# TBG PRESSURE, 350# CSG PRESSURE. BLEW DOWN CSG, TBG STILL BLOWING. RU BJ. CIRC WELLBORE W/ 11.6# CACL CAPACITY 43 BBL, TOOK 72 BBL TO GET FLUID UNCUT W/ GAS. POH W/ TBG. RUWL. RUN CSG INSPECTION LOG FROM 2850' TO SURFACE. LOG INDICATED POOR CSG 1100' TO 700', W/ POSSIBLE SPLIT @ 854' AND MISSHAPPEN CSG FROM 780' TO 710'. RDWL. WELL KICKING, LEFT FLOWING TO TANK.  
DAILY: \$10500  
CTD: \$139,850
- 1-14-98 INSTALL STRIPPER. GIH W/ ON-OFF TOOL, PUMP THROUGH PLUG ON 2 3/8 TBG. LATCH ON/OFF TOOL. RELEASE PKR, GIH TO 3425', SET PKR. POH W/ TBG, LAYING DOWN. PU & GIH W/ INFLATABLE PKR ASSEMBLY ON NEW 2 3/8 TBG. SET PKR @ 2895'. SION.  
DAILY: \$12,250  
CTD: \$152,100
- 1-15-98 RU BJ. OPEN CIRC. VALVE, CIRCULATE HOLE. BATCH MIX 40 BBL CEMENT SLURRY. PUMP 25 BBL CEMENT SLURRY, CLOSE CIRC. VALVE. PUMP 1 BBL WATER SPACER. CLEAN UP EQUIP. ND BOP. NUWH. PUMP OUT TBG PLUG. RECOVERED TBG VOLUME IN 1 MIN. 1 1/2 HOUR SI PRESSURE 1600# ON WH. RDMO.  
DAILY: \$8250  
CTD: \$160,350
- 1-19-98 FLOW BACK TEST. 1650# AT WH. FLOW BACK ON 18/64 CHOKE 25# BACKPRESSURE. 4 HR TEST 612 MCF W/ 370# ON TBG.