

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-79

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.
--

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name --
2. Name of Operator Texaco Inc.	8. Farm or Lease Name C.H. Weir 'A'
3. Address of Operator P.O. Box 728, Hobbs, New Mexico 88240	9. Well No. 13
4. Location of Well UNIT LETTER G . 2210 FEET FROM THE North LINE AND 2307 FEET FROM THE East LINE, SECTION 12 TOWNSHIP 20-S RANGE 37-E NMPM. Monument Tubb	10. Pool and Pool, or Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3559' (GR)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth 6970'
13 3/8" OD 42# H-40 CSG set @ 1427'
8 5/8" OD 32# H-80 & K-55 Csg set @ 3900'

1. Ran 6960' (173 Jts.) 5 1/2" OD 15.5# & 14# K-55 Csg set @ 6970'.
2. Cemented 1st stage w/350 sx class 'H' cement containing 5# Gilsonte & 1# Flocele per sack. With DV tool open @ 5184' cemented 2nd stage w/700 sx. HLW cement containing 1# Flocele per sack followed w/250 sx class 'H' cement containing 5# Gilsonte & 1# Flocele per sack. Cement Circulated. Job complete 11:00 PM, 11-15-81. WOC in excess of 18 Hrs.
3. Tested 5 1/2" Csg to 1500# for 30 minutes, 8:00-8:30 AM, 11-21-81. Tested OK. Job complete 8:30 AM, 11-21-81.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE **Asst. Dist. Mgr.** DATE **11-25-81**

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: