

POGO Tomahawk Unit #1
2011' FSL & 660' FWL
Section 31, T-21-S, R-33-E
Lea County, New Mexico

Sundry Report
Page Two

ACTIVITY FOR PERIOD 9/02 - 10/01/95

9/02/95	TD 100' (made 20').	Drlg w/ cable tools.
9/03/95	TD 120' (made 20').	Drlg w/ cable tools.
9/04/95	TD 140' (made 20').	Drlg w/ cable tools.
9/05/95	TD 155' (made 15').	Drlg w/ cable tools.
9/06/95	TD 410' (made 410').	Drlg w/ rotary tools.
9/07/95	TD 725' (made 315').	TIH after setting <u>13-3/8"</u> csg.
9/08/95	TD 1781' (made 1056').	Drlg.
9/09/95	TD 2825' (made 1044').	Drlg.
9/10/95	TD 3548' (made 723').	Drlg.
9/11/95	TD 3972' (made 424').	Drlg.
9/12/95	TD 4418' (made 446').	Drlg.
9/13/95	TD 4800' (made 382').	TOOH to run csg.
9/14/95	TD 4925' (made 125').	Drlg after setting <u>8-5/8"</u> csg @ 4800'.
9/15/96	TD 5975' (made 1050').	Drlg.
9/16/95	TD 6962' (made 987').	Drlg.
9/17/95	TD 7657' (made 695').	Drlg.
9/18/95	TD 8316' (made 659').	Drlg.
9/19/95	TD 8874' (made 558').	Drlg.
9/20/95	TD 9100' (made 317').	Logging, prep to cut sidewall cores.
9/21/95	TD 9100'.	Running <u>5-1/2"</u> csg @ 9100'.
9/22/95	TD 9100'.	WOCU.
9/23/95	TD 9100'.	WO drl rig to MO.
9/25/95	TD 9100' PBTD 9058'.	Circ hole w/ 2% KCl.
9/26/95	TD 9100' PBTD 9058' P:UBS.	RIH tbg.
9/27/95	TD 9100' PBTD 9058' P:UBS.	Swab test.
9/28/95	TD 9100' PBTD 9058' P:UBS.	POOH tbg.
9/29/95	TD 9100' CIBP 8950' P:UBS,BC4.	Swab test.
9/30/95	TD 9100' CIBP 8950' P:UBS,BC4.	Swab test.
10/01/95	TD 9100' CIBP 8950' P:UBS,BC4.	Prep to acidize.

