MJDK	PERFORMED	SUMMARY	
------	-----------	---------	--

Page 2 of \_\_\_

## MIDLAND DIVISION - DAILY WORKOVER REPORT

## (DAILY WORK PERFORMED)

4-26-95 MIRU Pool WS rig #544, Install BOP TIH w/ 2-3/8 ws tag cement @ 1250'. Pull up to 943' & load hole w/ mud. TOH dig out cellar open 5-1/2x8-58 annulas.RIH w/ 5-1/2 pkr & set 442', estb. rate of 2BPM @200#. Full returns up annulas, none above pkr. POH .RIH w/ 5-1/2 coement retainer on tbg. & set 442'. Squeeze 160 sx cement below retainer to surface up 5-1/2 .:5-1/2 annulas. UNsting from retan. circ. 40sx cement to surface inside 5-1/2 POH

laydown tbg.ND BOP wash up & RDMO. Wait on cement check for fillup. Cut off

1 day=\$<del>514</del>2. Final cost

Lease and Well# CJU #304

Note: 44Producers left on this lease. Has not been ok'd by state or Feds.

Bradenhead Install dry hole marker, well P&A .NMOCCD notified by Pool.