

Daily Activity Report

Conoco Inc.
Stevens B #19
Lea County, New Mexico

Job #3485

12/28/01 Friday

Notified OCD and BLM. MIRU Triple N rig #24. NU BOP and RIH w/ bit, six 3½" drill collars, and 31 jts workstring tbg, tagged PBTD. RU reverse unit and drilled to 1,288'. SDFN.

RT: 11:30 – 6:00 6.5 hrs CRT: 6.5 hrs Cost today: \$3,302 Cost to Date: \$3,302

12/29/01 Saturday

RU reverse unit and drilled out of cement @ 1,348'. Washed down to 1,420' and POOH, laying down drill collars and bit. RIH w/ tubing to 1,288', tagged casing. Continued in hole to 3,538'. POOH w/ tbg to 1,200' and SD for weekend.

RT: 8:00 – 3:00 7.0 hrs CRT: 13.5 hrs Cost today: \$2,998 Cost to Date: \$6,300

01/02/02 Wednesday

Held safety meeting on ice and trips. Notified BLM, Pat. RIH w/ workstring and tagged PBTD @ 3,538'. RU cementer and circulated hole w/ mud, pumped 25 sx C cmt 3,538 – 3,170'. POOH w/ tbg to 2,740' and pumped 25 sx C cmt w/ 2% CaCl₂ @ 2,740'. POOH w/ tbg and WOC 3½ hrs per BLM. RIH w/ tbg and tagged cmt @ 2,416'. POOH w/ tbg to 1,400' and pumped 30 sx C cmt @ 1,400'. POOH w/ tbg, SDFN.

RT: 8:00 – 4:30 8.5 hrs CRT: 22.0 hrs Cost today: \$4,069 Cost to Date: \$10,369

01/03/02 Thursday

BLM Pat on location. Held safety meeting. RIH w/ tbg and tagged cmt @ 1,300'. RU cementer and pumped 30 sx C cmt w/ 2% CaCl₂ @ 1,300'. POOH w/ tbg, WOC 3½ hrs. RIH w/ tbg and tagged cmt @ 1,130'. Pumped 10 sx C cmt 1,130 – 983'. POOH w/ tbg and 405' and pumped 30 sx C cmt 405' to surface. POOH w/ tbg. ND BOP and topped off casing w/ 5 sx C cmt. RDMO to Stevens B #20.

RT: 8:00 – 2:30 6.5 hrs CRT: 28.5 hrs Cost today: \$2,961 Cost to Date: \$13,330

01/10/02 Thursday

Capped well; cut off wellhead and installed dry hole marker.