

## Daily Activity Report

### Conoco Inc.

Stevens B #20

Lea County, New Mexico

Job #3690

### 01/03/02 Thursday

Notified BLM, Alexis Swoboda. BLM Pat on location. SITP 0 psi, SICP 5 psi, bradenhead 2 psi. MIRU Triple N rig #24. NU BOP and RIH w/ workstring tbg, tagged RBP @ 3,540'. RU cementer and circulated hole w/ mud, pumped 60 sx C cmt 3,540 – 2,672'. POOH w/ 30 stands and SDFN.

RT: 2:30 – 7:00 4.5 hrs CRT: 4.5 hrs Cost today: \$3,031 Cost to Date: \$3,031

### 01/04/02 Friday

Notified BLM, Pat on location. SITP & CP 0 psi, bradenhead 0 psi. Held safety meeting on BOP procedure. RIH w/ tbg, tagged cmt @ 2,785'. RIH w/ 4½" AD-1 packer to 1,462'. Set packer and tested casing 1,462 – 2,785' to 550 psi, held. POOH to 1,144', tested below to 600 psi. POOH testing casing to 600 psi, isolated holes in casing 381 – 445'. POOH w/ packer. RIH w/ wireline and perforated casing @ 1,300', POOH w/ wireline. RIH w/ packer to 900' and set packer, unable to establish rate at 1,500 psi. Bled off to 500 psi in 10 minutes. POOH w/ packer and RIH w/ tbg to 1,350'. Pumped 25 sx C cmt w/ 2% CaCl<sub>2</sub> 1,350 – 982' per BLM. POOH and WOC. RIH w/ wireline and perforated casing @ 386', POOH w/ wireline. RIH w/ packer, established circulation in 4½ x 8<sup>5</sup>/<sub>8</sub>" annulus. SI well and SD for weekend.

RT: 8:00 – 3:30 7.5 hrs CRT: 12.0 hrs Cost today: \$4,693 Cost to Date: \$7,724

### 01/07/02 Monday

RIH w/ tbg and tagged cmt @ 1,033'. POOH w/ tbg, fluid @ 360'. ND BOP and NU wellhead. Established circulation in 4½ x 8<sup>5</sup>/<sub>8</sub>" annulus and squeezed 110 sx C cmt w/ 2% CaCl<sub>2</sub> 386' to surface. WOC 2 hrs and topped off 4½" w/ 15 sx cmt. RDMO to State KP 13 #4.

RT: 8:30 – 3:00 7.5 hrs CRT: 19.5 hrs Cost today: \$3,832 Cost to Date: \$11,556

### 01/10/02 Thursday

Capped well; cut off wellhead and installed dry hole marker.

