DAILY COMPLETION REPORT

South Lea Federal #1

Wildcat (Ellenberger) Field 1980' FSL & 1980' FWL Unit K, Section 17, Township 26 South, Range 36 East Lea County, New Mexico

Note: Each dayily reports is the record of operations from the previous day.

Note: Each dayil	y reports is the record of operations from the previous day.
<u>DATE</u>	WORKOVER TO RECOMPLETE TO STRAWN
10/12/99	MIRU. Pmped 120 bbls water to kill well. Remove X-Mas Tree & install BOP. Working tubing from 100,000# to 150,000# trying to pull out of PBR. Pulled out of PBR string wt. 117,000#. Install blow dn lines & RU to cement. DC = \$6925.00 CTD = \$6925.00
10/13/99	RU to cement. Mixed 15 sxs Class H cement. SD & drop plug. Mixed 15 sxs Class H behind plug & displaced w/ 78 bbls water. Press to 800#. Pulled out of PBR. Removed tbg hanger. Press to 5000#. Not able to pmp dn tubing. TOH w/ wet string. (Tubing Plugged). Pulled 319 jts. 2 7/8 tbg & 164 jts of 2 3/8 tubing. Colored water @ 155 stds of 2 3/8" tubing out. DC = \$5629.00 CTD = \$12,554.00
10/14/99	Spot pipe racks, Laid dn 73 jts 2 3/8" tbg. 58 jts. Plugged w/ cement. RU Apollo Wireline unit. Ran guage ring & junk basket. Set CIBP @ 17,250. Dumped 50' cement from 17,250 to 17,200'. DC = \$19,800.00 CTD = \$32,354.00
10/15/99	PBTD = 17,200. RU Schlumberger & spaced out van guns & tools. TH w/ gun & pkr. Top of pkr 16,870. Guns to perf. Mississippian from 16,924 to 16,954 2 JSF 3 3/8" OD. RU tbg & tester & test tbg to 10,000#. Ran 194 jts. All ok. DC = \$26,662.00 CTD = \$59,016.00
10/16/99	PBTD = 17,2000. TIH w/ tbg & test tbg to 10,000# all OK. Spaced out tbg w/ 20,000 down. Removed BOP. Installed 10,000# X-Tree. Tested X-Tree to 10,000#. O.K. DC = \$9115.00 CTD = \$68,131.00
10/17/99	PBTD = 17,200. RU Pmp Truck. Pmped on annalus of tbg. Would not hold press. DC = \$750.00 CTD = \$68,881.00
10/18/99	PBTD = 17,200. RD X-Mas Tree & installed BOP. 8 Hours – TOH. Layed dn seal assmy. Had slight crook after tagging liner top. 2 Hours – Picked up new seal assmy & TIH. Ran 75 stds in hole. DC = \$3400.00 CTD = \$72,281.00
10/19/99	Finished TIH w/ tbg. Tested seals in PBR w/ 500#. O.K. Spaced out tbg w/

RU BJ Services. Tie onto tbg. Took ± 3 bbl to load. Pressure up to 6125#. Started taking fluid 1-2 bpm. Pressure broke to 4000#. Fluid started circulating up backside. Full returns coming around. SI pmp. Flow back 2-3 bbls. Either tbg or seal bore @ pkr has failed. RD BJ. SI

ran 318 joints 2 7/8 PH6 tbg 7.9#. 20,000# down on packer.

DC = \$8419.00CTD = \$80,700.00

20,000# down. RD BOP & installed X-Mas Tree. RU Flow line. Drop bar to fire van guns. Had 4900# tbg press. In 4 min. open choke & flow well. Well dead in 10 minutes. Flowed 10 bbls to pit & died. Ran 179 joints 2 3/8""IJ 5.95# tbg &