

From: Chase Settle
To: [Bratcher, Mike, EMNRD](#); [Weaver, Crystal, EMNRD](#); [Jim Amos](#); [Shelly Tucker](#)
Subject: Seven Rivers Compressor Station Pilot Project Schedule
Date: Tuesday, December 19, 2017 10:32:41 AM
Attachments: [image001.png](#)

Schedule for Seven Rivers Compressor Station Pilot Project

Date	Activities	Comments
December 26-29	Build security fences, treatment cell, and excavate top 5' of soil	Top 5' of soil will be stockpiled on plastic away from site and sampled to confirm no contamination present after previous sampling activities
January 3	Excavate 100 cy of impacted soil	Soil will be placed in treatment cell, Cool-Ox powder will be blended into soil at this time
January 4	Activate Cool-Ox with 3% Hydrogen Peroxide solution	Cool-Ox that has been blended with the soil in the treatment cell will be activated by 1000 gallons of 3% hydrogen peroxide solution
January 8	Sample Treated Soils	Sample the treated 100 cy of soils within the treatment cell (this will occur only if soil is dry, if soil is still wet this will be delayed until dry)

Thank you,

Chase Settle, M.S.
Rep Safety & Environmental II

EOG Resources
105 S. 4th Street
Artesia, NM 88210
575-748-4171 (Office)
575-703-6537 (Cell)

