


YATES PETROLEUM CORPORATION  
Rudolph ATX State #1  
Section 16-T19S-R31E  
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:

1-28-2-17-2000 - Waiting on rotary tools.  
2-18-2000 - Building location.  
2-19-21-2000 - Building location.  
2-22-28-2000 - Waiting on rotary tools.  
2-29-2000 - Moving in rotary tools.  
3-1-3-2000 - Moving in and rigging up rotary tools. Prep to nipple up.  
3-4-2000 - Testing hydril. Nippled up BOP and tested BOP & manifold to 5000#. Nippled up and tested hydril.  
3-5-2000 - TD 8093'. Tested hydril to 2500#. Picked up drill pipe and drill collars. Drilled cement from 4505-4589'. Circulated and TIH to 5581'. Circulated bottoms up gas thru choke. TIH to 6375'. Circulated bottoms up. TIH to 7048'. Drilled cement from 7048-7138'. Circulated bottoms up. TIH to 8093'. Circulated bottoms up. Found 7" casing stub at 2465' (drill pipe measurement). NOTE: Resumed operations with rotary tools at 4:30 PM 3-4-2000.

TD 12491'. Reached TD at 6:30 PM 3-26-2000. Ran 298 joints of 4-1/2" 11.6# casing as follows: 24 joints of 4-1/2" 11.6# HPC-110 sandblasted (1015.16'); 272 joints of 4-1/2" 11.6# HPC-110 varnished (11447.66') and 2 joints of 4-1/2" 11.6# HPC-110 marker joints (42.03') (Total 12504.85') of casing set at 12491'. Float shoe set at 12490'. Float collar set at 12446'. Bottom marker set at 11453'. Top marker set at 10331'. Cemented with 325 sacks Super C Modified, 7/10% FL52 and 7/10% FL25 (yield 1.44, weight 13.6). PD 4:15 AM 3-29-2000. Bumped plug to 3500 psi for 2 minutes, OK. WOC. Released rig at 9:30 AM 3-29-2000. NOTE: Displaced with 2% KCL water.

Waiting on completion unit.

  
Rusty Klein  
Operations Technician  
June 9, 2000