



SUMMARY REPORT

12/3/97

SHEEP DRAW '28' FED #13

07/04/97 Days- 3; Depth- 358'; FTG- 0'; WOC; Surface; AIR
DRILLING; 1/2 hr-Set off cementing head; 1/2 hr-Hauled 12 jts
1" pipe to location; 1 hr-WO tools for 1" pipe' 1/2 hr-RIH
w/1" DP to 112'; 3/4 hr-RU Dowell; 1/4 hr-Pump 80 sxs Class
"C" w/4% CC; 1/2 hr-POOH w/1" DP; 3 hrs-WOC; 1/2 hrs-RIH
w/1" DP, tag @ 192'; 1/4 hr-Pumping 50 sxs Class "C" w/4%
CC; 1/2 hr-POOH w/1" DP; 2 hrs-WOC; 1/2 hrs-RIH w/1" DP,
tagged @ 75'; 1/2 hr-Pumping cement & circ cement to pit;
1/4 hr-POOH w/ 1" DP; 1/4 hr-Check shrinkage on cement; 1/2
hr-RD Dowell; 1/2 hr-RD L&R Well Service.
DMC-\$ 0. TMC-\$ 0. TDC-\$ 5993. CWC-\$ 75,829 CMIC- GS

07/05/97 Days- 4; Depth- 358'; FTG- 0'; SHUT DOWN FOR HOLIDAY; Shut
down for holiday.
DMC-\$ Surface TMC-\$ 0. TDC-\$ 0. CWC-\$ 0. CMIC- GS

07/06/97 Days- 5; Depth- 358'; FTG- 0'; SDFW; Surface; SDFW.
DMC-\$ 0. TMC-\$ 0. TDC-\$ 0. CWC-\$ 75,829. CMIC- GS

07/07/97 Days- 6; Depth- 358'; FTG- 0'; SDFW; Surface; SDFW.
DMC-\$ 0. TMC-\$ 0. TDC-\$ 0. CWC-\$ 75,829 CMIC- GS

07/08/97 Days- 7; Depth- 358'; FTG- 0'; WAITING ON DRILLING RIG;
Surface; Waiting on Capstar #5 to finish drlg Happy Valley
#29-23.
DMC-\$ 0. TMC-\$ 0. TDC-\$ 0. CWC-\$ 75,829 CMIC- GS

07/09/97 Days- 8; Depth- 358; FTG- 0; WAITING ON RIG; Waiting on rig.
DMC-\$ 0 TMC-\$ 0 TDC-\$ 0 CWC-\$ 75,829 CMIC- GS

07/10/97 Days- 9; Depth- 358'; FTG- 0'; WAITING ON RIG;
Surface; Waiting on rig.
DMC-\$ 0. TMC-\$ 0. TDC-\$ 0. CWC-\$ 75,829 CMIC- GS

07/11/97 Days- 10; Depth- 358'; FTG- 0'; REBUILD CELLAR; Surface; M&M
Excavating removed old cellar & dug out w/backhoe & jack
hammer to install a larger cellar. NOTE: This cost should be
paid by Capstar.
DMC-\$ 0. TMC-\$ 0. TDC-\$ 2752. CWC-\$ 78,581 CMIC- GS

07/12/97 Days- 11; Depth- 358'; FTG- 0'; WAITING ON RIG; Surface; 24
hrs-Waiting on rig.
DMC-\$ 0. TMC-\$ 0. TDC-\$ 0. CWC-\$ 78,581 CMIC- GS