

BOGLE FLATS UNIT 5 #1107/10/95

TMD: 7500 TVD: 7500 PBTMD: 0 PBTVD: 0  
 05:00 05:30 06A A TIH - 5 STANDS OUT  
 05:30 06:00 05A A CIRC & COND MUD - TOOK 100 BBLS TO BREAK  
 CIRC. APX 90% RETURNS  
 06:00 07:00 06A A FINISH TIH WASH 60' TO BOTTON - 10' FILL  
 07:00 09:15 05A A CIRC & COND MUD - APX 50 - 60% RETURNS  
 09:15 14:30 06A H RU LD MACHINE - POH LDDP AND DC'S  
 14:30 20:45 12A A RU CSG CREW AND RUN FS, 1 JT 7" CSG, FC, 8  
 JTS 7" CSG, PKR STAGE COLLAR, AND 161 JTS 7"  
 CSG. ALL CSG 7", 26#, LTC, K55. CSG LANDED A  
 7500'. TOP FC AT 7460'. PKR STAGE TOOL 7113  
 TO 7123'.  
 20:45 23:00 05A A RU DOWELL. REQUIRED 450 BBLS BREAK  
 CIRCULATION. APX 50 TO 60% RETURNS. WASH 10'  
 OF FILL TO BOTTOM. CIRC. AND W/O WATER  
 23:00 23:45 12A C MIX AND PUMP 1 ST STAGE CEMENT. 75 SXS. CLAS  
 H W/0.6% D-60 & 0.2% D46. W/60% RETURNS  
 INCREASE TO 90%+ W/ CEMENT AROUND SHOE. PLUG  
 DOWN AT 11:45 PM 7/9/95. SET PKR.  
 23:45 00:45 12A C DROP OPENING BOMB.LET FALL. OPEN STAGE  
 TOOL.  
 00:45 01:45 05A A CIRC & COND MUD - 100% RETURNS  
 01:45 03:00 12A C MIX AND PUMP 2 ND STAGE CEMENT. 250 SXS CLAS  
 H 65:35:6 W/0.6% D-60, 0.2 D-46, AND D-42. W  
 100% RETURNS. PLUG DOWN AT 3 AM MT. 7/10/95.  
 CLOSE STAGE TOOL. FLOAT (OK)  
 03:00 05:00 26A RAISE BOPS AND SET SLIPS.

07/11/95

TMD: 7500 TVD: 7500 PBTMD: 0 PBTVD: 0  
 05:00 09:00 26A SET SLIPS, CUT-OFF 7" CSG, ND BOP'S, NU TBG.  
 SPOOL, TEST, CLEAN PITS, RELEASE RIG 9 AM MT  
 7/10/95

COMPLETION/ACTIVE07/12/95

TMD: 7500 TVD: 7500 PBTMD: 0 PBTVD: 0  
 WAITING ON RIG MOVE

07/13/95

TMD: 7500 TVD: 7500 PBTMD: 0 PBTVD: 0  
 PREP START COMP/

07/14/95

TMD: 7500 TVD: 7500 PBTMD: 0 PBTVD: 0  
 MIRU KEY WS 7-13-95/ NU BOP/ RIH W/ 6-1/8" RB AND SIX 4-1/8" DC'S ON 3-1/2"  
 J-55 8R TBG TO 3000'/ SDFN