

BBL/MIN. WAS ABLE TO UNLOAD & DECREASE WATER & ESTABLISH CIRC.
CLEANED OUT APPROX 114' OF SAND. RETRIEVE PLUG @ 7620 & POOH
W/TBG. SDON.
DC \$5,568.57 TCTD= \$66,506.02

10/31/93 RIH W/BULL PLUG, 2 JT MUD ANCHOR 4' PERF SUB & SN. 16 JTS, 2 7/8 TBG,
TAC 238 JTS, 2 7/8 TBG. TAC WOULD NOT SET @ 7403. TAGGED FILL @
7834, APPROX 163' FROM ENTRY. PU HOLE ATTEMPTING TO SET TAC @
EVERY JOINT FROM 7403-693. POOH W/TBG & TAC. SDFN.
DC \$5034.16 TCTD= \$71,540.18

11/05/93 MIRU. ND WH. ADD 4' SUB 1 TO RODSTRING. SPACE WELL. NUWH.
RDWSU. PWOP.
DC \$609.76 TCTD= \$72,149.94

11/09/93 OPEN WELL - 0 PSI. PU 2 1/2" x 2' x 24. TOP HOLD DOWN W/6' GAS ANCHOR
7/8" LIFT SUB. TIH W/RODS. SPACE OUT & WAIT FOR PUMP TO LOAD. RD
W/S UNIT.
DC \$1,707 TCTD= \$77,411

11/30/93 24 HOUR PUMP TEST: 81 BO; 241 MCF; 66 BW

FINAL REPORT ON WELL