Submit 3 Copies To Appropriate District Office	State of New Mexico	Form C-103
District I	Energy, Minerals and Natural Resources	
1625 N. French Dr., Hobbs, NM 88240 District II		WELL API NO.
District II 1301 W. Grand Ave., Artesia, NM 88210	OIL CONSERVATION DIVISION	30-021-20604
District III	1220 South St. Francis Dr.	5. Indicate Type of Lease STATE ☐ FEE ☒
1000 Rio Brazos Rd., Aztec, NM 87410 District IV	Santa Fe, NM 87505	STATE FEE 6. State Oil & Gas Lease No.
1220 S. St. Francis Dr., Santa Fe, NM 87505	Santa 1 C, 14141 07505	6. State Off & Gas Lease No.
SUNDRY NOTION	CES AND REPORTS ON WELLS	7. Lease Name or Unit Agreement Name
(DO NOT USE THIS FORM FOR PROPOS	SALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A	
PROPOSALS.)	CATION FOR PERMIT" (FORM C-101) FOR SUCH	Libby Minerals LLC 1931
·	Gas Well Other CO2 Well	8. Well Number 8-3-J
2. Name of Operator	Gus Weii Guiei GOZ Weii	9. OGRID Number
Reliant Exploration & Production, I	LLC.	251905
3. Address of Operator		10. Pool name or Wildcat
10817 West County Road 60 Midland, TX 79707		Bravo Dome 96010
4. Well Location		
Unit Letter J:1350feet from the South line and 1331feet from the East line		
Section 8 Township 19 N Range 31 E NMPM County Harding		
	11. Elevation (Show whether DR, RKB, RT, GR	
	4449	
Pit or Below-grade Tank Application O		
Pit typeDepth to Groundwa		
Pit Liner Thickness: mil	Below-Grade Tank: Volume bbls	s; Construction Material
12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data		
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:		
PERFORM REMEDIAL WORK		
	_	-
TEMPORARILY ABANDON	- ,	E DRILLING OPNS.⊠ P AND A □
PULL OR ALTER CASING	MULTIPLE COMPL CASING/CE	MENT JOB ⊠
OTHER:	OTHER:	
13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date		
of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion		
or recompletion.		
See Attachment		
OIL CONS. DIV DIST. 3		
JUN 4 2014		
	50	711 3 20
36		
# Oid not comply with 19.15.16.10. I(1) pressure test		
I hereby certify that the information grade tank has been/will be constructed or	above is true and complete to the best of my know closed according to NMOCD guidelines ⊠, a general per	wledge and belief. I further certify that any pit or belowmit \square or an (attached) alternative OCD-approved plan \square .
SIGNATURE	.1	
	TITLE Manage	DATE 5-7-14
,		
Type or print name Vance Vand		
,	erburg E-mail address: vance@reliant	gases.com Telephone No. 432-559-7085
Type or print name Vance Vand	erburg E-mail address: vance@reliant	

;

.

Libby Minerals LLC 1931 8-3-J

04/16/14

(06:00) MIRU Reliant Rig #1. KB = 10' AGL.

04/17/14

Finish RU. Inspected rig, drill collars, and drill pipe.

4/18/14 - 4/21/14

Release Hands for Easter Holiday

04/22/14

Wire up new Pre-Mix pit. Change belts on #1 pump.

04/23/14

(08:30)Drill 12.25" surface hole from 0' to 150' / Average WOB 10/ 100 RTS / 335 gpm @ 1000 psi.

Lost circulation at 154'. Pumped LCM pill. No circulation. Pump 2nd LCM pill. No circulation. Continue drilling ahead without returns.

(14:00) Drill 12.25" surface hole from 150' to 235' / Average WOB 7/ 100 RTS / 290 gpm @ 700 psi. No returns.

Started getting returns back @ 235'.

(15:15)Drill 12.25" surface hole from 235' to 650' / Average WOB 10/ 100 RTS / 335 gpm @ 1000 psi.

Lost circulation at 650'. Pumped LCM pill. No circulation. Pump 2nd LCM pill. No circulation. Continue drilling ahead without returns.

(21:00) Drill 12.25" surface hole from 650' to 754' / Average WOB 10/ 100 RTS / 260 gpm @ 700 psi. No returns.

Pump 1st LCM Pill. Never received returns.

04/24/14

Pump 2nd LCM Pill. Never received returns.

(03:30) TOOH

(06:30) Ran 8.625, 24.0 lb/ft, J-55, ST&C, from 10' to 728'.

(11:30) Load CSG. No returns.

(11:30) MIRU O-Tex to pump surface cement job as follows:

Pressure tested lines to 1500 psi. Pumped 550 sks of Class C + 2% Calcium chloride cement at 14.8 ppg at 2 BPM and 0 psi. Dropped top plug and pumped 44 bbls displacement at 1 BPM and 0 psi. Bumped plug to 500 psi. Float held. Circulated 0 bbls to surface. Plug down at 13:30 hours on 04/24/2014. WOC

Wait on Renegade to run bond log.

4/25/14

(07:00) RIH with bond log. TOC @ 540'. RIH and shoot four holes at 536'-537'.

(08:00) MIRU O-Tex to pump surface cement job as follows:

Pressure tested lines to 1500 psi. Pumped 550 sks of Class C + 2% Calcium chloride cement at 14.8 ppg at 3.5 BPM and 10 psi. Pumped 33 bbls H2O displacement. Circulated 0 bbls to surface.

(14:45) Ran temp survey. TOC @ 225'.

(00:00) MIRU O-Tex to pump surface cement job as follows:

Pressure tested lines to 1500 psi. Pumped 400 sks of Class C + 2% Calcium chloride cement at 14.8 ppg at 2 BPM and 96 psi down backside. Circulated 0 bbls to surface.

04/26/14

(15:00) MIRU O-Tex to pump surface cement job as follows:

Pressure tested lines to 1500 psi. Pumped 140 sks of Class C + 2% Calcium chloride cement at 14.8 ppg at 1 BPM and 0 psi down backside. Circulated 2 bbls to surface.

(20:00) Remove landing joint and nipple up BOP.

(22:00) TIH

04/27/14

(02:00) Drilled out plug and lost returns. Pump 200 bbls 20# LCM pill. No returns. Pump 200 bbls 36# LCM pill. No returns.

(09:00) Pumped 200 bbls 36# LCM pill. No returns. TOOH

(22:00) MIRU O-Tex to pump surface cement job as follows:

Pressure tested lines to 1500 psi. Pumped 15 bbls Sodium Silicate spacer nat 2 BPM @ 40 psi. Pumped 360 sks of Class C + 5% Gyp, .06%C-12, .1 % sk phenoseal, .25#/sk celloflake, 1% Calcium chloride at 11.8 ppg at 2 BPM and 22 psi. Pumped 12 bbls H2O displacement. Well on vacuum, no returns.

WOC.

(17:30) TIH to float collar. Circulate hole. No returns. Went on vacuum.

TOOH

04/28/14

(06:00)Skid rig 50' to the west.

4/29/14

(06:30) Drill 12.25" surface hole #2 from 0' to 647' / Average WOB 18/ 100 RTS / 300 gpm @ 900 psi. Lost returns at 647'. Pull up and pump 200 bbls 40# LCM pill. No returns.

(22:30) TOOH

Became stuck at 450'.

05/01/14

Work stuck Pipe.

Ran 1" down backside to try to wash around bit. Could not get past 60' down hole.

Wait on Wireline to run free point.

RU Wire line. Ran free point. Pipe stuck at 40'. Made one shot at bit and tried to back off. Did not back off. Made another shot at 350' and tried to back off. Did not back off. Used rotary and tongs and backed off. Pulled up 7 jts DP. Left 3 jts DP, XO sub, 5 DC's, bit sub, and 12 ½ bit in hole. Top @ 207' and bottom @ 450'.

5/02/14

Rig released at 12:00 hours on 05/02/14.

05/07/14

MIRU O-Tex. Pumped 150 sks 14.8 ppg cement down 12 ¼ surface hole. Cement up to bottom of cellar.