•See Instructions on Reverse Side
NMOCO

DUGAN PRODUCTION CORP. Lough Erne #1 Page 3

11-9-81 5706' - Laying down drill pipe.

8-1/2 hrs - trips

4-1/4 hrs - circ. and condition hole

1-1/2 hrs - circ at 2000'

3/4 hrs - T.I.H. w/ 35 std. open end

6-1/2 hrs - logging

2-1/2 hrs - lay down drill pipe

Ran IES & CDL logs by Welex.

11-11-81 Finished laying down drill pipe. Rigged up and <u>ran 139 jts.</u> 4½" OD, 10.5#, 8 Rd, ST&C csg. T.E. 5729.91' <u>set at 5713' RKB</u>.

Cemented 1st stage w/ 10 bbls mud flush followed by 50 sx class "B" plus 8% gel w/ ¼# flocele per sk followed by 125 sx class "B" w/ ¼# flocele per sk. Reciprocated csg. OK while cementing. Full mud returns while cementing. Total slurry first stage 240 cu.ft. Maximum cementing pressure 600 psi. Bumped plug w/ 1800 psi. Float held OK. First stage complete at 2:00 p.m. 11-10-81. Dropped opening bomb. Opened stage tool at 4362'. Circulated with rig pump three hrs.

Cemented 2nd stage w/ 10 bbls mud flush followed by 450 sx 65-35 plus 12% gel w/ ½# cello flake followed by 100 sx class "B" w/ ½# flocele per sk. Total slurry 2nd stage 1300 cu.ft. Good circulation throughout job. Maximum cementing pressure 1000 psi. Closed stage tool w/ 2000 psi. Held OK. Job complete at 5:45 p.m. 11-10-81. Estimated cement top 500'. Set csg. slips and cut off csg. Rig released at 6:30 p.m.11-10-81.