

Summary

- 8-2-58 Staked location.
8-19-58 Commenced drilling operations (Spud Date).
8-20-58 Ran 300' (9 jts) 10 3/4" csg set @ 315 cem w/250 sks neat. Circ. PD 3:30 PM. WOC 2 1/2 hrs.
8-21-58 Tested 10 3/4" csg w/800# for 30 mins, held OK.
8-30-58 Schlumberger ran Induction-Electrical log from 314' to 4144'.
8-31-58 Ran 4157' of 7 5/8" csg set @ 4170' cem w/75 sks 6% Gel + 1/2# Floscal per sk + 50 sks neat. PD 10:30 AM. WOC 2 1/2 hrs.
8-31-58 B & B Service, Inc. ran temperature survey to 4124'. Top cem @ 3725'.
9-1-58 Tested 7 5/8" csg w/1000# for 30 mins, held OK.
9-4-58 Schlumberger ran Gamma Ray & Induction logs to 6264'.
9-4-58 Ran 2255' (72 jts) 5" liner set @ 6260 cem w/200 sks 6% Gel + 1/2# Floscal per sk + 25 sks neat. Top liner @ 4005'. PD 4:15 PM. WOC 2 1/2 hrs.
9-5-58 B & R Service, Inc ran temperature survey to 6159'. Top cem @ 4005'.
9-5-58 Tested top liner & 7 5/8" csg w/3000# 30 mins, held OK. Drld cem 6155-6225 PBTB & tested liner w/3000# 30 mins, held OK.
9-6-58 Rig released @ 2:00 AM.
9-17-58 S.S. Reames moved in completion rig.
9-18-58 PGAC ran radiation log to 6229' & perf 5" liner 5667-5672, 5700-5707, 5945-5950, 6060-6067, 6100-6106, 6117-6122, 6157-6161, 6166-6170, 6182-6185, w/92 bullets. Dowall sand wtr frac perf w/92,000 gals wtr + 69,000# 20-40 mesh sand. Used 90 rubber balls + 500 gals 15% H.C.L. Av inj 50.1 BFM. Break down 2900#-2200#. Treat 3500#-1850#.
9-19-58 PGAC perf 7 5/8" csg 3870-3896 w/52 bullets. Set Baker Model "D" Prod pkr on wire line @ 5627'. Ran Baker retr bridge plug @ 4004'.
9-20-58 Dowall sand wtr frac Pictured Cliffs perfs w/52,000 gals wtr + 39,000# 20-40 mesh sand. Break down 1400#. Treat press 1450-600#. Av inj 70 BFM. 5 min SI press 175#.
9-21-58 Pulled Baker retr bridge plug. Ran Mesa Verde 2" tbg 184 jts + 4 Merla valves set in packer @ 5657+ 19 jts 2" hydrill (557') bottom @ 6184'. Seating nipple @ 6155. Gas lift valves @ 1340', 4134', 2962', & 3791'. Ran Pictured Cliffs 2" tbg 125 jts bottomed @ 3893'. Seating nipple @ 3861.
9-22-58 Rig released @ 2:00 AM.
10-1-58 Mesa Verde shut in for Potential.
10-8-58 Pictured Cliffs shut in for Potential.
10-15-58 Potential test completed.

