

3-23-00 TOOH. TIH, screw into fish @ 6492'. TOOH w/motor. TIH w/motor to 6890'.
Blow well & CO. Drilling ahead.

3-24-00 (Verbal approval to change plans from Errol Becher, ELM). Drill @ 6896-7324'.

3-25-00 Circ hole clean. TOOH. TIH w/new air motor. Drill to 7500'.

3-26-00 Drill to TD @ 7700' TMD, TVD @ 7459'. Circ hole clean. TOOH w/motor.

3-27-00 TIH, ream under gauged hole to 7700' TMD. TOOH.

3-28-00 TIH w/174 jts 4 1/2" 10.5# J-55 ST&C csg, set @ 7695'. Pump 10 bbl chemical wash,
5 bbl wtr ahead. Cntd w/500 sx Class "B" 50/50 poz w/2.75% gel, 5 pps Gilsomite,
0.25 pps Flocele, 0.2% fluid loss, 0.2% retardant (805 cu.ft.). Displace
w/122.6 bbl wtr. No cmt circ to surface. WOC. PT csg to 3800 psi/15 min, OK.
ND BOP, NU WH. RD. Rig released.