STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

3 - NMOCD 1 - Pioneer 1 - File

OIL CONSERVATION DIVISION

P. O. BOX 2088

Form C-103 Revised 19-1-78

SANTA FE	SANTA FE, NEW MEXICO 87501	
FILE	· · · · · · · · · · · · · · · · · · ·	Sa. Indicate Type of Lease State Fee XX
U.S.G.S.		State Oil & Gas Lease No.
LAND OFFICE		5. State Oil & Gda Lagas Ho.
OPERATOR		mmmmm—
SUNDRY NOTICE	S AND REPORTS ON WELLS	
DUNDET NOTICE SUNDET NOTICE SUNDE NOTICE SUNDET	RILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.	7. Unit Agreement Name
031 2000000		7. Unit Adreement Name
THE WELL XX OTHER-		8. Farm or Lease Name
ne of Operator		
		Salmon
Pioneer Production Corp.		#1E
P 0 Box 208, Farmington, NM 87401		10. Field and Pool, or Wildcat
stion of well	FEET FROM THE NORth LINE AND 1440	Basin Dakota
HIT LETTER	TEET FROM THE	
- 20	TOWNSHIP 29 Northange 11 West	IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII
HEEast LINE, SECTION 30	TOWNSHIP ZO NOT CIRANCE	
	15. Elevation (Show whether DF, RT, GR, etc.)	12. County
	5462	San Juan
<u> </u>		
Check Appropria	ate Box To Indicate Nature of Notice, Repor	EQUENT REPORT OF:
NOTICE OF INTENTION	N TO:	EQUENT REPORT OF
		ALTERING CASING
MAN REMEDIAL WORK	PLUG AND ABANDON REMEDIAL WORK	
	COMMENCE DRILLING OPHS.	
GRASILY ASANOON	CHANGE PLANS CASING TEST AND CEMENT JOB	- [XX
OR ALTER CASING	OTHE4	
	_	
THEP		t ii animated date of starting any propose
Describe Eroposed or Completed Operations (C	learly state all pertinent details, and give pertinent dates,	the that his estimated and
ork) SEE HULE 1103.		
See reverse for 4½	" casing and cement.	
300 1010130 131	•	
		· · · · · · · · · · · · · · · · · · ·
·		
•		A STATE OF THE STA
	•	
	•	E man and a second seco
		*
		The state of the s
		The state of the s
•		
	•	
~		
, ,		
J /	true and complete to the best of my knowledge and belief.	
hereby certify that the information above is		2 22 21
- 11 1/1 /stitle	Agent	8-27-81
AIH Thomas A	Dugan	
and the second s		A110 004004
Original Signed by FRANK T. CH	IAVEZ SUPERVISOR DISTRICT # 3	AUG 281981
Olidinal Siduen by Living II.	TITLE	DATE

```
9-1/2 hrs - drlg.
           4-1/2 hrs - trip
             1/2 hr - rig service
             1/2 hr - survey
               3 hrs - circ. and cond. hole
           1-1/2 hrs - short trip
           3-3/4 hrs - logging
             3/4 hr - repair chain
8-21-81
           6200' - Cementing 2nd stage
           2-1/2 hrs - trip
               3 hrs - logging
           2-1/4 hrs - Circ.
           5-3/4 hrs - lay down drill pipe
           3-1/2 hrs - rig up cag. crew and run 4\frac{1}{2}" csq.
             3/4 hrs - rig up and run 5½" csg.
           1-1/4 hrs - rig up Dowell and circ.
             3/4 hr - cement first stage. P.O.B. at 1:45 a.m.
             1/2 hr - crip opening bomb
           2-3/4 hrs - circ. w/ rig pump
               1 hr - cement 2nd stage
8-22-81
           Ran 4½" csg. as follows:
                1 4½" Bakerline guide shoe
                                                                                  .75'
                   Jt. 4\frac{1}{2}" O.D. 11.6#, K-55, 8 Rd, LT&C csg.
                                                                                38.05'
                l 4½" Bakerline diff fill float collar
                                                                                 1.75'
               45 jts. 4½" O.D. 11.6#, K-55, 8 Rd, LT&C csg.
                                                                              1780.46'
                1 4½" Bakerline stage collar
                                                                                 1.70'
              110 jts. 4½" OD, 11.6#, K-55, 8Rd, LT&C csg.
                                                                              4301.951
                1 4\frac{1}{2}" x 5\frac{1}{2}" OD, x over w/ 5\frac{1}{2}" cplg.
                                                                                 1.10'
                2 jts. 5\frac{1}{2}" OD, 17#, K-55, 8 Rd, LT&C csq.
                                                                                82.731
                                                                              6208.49
                                                 Less cut off
                                                                                23.491
                                                                              6185.00
```

A 12 10

WL 0.4

ozoo - Logging

MM 3.4

Cemented first stage by Dowell w/ 30 bbls CW-100 followed by 225 sx class H self-stress cement w/ 18% salt & ¼# cello flake per sk. Full returns throughout job. Reciprocated csg. 15' OK while cementing. Total cement slurry 35l cu.ft. Maximum cementing pressure 650 psi. Bumped plug w/ 1500 psi. Float Held OK. Dropped trip plug and opened stage tool at 4373. Circ. 2-3/4 hrs w/ rig pump. Cemented second stage w/ 10 bbls CS-100 followed by 850 sx class "B" w/ 2%

RKB to top csq. head

Set at RKB

12.00'

6197.001

gel and l to l expanded perlite w/ 10% salt mixed at ll.8# per gal followed by 175 sx class "B" w/ 2% gel and l to l expanded perlite and 10% salt mixed at l3.1# per gal. (Total cement slurry 2322.5 cu.ft.) Good circulation throughout job. Circulated traces of cement to surface. Maximum cementing pressure 800 psi. Closed stage tool w/ 2500 psi. Tool failed to hold. Pressured to 3000 psi. Stage tool held OK. Set 5½" csg. slips; cut off csg. and released rig at 8:00 a.m. 8-21-81.