7 rm 3160—5 November 1983) Formerly 9—331) ——————————————————————————————————	IFPARTMENT OF THE INTEDIOD '	SUBMIT IN TRIPLICATE® Other lustructions on reerse side)	Form approved. Budget Bureau No. 1004-0135 Expires August 31, 1085 5. LEASE DESIGNATION AND SERIAL NO. SF-078370
SUNDR (Do not use this form Us	6 IF INDIAN, ALLOTTEE OR TRIBE NAME		
NAME OF OPERATOR BHP Petroleum (A	mericas) Inc.		7. UNIT AGREEMENT NAME Gallegos Canyon Unit 8. FARM OR LEASE NAME
5847 San Felipe Location of Well (Report See also space 17 below.) At surface	9. WELL NO. 383 10. FIELD AND POOL, OR WILDCAT Basin Fruitland		
1642	' FEL & 902' FNL		11. SRC., T., B., M., OR BLE. AND SURVEY OR ARMA

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

TOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:		
TEST WATER SHUT-OFF		PULL OR ALTER CASING	[-	
FRACTURE TREAT	-		· — .	WATER SHUT-OFF X	REPAIRING WELL	
		MULTIPLE COMPLETE	;	FRACTURE TREATMENT X	ALTERING CASING	
SHOOT OR ACIDIZE	!	ABANDON*	:	SHOOTING OR ACIDIZING X	ABANDONMENT*	
REPAIR WELL		CHANGE PLANS		(Other)Completion h		
Other				Note: Report results of mi	ISLOTY X	
ESCRIBE PROPOSED OR CO	·~···	OPERATIONS of Clausey states		Completion or Recompletion	Report and Log form.)	

pescribe proposed or completel operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any nent to this work.).

API No. 30-045-27592

14. PERMIT NO

16

Attached is a daily summary of the completion operations performed on the subject well.

15 ELEVATIONS (Show whether DF, RT, GR. etc.)
5601 GR; 5609 KB-datum



" CON D"

OIL CON. DIV

I hereby certify that the foregoing is true and correct	DIST. 3		
Paul C. Bertoglio	TITLE Senior Petroleum Engineer	DATE 6/4/90	
This space for Federal or State office use)	ACC	EPTED FOR RECORD	
APPROVED BY	TITLE	J V1C	
	FA	RMINGTON RESOURCE AREA	

*See Instructions on Reverse Side NMOCD

San Juan

New Mexico

BHP PETROLEUM (AMERICAS), INC. GALLEGOS CANYON UNIT NO. 383 NW NE SECTION 18 T29N - R12W BASIN FRUITLAND COAL FIELD SAN JUAN COUNTY, NEW MEXICO

COMPLETION HISTORY

- MI RUCT. NU BOP. PU bit, casing scraper, and tubing. TIH and cleaned out well to 1684'. Circulated hole with 2% KCl water. Pressure tested casing to 2000 psi. held OK. Swab well to 700'. TOOH. Perf'd Fruitland Coal from 1506' to 1530' with 2 JSPF. TIH with packer and tubing. Set packer at 1466' and swabbed well down. No gas flow. SIFN.
- 5-1-90 SITP 50 psi. Blew well down. Swab well recovered 1 1/2 bbls of water with slight gas blow. Released packer, and swabbed well dry. TOOH. SIFN.
- 5-2-90 Frac'd down casing at 15 BPM with 54,000 gals of 70 Q nitrogen foam with 5,000# 40/70 and 53,000# 20-40 sand. Flowed back frac to tank thru a 3/8" choke nipple.
- 5-3-90 Flowing back frac. Recovered 180 bbls load water in 17 hours; estimated gas rate 255 MCFD.
- 5-4-90 Flowed well 24 hrs. FCP 142 psi; recovered 200 bbls of load water; estimated gas rate 400 MCFD.
- 5-5-90 TIH with tubing with expendable check. Cleaned out from 1555' to 1683' with nitrogen. TOOH. Ran tracer check log. TIH and landed 49 jts 2 3/8" internally coated tubing at 1558'. ND BOP and NU wellhead. Put well on test thru a 3/8" choke nipple. 13 hrs flowing; FTP 140 psi; rate 475 MCFD; recovered 83 bbls of water; 72 bbls over load.
- 5-6-90 Flowed well 24 hrs thru a 3/8" choke; FTP 105 psi; SICP 210 psi; recovered 100 bbls of water. Estimate gas rate @ 475 MCFD.
- 5-7-90 Flowed well 24 hrs thru a 3/8" choke; FTP 130 psi; SICP 230 psi; recovered 120 bbls of water. Estimate gas rate @ 440 MCFD.
- 5-8-90 Shut-in well and hook up test separator. recovered 55 bbls of water.
- 5-9-90 FTP 118 psi; CP 218 psi; rate 350 MCFD; produced 120 bbls of water.

JUL1 3 1990

- 5-10-90 FTP 135 psi; CP 238 psi; rate 340 MCFD; produced 160 bbls of water.
- 5-11-90 FTP 135 psi; CP 235 psi; rate 205 MCFD; produced 98 bbls of water.
- 5-12-90 FTP 128 psi; CP 228 psi; rate 205 MCFD; produced 230 bbls of water.
- 5-13-90 FTP 165 psi; CP 253 psi; rate 152 MCFD; produced 75 bbls of water.
- 5-14-90 FTP 173 psi; CP 258 psi; rate 170 MCFD; produced 70 bbls of water.
- 5-15-90 FTP 165 psi; CP 255 psi; rate 161 MCFD; produced 80 bbls of water. Shut in well and removed production unit.
- 5-16-90 24 hours SITP 238 psi; SICP 310 psi.
- 5-17-90 48 hours SITP 268 psi; SICP 268 psi.
- 5-18-90 72 hours SITP 245 psi; SICP 318 psi.
- 5-19-90 96 hours SITP 247 psi; SICP 322 psi.
- 5-20-90 120 hours SITP 247 psi; SICP 322 psi.
- 5-21-90 144 hours SITP 252 psi; SICP 325 psi.
- 5-22-90 168 hours SITP 252 psi; SICP 325 psi.
- 5-23-90 192 hours SITP 252 psi; SICP 325 psi.
- 5-24-90 216 hours SITP 252 psi; SICP 325 psi. FINAL REPORT. WAITING-ON-PIPELINE.