Form 3160-5 (June 1990)

UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT



5. LEASE DESIGNATION AND SERIAL NO.

THE PARTY AND DEF		SF 076554
SUNDRY NOTICES AND REPORTS ON WELLS		6. IF INDIAN, ALLOTTEE OR TRIBE NAME
Do not use this form for proposals to drill or to dee	T for each proposals	
Use "APPLICATION FOR PERMI	1- for such proposals	7. IF UNIT OR CA, AGREEMENT DESIGNATION
SUBMIT IN TRIPLICATE TYPE OF WELL		HAMILTON
		8. WELL NAME AND NO.
TYPE OF WELL OIL WIFE I GAS WELL OTHER	ー. 🤚 CET - 3 1998 🙂	HAMILTON #2A (SIDETRACK)
OIL WELL GAS WELL GOTTLEN G.		9. API WELL NO.
NAME OF OPERATOR	ONE CORL DAY	30-045-21643
CONOCO INC.	DIST. 3	10. FIELD AND POOL, OR EXPLORATORY AREA
ADDRESS AND TELEPHONE NO.		BLANCO MESA VERDE
10 Desta Drive, Suite. 100W Midland, Texa LOCATION OF WELL (Footage, Sec., T., R., M., or Survey Des		11. COUNTY OR PARISH, STATE
1650' FNL & 1650 FWL, UNIT LETTER 'F10' SEC. 30, T32N-R10W		SAN JUAN COUNTY, NM
1650 FNL & 1650 FWL, UNIT ELITE	TO INDICATE NATURE OF NOTICE	
CHECK APPROPRIATE BOX(s)	TO INDICATE NATURE OF NOTICE,	
TYPE OF SUBMISSION	TYPE	OF ACTION
Notice of Intent	Abandonment	
Notice of Intent	Recompletion	New Construction
Subsequent Report Subsequent Re	Plugging Back	☐ Non-Routine Fracturing
Final Abandonment Notice	Casing Repair	☐ Water Shut-Off
	Altering Casing	Conversion to Injection
	Other:	☐ Dispose Water
		(Note: Report results of multiple completion on Well Completion Recompletion Report and Log Form.)
	ACHMENT FOR ADDITIONAL ITS AND FRAC PROCEDURES	
		· ·-
		• •
		e de la companya de
4. I hereby certify that the foregoing is true and correct		
4. I hereby certify that the foregoing is true and correct		
4. I hereby certify that the foregoing is true and correct		
SIGNED SIGNED SIGNED	TITLE SYLVIA JOHNSON, As a	Agent for Conoco Inc. DATE 8/12/98
81. 16.	TITLE SYLVIA JOHNSON, As a	
SIGNED Solvia Johnson	TITLE SYLVIA JOHNSON, As A	Agent for Conoco Inc. DATE 8/12/98 ASSEPTED FOR RECORL
SIGNED Solvia Johnson	TITLE SYLVIA JOHNSON, As A	DATE DATE
SIGNED Sylvia Johnson (This space for Federal or State office use)		EPTED FOR RECORL
(This space for Federal or State office use) APPROVED BY		DATE DATE
(This space for Federal or State office use) APPROVED BY	TITLE	DATE OCT 0 5 1998



Hamilton #2A Sidetrack
MV Completion Procedure
August 11, 1998
AFE 51-61-8330
API # --- 30-045-21643
REVISED W/ PERFS --- 8/9/98

Objective

Complete and put on production the subject new well as a Mesaverde producer. The original intent was to complete a high angle sidetrack well, but due to complications/casing fish, the high angle sidetrack wellbore was abandoned, and a blind-sidetrack performed.

The well will first be cleaned out, and TDT and CBL cased hole logs run. After perfs are picked, the Mesaverde interval will be completed and fracture stimulated (three stage, slickwater system). The MV completion will then unloaded w/ air, and put on production to sales immediately after the workover rig moves off.

Well Description:

Lease: Hamilton

Well #: #2A

Pool Name: 72319 Blanco Mesaverde

Lease Designation/Serial #: SF 076554 Conoco Working Interest: 100%

Location: 1650' FNL, 1650' FWL, Section 30, T32N, R10W, San Juan Co.

GL Elev: 6115', KB Elev: 6132.5'

S/T Spud date: July 13, 1998. Drilling rig moved off: August 5, 1998.

(Original well drilled in 1975)

TD: 5500'; PBTD (proposed): 5470' (FC @ 5454').

CASING/CEMENT:

ORIGINAL '75 WELL:

10 3/4", 32#, J-55 ST&C set @ 167'.

Cemented to surface.

7", 23# & 29#, K-55 LT&C set @ 3187'.

Cemented w/ 175 sxs to surface. NOTE: PC interval sqzd w/ 200 sxs, 2908'-18'

S/T WELL:

4 ½", 11.6# K-55, 129 joints, set @ 5500' (to surface). Window in 7" @ 2960'. Max dev—2 degrees. Cemented w/ 300 sxs DS Class G 50/50 Poz , 13.5 ppg;1.36 cu ft/sx yield. FC @ 5454' Cement should be up through window area.

ANTICIPATED TOPS:

MV/CLH-4748'; MV/PLO-5178'

NOTES:

*Big A #42 Drilling rig was released on 8/5/98. Drilled blind sidetrack on air-mist. Due to high fracture feature not being hit w/ high angle sidetrack, coupled w/ 2000' of casing fish, high angle wellbore plugged-back; blind drilled.

*DS primary cement job went well. Goal is to have cement up through window area. CBL LOOKED GOOD.

*No open hole logs run in well. CBL and TDT cased hole logs required (and copies sent to Clif Bias, Scott Jordan, BLM, Midland and Farmington office files). ACQUIRED.

PROCEDURE:

1. Pre Work

A. Locate and test deadman anchors. Spot flowback pit (20x20) and prepare. Inform operator of work to be done

and time frame. Check for location size and equipment placement. Identify any hazards (power lines, H2S, tight equipment fits).

B. Have pressure gauges on both casing and tubing when necessary (during acid, frac, testing).

C. Hold Safety Meeting before rigging up to discuss potential hazards and meeting place in case of an emergency. Ensure all Regulatory approvals obtained prior to starting work. Prior to doing any remedial cement work, contact BLM, Wayne Townsend, @ 505- 599- 6359, to witness work.

- 2. Clean-out well; run TDT/CBL; pressure test
 - A. RU. NU BOP's. Pressure test/pump into 4 ½"//7" backside, to verify cement up through window.

B. RIH w/ bit & scrapper and clean-out 4 1/2" casing to FC @ 5454', then on down to proposed PBTD @ 5470'. Circulate hole clean w/ clean water. Pressure test casing to 4200 psi.

Run TDT/GR log from PBTD to window @ 2960'. Run CBL/GR/CCL log across same interval, attempting to find TOC up in 7" csg. PRESSURE UP TO 2000 PSI IF NECESSARY IF MICROANNULUS EFFECTS EXIST. Fax logs to Midland office ASAP, to continuous fax @ 915-686-6112. Contact either Scott Jordan, Craig Moody (ext 5472) or Clif Bias when logs are faxed. Wait on Engrs for perf information, or any required remedial cementing procedures. CBL LOOKED GOOD!!!!

3. Stage 1 Completion — MV PLO

NOTE: Rate/Presure drop to be LESS than 1.75 bpm/perf or higher or 800 # diff, as done on 19M

NOTE: Stage 1, 2 & 3 completions can be scheduled same day, if daylight sufficient.

Perforate the MV PLO, from perfs provided by Engr based on TDT log. Use a 3-1/8" HSC Halliburton select-fire gun and 16 gram, 305 charges that yield a 0.37" hole . 28 holes total, with bottom lobes having minimum shots of 2 each. HOLES AS FOLLOWS:

Correlate to Schlum TDT log

PLO perfs (28 holes) 5181, 85, 87, 96, 99, 5221, 25, 27, 41, 51, 62, 64, 66, 73, 78, 80, 97, 5306, 17, 23, 51, 88, 97, 5407, 16, 29, 40, 48

b. Acidize/ Fracture stimulate

******Pin-point acidize perfs ******(if gauge available, hang off packer). Fracture stimulate using slickwater system down casing. Obtain 5, 10, 15 min ISIP's.

- c. Set drillable plug over PLO completion. Pressure test to 2500 psi.
- Stage 2 Completion MV Menefee (Standard Slickwater)

Perforate the Menefee, from perfs provided by Engr based on TDT log. . Use a 3-1/8" HSC Halliburton select-fire gun and 16 gram, 305 charges that yield a 0.37" hole . 28 holes total, with lower lobes having minimum of 2 perfs/interval.

Menefee (28 holes) 4897, 4900, 18, 36, 41, 57, 64, 69, 76, 87, 91, 97, 99, 5001, 23, 30, 37, 44, 48, 52, 58, 60, 62, 77, 79, 94, 5100, 02

b. Acidize/ Fracture stimulate

As per BJ procedure, acidize/ball-off perfs, then proceed to fracture stimulate using slickwater system down casing. Obtain 5, 10, 15 min ISIP's.

- Set drillable plug over Menefee completion. Pressure test to 2500 psi.
- 5. Stage 3 Completion MV Cliffhouse

Perforate the Cliffhouse, from perfs provided by Engr based on TDT log. . Use a 3-1/8" HSC Halliburton select-fire gun and 16 gram, 305 charges that yield a 0.37" hole . 28 holes total .

Cliff House (28 holes) 4448, 52, 56, 60, 4500, 57, 64, 66, 4603, 18, 90, 97, 4740, 54, 58, 60, 72, 76, 82,

88, 96, 98, 4806, 11, 14, 35, 38, 43

Acidize/ Fracture stimulate

Preferred to pin-point acidize; but due to timing/logistics, ballout can be done. Based on BJ procedure, proceed to fracture stimulate using slickwater system. Obtain 5, 10, 15 min ISIP's.

Clean-out/ drill-out MV plugs & unload 6.

RIH w/ workstring and cleanout/ drill-out stage plugs to PBTD. Unload MV using gas; allow MV to cleanup, and obtain test for C-104.

Put Well on Production 7.

Proceed to POOH w/ workstring and RIH w/ 2-3/8" tubing and SN to top PLO perf. Swab in or proceed to put on plunger lift. Verifying C-104 application completed, turn to production sales.