**GW-071** 

# CLOSURE PLAN

# South Lined Contact Water Pond

١

# DATE:

September 14, 2010

CLOSURE PLAN SOUTH LINED CONTACT WATER POND OCD Discharge Plan (GW-071)

Property:

CHACO GAS PLANT 895 County Road 7100 Section 16, Township 26N, Range 12W San Juan County, New Mexico

> September 14, 2010 SWG Project No. 0410001B

> > Prepared for:

Enterprise Field Services, L.L.C. PO Box 4324 Houston, Texas 77210 Attn: Mr. David R. Smith, P.G.

Prepared by:

Kylé Summers, C.P.G. Senior Geologist/ Manager, Four Corners Office

B. Chris Mitchell, P.G. Principal Geoscientist



549 E. Zia Street Aztec, NM 87410 Ph: (505) 334-5200 Fax: (505) 334-5204

 March M. M. M. March and M. Martinez, March 1997, March 1997, April 1997, April 1998, April 1997, April 199 April 1997, April 199 April 1997, April

#### TABLE OF CONTENTS

.

1.0	EXEC	XECUTIVE SUMMARY 1					
2.0	INTRO 2.1 2.2 2.3 2.4	DUCTION3Site Description & Background3Chronology of Events3Proposed Scope of Work8Standard of Care & Limitations8					
3.0	SITE ( 3.1 3.2 3.3	CHARACTERIZATION					
4.0	GROU 4.1 4.2 4.3	NDWATER MONITORING10Monitoring Wells10Groundwater Sampling Program11Groundwater Flow Direction11					
5.0	LABO 5.1 5.2	RATORY ANALYTICAL PROGRAM12Laboratory Analytical Methods12Quality Assurance/Quality Control (QA/QC)12					
6.0	SOUT 6.1 6.2 6.3 6.4	H POND CLOSURE13Liner Removal13Confirmation Sampling13Site Restoration14Future Use of Site14					
7.0	CLOS	JRE REPORT 14					
8.0	SCHE	DULE					
Appendix A:		Figure 1 – Topographic Map Figure 2 – Site Vicinity Map Figure 3 – Aerial Photograph (2009) w/ Monitoring Wells & Ponds Figure 4 – Site Plan Figure 5 – Groundwater Gradient Map					
Apper	ndix B:	Soil Boring/Monitoring Well Logs					
Apper	ndix C:	Photographic Documentation					
Apper	ndix D:	Tables					
Apper	ndix E:	Supporting Documentation					



#### CLOSURE PLAN for SOUTH LINED CONTACT WATER POND OCD Discharge Permit (GW-071)

#### CHACO GAS PLANT 895 County Road 7100 Section 16, Township 26N, Range 12W San Juan County, New Mexico

#### SWG Project No. 0410001B

#### 1.0 EXECUTIVE SUMMARY

The Enterprise Field Services, L.L.C. (Enterprise) Chaco Gas Plant consists of approximately 190-acres of land developed with a cryogenic gas plant, amine treatment unit and natural gas compression facilities, referred to hereinafter as the "Site" or "subject Site". The Site is located at 895 County Road (CR) 7100 in Section 16, Township 26N, Range 12W in San Juan County, New Mexico, approximately 17.5 miles south of Farmington.

This closure plan for the South Lined Contact Water Pond (South Pond) is submitted in accordance with the New Mexico Energy, Minerals and Natural Resource Department, Oil Conservation Division (OCD) Groundwater Discharge Plan (GW-071) inspection on June 11, 2009. In addition to other findings at the facility, the inspection requested the development and submittal of a plan for closure of the South Lined Discharge Pond. Enterprise responded in correspondence dated September 1, 2009 that a closure plan would be submitted to the OCD, and closure of the pond would be scheduled during 2010.

Two (2) lined contact water evaporation ponds, referred to hereinafter as the "North Pond" and "South Pond", were constructed at the Site in 1994 for the disposal of petroleum contact water generated during natural gas processing operations at the Site. The North Pond and South Pond failed integrity testing performed in 1995. Enterprise successfully repaired the South Pond liner, but the North Pond liner failed testing again in 1997. A new liner was installed in the North Pond in 1998 and again failed the subsequent integrity testing. The lined contact water ponds were subsequently removed from service in 1999, and petroleum contact water has since been transported off-site for disposal. The North Pond was physically reclaimed during early 2000.

Ten (10) soil borings/monitoring wells have been previously installed at the Site. The lithologies encountered during the advancement of soil borings which were historically completed at the Site included a brown sand with silt and clay from the surface to a depth of approximately 25 feet below ground surface (bgs). Groundwater was encountered at depths ranging from 4 to 25 feet bgs during the installation of the monitoring wells.

To further evaluate the presence of contaminants in groundwater and the geochemistry of the initial groundwater-bearing unit at the Site, at least one (1) additional groundwater monitoring event will be completed at the Site. During the proposed groundwater monitoring event, a groundwater sample will be collected and analyzed from each monitoring well utilizing low-flow sampling techniques. The utilization of low-flow minimal drawdown techniques enables the isolation of the

Closure Plan for South Lined Contact Water Pond OCD Discharge Plan (GW-071) Enterprise Field Services, LLC • Chaco Gas Plant 895 County Road 7100, San Juan County, New Mexico SWG Project No. 0410001B August 24, 2010



screened interval in the well such that the groundwater recovered is drawn directly from the formation with little mixing of casing water or disturbance to the sampling zone. The groundwater samples will be collected from each monitoring well once produced groundwater is consistent in color, clarity, pH, dissolved oxygen (DO), oxidation/reduction potential (ORP), temperature and conductivity.

The groundwater samples collected from the monitoring wells will be analyzed for select cations/anions (calcium, magnesium, chloride, sulfates, fluoride, nitrates, potassium and sodium), phosphates and total dissolved solids (TDS). In addition, the groundwater samples collected from monitoring wells MW-8b, MW-9 and MW-10 will be analyzed for total petroleum hydrocarbons (TPH) gasoline range organics (GRO) and diesel range organics (DRO) and benzene, toluene, ethylbenzene and xylenes (BTEX), to further evaluate the presence and/or magnitude of petroleum hydrocarbon constituents as a result of the historic use of the unlined flare pit, industrial ponds #1 and #2 and contact water ponds.

The proposed closure activities include the removal of the lined contact water South Pond located on the northwest portion of the Site in accordance with the OCD request in the OCD *Discharge Permit Renewal* correspondence dated July 14, 2009. The South Pond was constructed utilizing native silty sand soils for containment berms overlain with three (3) liners (top liner – 30 mil impermeable high-density polyethylene; intermediate liner – Fibertex Grade 600 Geotextile liner; and bottom liner - 20 mil impermeable high-density polyethylene). A leak detection system was installed underlying the lined contact water pond between the intermediate and bottom liners.

During South Pond closure activities, each of the three (3) liners associated with the pond will be removed, characterized and disposed off-site in accordance with applicable local, state and federal regulations.

Subsequent to the removal of the liners from the South Pond, five (5) soil borings will be advanced on-site utilizing a direct push Geoprobe<sup>®</sup> drilling rig. One (1) soil boring will be advanced in the vicinity of each pond wall, and one (1) soil boring will be advanced in the central portion of the former pond. The soil borings will be advanced to a maximum depth of approximately 15 feet bgs, five feet below the initial water table, or auger refusal, whichever is more shallow. One (1) soil sample will be collected from each confirmation soil boring from 1.) the zone exhibiting the highest concentration of petroleum hydrocarbons based on visual, olfactory or photoionization detector (PID) evidence, 2.) from a change in lithology, or 3.) from the bottom of the boring. The soil samples collected from the confirmation soil borings will be analyzed for TPH GRO/DRO and BTEX.

Directly upon completion of liner removal activities and receipt of confirmation sample analyses, the earthen berms will be razed, and the area returned to natural grade. The reclaimed South Pond area will be compacted utilizing the on-Site equipment.

Specific details concerning this plan are further explained in the following sections and should be read to fully comprehend the extent of the proposed scope of work.

Closure Plan for South Lined Contact Water Pond OCD Discharge Plan (GW-071) Enterprise Field Services, LLC • Chaco Gas Plant 895 County Road 7100, San Juan County, New Mexico SWG Project No. 0410001B August 24, 2010



#### 2.0 INTRODUCTION

#### 2.1 Site Description & Background

The Enterprise Chaco Gas Plant consists of approximately 190-acres of land developed with a cryogenic<sup>1</sup> gas plant, amine treatment unit and natural gas compression facilities. The Site is located at 895 County Road (CR) 7100 in Section 16, Township 26N, Range 12W in San Juan County, New Mexico, approximately 17.5 miles south of Farmington.

The North Pond and South Pond were constructed at the Site in 1994 for the disposal of petroleum contact water generated during natural gas processing operations at the Site. The North Pond and South Pond failed integrity testing performed in 1995. Enterprise successfully repaired the South Pond liner, but the North Pond liner failed testing again in 1997. A new liner was installed in the North Pond in 1998 and again failed the subsequent integrity testing. The lined contact water ponds were subsequently removed from service in 1999, and petroleum contact water has since been transported off-site for disposal. The North Pond was physically reclaimed during early 2000.

A topographic map is included as Figure 1, aerial photographs of the Site and vicinity are included as Figures 2 and 3, and a Site Plan is included as Figure 4 of Appendix A.

#### 2.2 Chronology of Events

Below is a list of significant milestones or events associated with the Site.

- May 4, 1987 El Paso Natural Gas Company (EPNG) submitted a letter to the New Mexico Energy, Minerals and Natural Resource Department, Oil Conservation Division (OCD) providing registration documentation of the nine (9) "unlined" surface impoundments or ponds located at the Chaco Plant. The industrial ponds accepted comingled petroleum contact water and non-contact water generated from gas processing activities.
- May 14, 1987 The OCD issued a letter approving the "pit" registrations provided only produced fluids generated from the fields listed in the registration forms are disposed in the ponds. In addition, the letter stipulates the waste streams must be identified in the "discharge plan application" when a plan is requested.
- March 1, 1991 The OCD formally notifies EPNG that a discharge plan is required for the Chaco Gas Plant in accordance with Water Quality Control Commission (WQCC) regulations.
- November 15, 1991 EPNG submits a Discharge Plan for the Chaco Gas Plant.

<sup>&</sup>lt;sup>1</sup> Cryogenic processes include dropping the temperature of the natural gas stream to around -120 degrees Fahrenheit to extract NGLs from natural gas.



- March 16, 1992 EPNG received approval from the OCD to operate a soil remediation site (SRS) at the Chaco Plant to remediate petroleum hydrocarbon impacted soils.
- May 18, 1992 The OCD approved the EPNG Groundwater Discharge Plan for the Chaco Gas Plant.
- May 13, 1993 EPNG submitted a letter to the OCD requesting EPNG be permitted to continue the use of the unlined ponds for non-contact water based on the quality of the waste water discharged, depth to groundwater and Site geology.
- August 2, 1993 The OCD issued a letter requesting additional analysis of cooling tower effluent to the unlined ponds for cadmium. In addition, the OCD requested a groundwater monitoring program be developed in association with any unlined ponds.
- November 1993 Subsequent to the construction of two (2) lined evaporation/disposal ponds, petroleum contact water would be segregated from the non-contact water and routed to the lined ponds. Four (4) monitoring wells (MW-1 through MW-4) were installed in the vicinity of the unlined ponds as part of a Groundwater Discharge Plan modification as requested by the OCD.
- August 1, 1994 EPNG submitted a modification to Groundwater Discharge Plan GW-071. The modification enabled the continued use of industrial ponds #3 through #6 and #8 as non-contact water ponds. At the request of the OCD, EPNG installed three (3) additional monitoring wells (MW-5 through MW-7) to further evaluate 1.) the direction of groundwater flow, 2.) poor groundwater quality in the vicinity of MW-4 and 3.) general groundwater quality characteristics.
- August 16, 1994 EPNG submitted a notification letter to the OCD indicating the intention to construct two (2) lined evaporation/disposal ponds to contain petroleum contact water at the Chaco Gas Plant.
- November 22, 1994 In a letter regarding "Sold Waste Pit Closures" the OCD approved the closure plan submitted by EPNG for the solid waste pit located on the southwestern portion of the Chaco Gas Plant provided the soil samples collected from the pit were analyzed for hazardous waste characteristics.
- August 10, 1995 The OCD approved the EPNG "Angel Peak and Chaco Plant Solid Waste Pit Closure Sampling" dated June 5, 1995 and the EPNG "Solid Waste Pit Closures at EPNG's Angel Peak and Chaco Facilities" dated June 5, 1995 based on EPNG's waste characterization sampling.
- October 10, 1995 EPNG submitted an "Annual Report of Monitoring well Analyses & Request Approval of Work Plan for Chaco Industrial Ponds and Flare Pit" to the OCD. EPNG proposed a closure plan for industrial ponds #1 and #2 and the earthen flare pit. The proposed closure plan included the advancement of seven (7) soil borings, including

Closure Plan for South Lined Contact Water Pond OCD Discharge Plan (GW-071) Enterprise Field Services, LLC • Chaco Gas Plant 895 County Road 7100, San Juan County, New Mexico SWG Project No. 0410001B August 24, 2010



one (1) boring within each of the ponds (industrial pond #1 and #2) and the earthen flare pit. Soil samples would be collected from industrial pond #1 and #2 and the earthen flare pit from 3 to 5 feet bgs. In addition, soil samples would be collected from each boring at total depth. One (1) monitoring well (MW-8) would be installed to the north of the earthen flare pit, near the property boundary, to ensure contaminants were not migrating off-site. The soil and groundwater samples would be analyzed for TPH GRO/DRO, BTEX, polynuclear aromatic hydrocarbons (PAH), RCRA metals and/or cations/anions.

- October 13, 1995 The OCD approved the EPNG "Annual Report of Monitoring well Analyses & Request Approval of Work Plan for Chaco Industrial Ponds and Flare Pif".
- October 19, 1995 EPNG submitted a "Request Major Modification of Discharge Plan GW-071 – Chaco Processing Plan" to the OCD. The modification was requested to facilitate the addition of a Cryogenic processing unit to the plant, which greatly increases the production of petroleum contact water.
- November 16, 1995 EPNG submitted a "*Request for Closure of Chaco Industrial Ponds and Flare Pit*". During the completion of closure activities, seven (7) soil borings, including one (1) boring within each of the ponds (industrial pond #1 and #2) and the earthen flare pit were advanced at the Site. Groundwater was not encountered during the installation of monitoring well MW-8; so, the boring was abandoned and an additional monitoring well (MW-8b) was installed to the south, toward the former earthen flare pit. The soil sample collected from soil boring B-5, located within the central portion of industrial pond #1, exhibited a benzene concentration of 2.4 mg/Kg, a toluene concentration of 1.0 mg/Kg, an ethylbenzene concentration of 0.7 mg/Kg, a xylenes concentration of 4.5 mg/Kg and a TPH concentration of 38,400 mg/Kg. The groundwater sample collected from monitoring well MW-8b exhibited a benzene concentration of 29.5 μg/L.
- November 17, 1995 The OCD approved the EPNG "Request for Closure of Chaco Industrial Ponds and Flare Pit" pending receipt of a report documenting remediation and closure activities; delineation of groundwater contamination between MW-1 and MW-8b; and, semiannual sampling of groundwater from monitoring wells MW-1 and MW-8b for BTEX and PAH analysis.
- November 17, 1995 EPNG notified the OCD that the "Ballard Pond" and the two (2) lined contact water evaporation/disposal ponds located at the Chaco Gas Plant had failed an integrity test. Eight (8) leaks were identified within the liner seams of the "Ballard Pond", nineteen (19) leaks in the north contact water pond (North Pond) and fifteen (15) in the south contact water pond (South Pond).

Closure Plan for South Lined Contact Water Pond OCD Discharge Plan (GW-071) Enterprise Field Services, LLC • Chaco Gas Plant 895 County Road 7100, San Juan County, New Mexico SWG Project No. 0410001B August 24, 2010



January 16, 1997 – El Paso Field Services (EPFS) submitted an annual letter report regarding the sampling of groundwater monitoring wells and waste water streams. According to the EPFS letter, "the analysis for monitoring wells MW-2 through MW-7 did not indicate any abnormally high reading for any analyte. We have been unable to collect a sample from monitoring well MW-1. That well as yet never collected any liquids.

> The June 24 sample of the 20 inch waste water discharge line did show a chromium level slightly above the New Mexico Water Quality standards. The chromium level in the sample was 0.132 mg/L."

- May 15, 1997 EPNG submitted a letter work plan to the OCD detailing the results of liner repairs associated with the North Pond and South Pond at the Chaco Plant. The South Pond did not exhibit indications of leaks or integrity failures subsequent to repair. The North Pond repairs did not pass leak testing subsequent to repair; therefore, EPNG proposed to install two (2) monitoring wells (MW-9 and MW-10), remove the North Pond from service with use only in case of emergency and monitor groundwater from monitoring wells MW-9 and MW-10 for TDS, pH and BTEX for one year (four (4) quarters), then annually for two (2) additional years.
- June 13, 1997 The OCD approved EPNG's letter work plan dated May 15, 1997 with regard to the proposed installation of two (2) monitoring wells (MW-9 and MW-10), the removal of the North Pond from service with use only in case of emergency and the monitoring of groundwater from monitoring wells MW-9 and MW-10 for TDS, pH and BTEX for one year (four (4) quarters), then annually for two (2) additional years.
- August 22, 1997 Two (2) soil borings/monitoring wells (MW-9 and MW-10) were installed adjacent to the North Pond by Philip Services Corporation (PSC) on behalf of EPNG.
- February 6, 1998 EPFS submitted an annual letter report regarding the sampling of groundwater monitoring wells and waste water streams. According to the EPFS letter, "the analysis for monitoring wells MW-2 through MW-7 did not indicate any abnormally high reading for any analyte.

The organic analyses for well 10 indicates high levels of several hydrocarbons. Since there is no hydrocarbon waste disposed on in the lined contact waste water ponds, the source of contamination in well 10 is most likely the old flare pit which was closed in 1994."

February 8, 1999 – EPNG submitted an annual letter report regarding the sampling of groundwater monitoring wells and waste water streams. According to the EPFS letter, "the analysis for monitoring wells MW-2 through MW-7 did not indicate any abnormally high reading for any analyte. Monitoring well MW-10, adjacent to the old flare pit which was closed in 1995, exceeds several water quality standards for organics."



- September 9, 1999 EPNG submitted a minor modification request with regard to Groundwater Discharge Plan GW-071 to the OCD. "Rather than make any further attempts to repair the liner, EPFS has decided to discontinue use of the contact water ponds."
- March 22, 2000 PSC, on behalf of EPFS, prepared a letter report documenting the removal of the plastic liner and closure of the South Chaco Pit. Subsequent to the removal of approximately 430 gallons of sludge from the bottom of the pit, each of the three (3) liners were removed. Soil samples were collected from each wall and the floor of the pit. In addition, soils in the central portion of the pit were excavated to an approximate depth of 12 feet bgs. A soil sample was collected from the bottom of the excavation. The pit was then backfilled and graded to conform to the surrounding topography.

The PSC letter report appears to be associated with the North Pond rather than the South Pond, which is still present at the facility.

February 2, 2000 – EPFS submitted an annual letter report regarding the sampling of groundwater monitoring wells and waste water streams. According to the EPFS letter, "the analysis for monitoring wells MW-2 through MW-7 did not indicate any abnormally high reading for any analyte. Monitoring well MW-10, adjacent to the old flare pit which was closed in 1995, exceeds several water quality standards for organics.

Monitoring wells MW-1, MW-8b and MW-9 have not exceeded any state limits for organics during 1997, 1998 or 1999. Due to a change in plant operations during 1999, contact wastewater is no longer discharge to on-site ponds. This waste stream is now disposed of off-site in a class 1 underground injection well. The water quality of the non-contact wastewater discharge is such that it would not degrade any waters of the state if the wastewater did percolate to groundwater. Therefore, EPFS requests authorization to cease monitoring the non-contact wastewater and monitoring well MW-1 through MW-9. Due to high levels of BTEX, EPFS will continue to sample monitoring well MW-10 on a quarterly basis."

- January 31, 2001 EPFS submitted an annual letter report regarding the sampling of groundwater monitoring wells and waste water streams. According to the EPFS letter, "the analysis for monitoring wells MW-2 through MW-4, MW-6 and MW-7 did not indicate any abnormally high reading for any analyte. Monitoring well MW-5 tested higher for sulfate than in past sampling. Monitoring well MW-10, adjacent to the old flare pit which was closed in 1995, exceeds several water quality standards for organics."
- January 16, 2002 EPFS submitted an annual letter report regarding the sampling of groundwater monitoring wells and waste water streams. According to the EPFS letter, "the analysis for monitoring wells MW-2, MW-4, MW-6 and MW-7 did not indicate any abnormally high



reading for any analyte. Monitoring well MW-3 was dry and could not be sampled. Monitoring well MW-10, adjacent to the old flare pit which was closed in 1995, exceeds several water quality standards for organics."

- March 14, 2003 EPFS submitted an annual letter report regarding the sampling of groundwater monitoring wells and waste water streams. According to the EPFS letter, "The analysis for monitoring well MW-2 showed an elevated level of chlorides. Monitoring wells MW-2, MW-4, MW-6 and MW-7 all had high readings for sulfates. Monitoring well MW-3 was dry and could not be sampled. Monitoring well MW-10, adjacent to the old flare pit which was closed in 1995, exceeds several water quality standards for organics."
- March 28, 2005 ENTERPRISE submitted an annual letter report regarding the sampling of groundwater monitoring wells and waste water streams.
- April 5, 2006 ENTERPRISE submitted an annual letter report regarding the sampling of groundwater monitoring wells and waste water streams.
- July 14, 2009 The OCD approves the Enterprise Groundwater Discharge Plan GW-071 renewal, subject to the conditions noted in their June 11, 2009 site inspection. In addition to other findings, this inspection noted the presence of the inactive contact water pond (South Pond), and requested a closure of the pond.
- September 1, 2009 Enterprise submits a response to the July 14, 2009 OCD correspondence requesting closure actions at the South Pond. The Enterprise response states that a closure plan for the pond will be developed and submitted to the OCD for approval, and that closure of the pond will be scheduled during 2010.

#### 2.3 Proposed Scope of Work

The objective of the proposed closure activities is to further evaluate the quality of groundwater on-Site in the vicinity of the non-contact water ponds and the lined contact water ponds located on the northwest portion of the Site.

In addition, Southwest Geoscience's (SWG's) objective includes the removal of the South Pond located on the northwest portion of the Site in accordance with the OCD request in the OCD *Discharge Permit Renewal* correspondence dated July 14, 2009. A copy of the OCD *Discharge Permit Renewal* correspondence dated July 14, 2009 is included in Appendix E.

#### 2.4 Standard of Care & Limitations

The findings and recommendations contained in this report represent SWG's professional opinions based upon information derived from on-Site activities and other services performed under this scope of work, and were arrived at in accordance with currently acceptable professional standards. The findings were based, in part, upon analytical results provided by an independent laboratory. Evaluations of the geologic/hydrogeologic conditions at the Site for the purpose of

Closure Plan for South Lined Contact Water Pond OCD Discharge Plan (GW-071) Enterprise Field Services, LLC • Chaco Gas Plant 895 County Road 7100, San Juan County, New Mexico SWG Project No. 0410001B August 24, 2010



this plan are made from a limited number of available data points (i.e. soil borings and ground water samples) and Site-wide subsurface conditions may vary from those observed at these data points. SWG makes no warranties, express or implied, as to the services performed hereunder. Additionally, SWG does not warrant the work of third parties supplying information used in the report (e.g. laboratories, regulatory agencies, or other third parties).

This report is based upon a specific scope of work requested by Enterprise. The agreement between SWG and Enterprise outlines the scope of work, and only those tasks specifically authorized by that agreement or outlined in this report were performed. This report has been prepared for the intended use of Enterprise and their subsidiaries, and any authorization for use or reliance by any other party (except a governmental entity having jurisdiction over the Site) is prohibited without the express written authorization of Enterprise and SWG.

### 3.0 SITE CHARACTERIZATION

## 3.1 Geology & Hydrogeology

The Geologic Map of New Mexico (2003), published by the New Mexico Bureau of Geology and Mineral Resources, indicates the Site is located over soils formed from the Nacimiento Formation. The Nacimiento Formation in the area of the Site is composed of shale, siltstone, and sandstone, deposited in floodplain, fluvial and lacustrine settings, and made up of sediment shed from the San Juan uplift to the north and the Brazos-Sangre de Cristo uplift to the east.

Subsurface lithology was documented during installation of the existing groundwater monitoring network at the Site. Between September 1993 and June 1994, seven (7) monitoring wells were installed at the Site by Burlington Environmental, Inc. Three (3) additional monitoring wells were installed between October 1995 and July 1997 by PSC. The lithologies encountered during the advancement of soil borings MW-1 through MW-10 included a brown sand with silt and clay from the surface to a depth of approximately 25 feet bgs. Interbedded grey, yellow and grayish-green silty clay lenses were identified in select borings.

Groundwater was encountered during the installation of the monitoring wells at the Site at depths ranging from 4 to 25 feet bgs. The groundwater depth associated with the initial shallow, unconfined groundwater-bearing unit (Nacimiento Formation) varies depending upon seasonal variations in precipitation and the depth to the initial confining unit. Recharge areas for shallow unconfined units are typically local and can be influenced by surface development of impervious cover (buildings, parking lots, roads). The groundwater flow direction in these unconfined aquifer units is highly variable but is generally toward the nearest down-gradient water body (lakes, creeks, rivers) and can be approximated by observing the surface topography.

The major aquifer underlying the Site vicinity is listed as the Colorado Plateaus Aquifer, which is made up of four smaller aquifers, the Uinta-Animas, the Mesa Verde, the Dakota-Glen, and the Coconino-De Chelly. The general composition of the aquifers are moderately to well-consolidated sedimentary rocks of an age ranging from Permian to Tertiary. Each aquifer is separated from the others by an

Closure Plan for South Lined Contact Water Pond OCD Discharge Plan (GW-071) Enterprise Field Services, LLC • Chaco Gas Plant 895 County Road 7100, San Juan County, New Mexico SWG Project No 0410001B August 24, 2010



impermeable confining unit. Two of the confining units are completely impermeable and cover the entire area of the aquifers. The other two confining units are less extensive and are thinner. These units allow water to flow between the principal aquifers. There are countless streams, rivers, and lakes that overlay the Colorado Plateaus Aquifers. The surface water bodies in this region provide a place for the aquifers to discharge. Some of the high altitude rivers and lakes may also provide recharge.

### 3.2 Surface Water Hydrology

Stormwater from the Site surface flows to a stormwater retention pond located on the southwestern portion of the Site (non-contact water pond #8). The Site vicinity topographically slopes to the west, towards the West Fork of Gallegos Canyon, which flows north to the San Juan River.

### 3.3 Land Use & Classification

Land use was determined by comparison of existing land use of the Site to the definitions for residential and non-residential (commercial/industrial) land use published in the applicable regulatory guidance. The Site is currently utilized as a gas plant; therefore, commercial/industrial land use is deemed appropriate for the Site.

### 4.0 GROUNDWATER MONITORING

### 4.1 Monitoring Wells

Ten (10) monitoring wells (MW-1, MW-2, MW-3, MW-4, MW-5, MW-6, MW-7, MW-8b, MW-9 and MW-10) were previously installed at the Site. Monitoring well MW-1 is located at the northern boundary of the Site, hydrogeologically cross- to downgradient of select non-contact water ponds and the former lined-contact water ponds. Monitoring well MW-2 is located at the western boundary of the Site. hydrogeologically down-gradient of select non-contact water ponds and the former lined-contact water ponds. Monitoring well MW-3 is located on the northwest portion of the Site, adjacent to non-contact water ponds #3 and #4, hydrogeologically downgradient of the former lined-contact water ponds. Monitoring well MW-4 is located at the southern boundary of the northwest portion of the Site, hydrogeologically crossgradient of the non-contact water ponds and the former lined-contact water ponds. Monitoring wells MW-5, MW-6 and MW-7 are located on the southwest portion of the Site, in the vicinity of the former solid waste pit and storm water retention pond. Monitoring wells MW-8b, MW-9 and MW-10 are located in the vicinity of the former industrial ponds #1 and #2, the former flare pit and the lined contact water ponds.

Figure 3 is a Site Plan that indicates the approximate location of the monitoring wells in relation to pertinent structures and land features (Appendix A).

The lithologies encountered during the advancement of soil borings MW-1 through MW-10 included a brown sand with silt and clay from the surface to a depth of approximately 25 feet bgs. Interbedded grey, yellow and grayish-green silty clay lenses were identified in select borings.

Closure Plan for South Lined Contact Water Pond OCD Discharge Plan (GW-071) Enterprise Field Services, LLC • Chaco Gas Plant 895 County Road 7100, San Juan County, New Mexico SWG Project No. 0410001B August 24, 2010



Subsequent to advancement, soil borings MW-1 through MW-7, MW-8b, MW-9 and MW-10 were converted to permanent monitoring wells. Monitoring well construction details are presented on the soil boring/monitoring well logs included in Appendix B.

## 4.2 Groundwater Sampling Program

During the proposed groundwater monitoring event, a groundwater sample will be collected and analyzed from each monitoring well. Prior to sample collection, each monitoring well will be micro-purged utilizing low-flow sampling techniques. Low-flow refers to the velocity with which groundwater enters the pump intake and that is imparted to the formation pore water in the immediate vicinity of the well screen. It does not necessarily refer to the flow rate of water discharged at the surface which can be affected by flow regulators or restrictions. Water level drawdown provides the best indication of the stress imparted by a given flow-rate for a given hydrological situation. The objective will be to pump in a manner that minimizes stress (drawdown) to the system, to the extent practical, taking into account established site sampling objectives. Flow rates on the order of 0.1 to 0.5 L/min will be maintained during sampling activities, using dedicated sampling equipment.

The utilization of low-flow minimal drawdown techniques enables the isolation of the screened interval groundwater from the overlying stagnant casing water. The pump intake is placed within the screened interval such that the groundwater recovered is drawn in directly from the formation with little mixing of casing water or disturbance to the sampling zone.

The groundwater samples will be collected from each monitoring well once produced groundwater was consistent in color, clarity, pH, DO, ORP, temperature and conductivity.

### 4.3 Groundwater Flow Direction

The monitoring wells located at the Site have been surveyed for top-of-casing (TOC) elevations. Each groundwater monitoring well was gauged utilizing an interface probe capable of detecting the presence of water and phase-separated hydrocarbons (PSH) on August 20, 2009 by LodeStar Services, Inc. A groundwater gradient map constructed based on the relative groundwater elevations recorded from this gauging event is included as Figure 5 (Appendix A).

Based on the groundwater elevations associated with each of the monitoring wells, groundwater generally flows to the west-northwest at an average hydraulic gradient of 0.015 ft/ft.

Prior to the collection of groundwater samples during the proposed groundwater monitoring event, the fluid levels in each of the monitoring wells will be gauged utilizing an interface probe capable of detecting PSH. The relative groundwater elevations on the Site will be utilized to construct a groundwater gradient map. The groundwater gradient map will depict the groundwater elevations at each monitoring well, the date of data collection, the calculated direction of groundwater flow and any limiting conditions regarding the evaluation of groundwater flow at the site.

Closure Plan for South Lined Contact Water Pond OCD Discharge Plan (GW-071) Enterprise Field Services, LLC • Chaco Gas Plant 895 County Road 7100, San Juan County, New Mexico SWG Project No 0410001B August 24, 2010



#### 5.0 LABORATORY ANALYTICAL PROGRAM

#### 5.1 Laboratory Analytical Methods

The groundwater samples collected from the monitoring wells during the proposed groundwater sampling event will be analyzed for select cations/anions (calcium, magnesium, chloride, sulfates, fluoride, nitrates, potassium and sodium) utilizing EPA method SW-846# 6010B/6020A or EPA method SW-846# 9056, phosphates utilizing SM 4500 PB.5/E and total dissolved solids (TDS) utilizing SM 2540C. In addition, the groundwater samples collected from monitoring wells MW-8b, MW-9 and MW-10 will be analyzed for total petroleum hydrocarbons (TPH) gasoline range organics (GRO) and diesel range organics (DRO) utilizing EPA method SW-846#8015M and benzene, toluene, ethylbenzene and xylenes (BTEX) utilizing EPA method SW-846 #8021B.

A summary of the analysis, sample type, sample frequency and EPA-approved methods are presented on the following page:

Analysis	Sample Type	No. of Samples	Method
Calcium	Groundwater	10	SW-846# 6010B/6020A
Magnesium	Groundwater	10	SW-846# 6010B/6020A
Chloride	Groundwater	10	SW-846# 9056A
Sulfates	Groundwater	10	SW-846# 9056A
Fluoride	Groundwater	10	SW-846# 9056A
Nitrates	Groundwater	10	SW-846# 9056A
Phosphates	Groundwater	10	SM 4500 PB.5/E
Potassium	Groundwater	10	SW-846# 6010B/6020A
Sodium	Groundwater	10	SW-846# 6010B/6020A
Total Dissolved Solids	Groundwater	10	SM 2540C
TPH GRO/DRO	Groundwater	3	SW-846# 8015M
BTEX	Groundwater	3	SW-846# 8021B

#### 5.2 Quality Assurance/Quality Control (QA/QC)

Sampling equipment will be cleaned using an Alconox<sup>®</sup> wash and potable water rinse prior to the beginning of the project and before the collection of each sample.

Closure Plan for South Lined Contact Water Pond OCD Discharge Plan (GW-071) Enterprise Field Services, LLC • Chaco Gas Plant 895 County Road 7100, San Juan County, New Mexico SWG Project No 0410001B August 24, 2010



Groundwater samples will be collected and placed in laboratory prepared glassware, sealed with custody tape and placed on ice in a cooler, which will be secured with a custody seal. The sample coolers and completed chain-of-custody forms will be relinquished to Hall Environmental analytical laboratory in Albuquerque, NM on a normal turnaround basis.

#### 6.0 SOUTH POND CLOSURE

The proposed closure activities include the removal of the South Pond located on the northwest portion of the Site in accordance with the OCD request in the OCD *Discharge Permit Renewal* correspondence dated July 14, 2009. The lined contact water pond to be removed, referred to as the "south lined contact water pond" (South Pond), was installed at the Site in 1995, along with the north contact water pond (North Pond), formerly located immediately north of the South Pond.

The South Pond was constructed utilizing native silty sand soils for containment berms overlain with three (3) liners (top liner – 30 mil impermeable high-density polyethylene; intermediate liner – Fibertex Grade 600 Geotextile liner; and bottom liner - 20 mil impermeable high-density polyethylene). A leak detection system was installed underlying the lined contact water pond between the intermediate and bottom liners. A copy of the construction plans and "as-builts" for the South Pond are included in Appendix E.

#### 6.1 Liner Removal

During the completion of the South Pond closure activities, each of the three (3) liners associated with the pond will be removed, characterized and disposed off-site in accordance with applicable local, state and federal regulations.

#### 6.2 Confirmation Sampling

Subsequent to the removal of the liners from the South Pond, five (5) soil borings will be advanced on-site utilizing a direct push Geoprobe<sup>®</sup> drilling rig under the supervision of a State of New Mexico licensed monitoring well driller. One (1) soil boring will be advanced in the vicinity of each pond wall, and one (1) soil boring will be advanced in the central portion of the South Pond. The soil borings will be advanced to a maximum depth of approximately 15 feet bgs, five feet below the initial water table, or auger refusal, whichever is more shallow.

Sampling and drilling equipment will be cleaned using an Alconox<sup>®</sup> wash and potable water rinse prior to commencement of the project and between the advancement of each soil boring.

Soil samples will be collected continuously using core barrels or split spoon samplers to document lithology, color, relative moisture content and visual or olfactory evidence of impairment. In addition, the samples will be scanned with a PID for the presence of petroleum hydrocarbons.

SWG's confirmation soil sampling program will consist of the following:

• Collection of one (1) soil sample from each confirmation soil boring from 1.)



ł

the zone exhibiting the highest concentration of VOC's based on visual, olfactory or PID evidence, 2.) from a change in lithology, or 3.) from the bottom of the boring.

The soil samples will be collected in laboratory prepared glassware and placed in an iced cooler which will be secured with a custody seal. The samples will be transported to a selected analytical laboratory along with a completed chain-ofcustody form.

The soil samples collected from the confirmation soil borings will be analyzed for TPH GRO/DRO utilizing EPA method SW-846 #8015M and BTEX utilizing EPA method SW-846#8021B. A summary of the analysis, sample type, and EPA-approved methods are presented below:

Analysis	Sample Type	Number of Samples	Method
TPH GRO/DRO	Soil	5	SW-846 #8015M
BTEX	Soil	5	SW-846 #8021B

#### 6.3 Site Restoration

Directly upon completion of liner removal activities and receipt of confirmation sample analyses, the earthen berms will be razed, and the area returned to natural grade. The lined contact water pond area will be compacted utilizing the on-Site equipment.

### 6.4 Future Use of Site

The Site is expected to be utilized for industrial use as a natural gas processing plant and compression facility.

### 7.0 CLOSURE REPORT

Upon completion of the South Pond removal activities, a final closure report will be prepared for submittal to the OCD that will include documentation of field activities, a site plan detailing pertinent site features, photographic documentation, laboratory analytical results, an evaluation of closure results and recommendations concerning further action, if necessary.

#### 8.0 SCHEDULE

Following OCD approval, it is estimated that closure of the South Pond will require approximately four (4) weeks: however, time estimations regarding the completion of proposed activities depend upon several factors, many of which cannot be predetermined.



APPENDIX A

Figures













APPENDIX B

Soil Boring/Monitoring Well Logs

,

#### **RECORD OF SUBSURFACE EXPLORATION**

Burlington Environmental Inc. 4000 Morroe Road Fermington, New Mosico 57401 (505) 326-2262 FAX (505) 326-2366

Elevation	
Borehole Location	MW - 1
GWL Depth	15'
Logged By	Scott Pope
Drilled By	Rodgers Inc.
Date/Time Started	9-29-93 / 0830
Date/Time Complete	d 9-29-93 / 1000

Borehole #			_MW - 1
Well #	_		MW-1
Page_1		ot	1

\_

.....

Project Name	EPNG - Chaco			
Project Number	10942	Phase	2001/77	
Project Location	San Juan Court	ly, NM		_
				_

Well Logged By	Scott Pope	
Personnel On-Site	Scott Pope	-
Contractors On-Site	Rodgers Inc.	-
Client Personnel On-Site	Geny Garibay	

Drilling Method Air Monitoring Method HNU, CGI

HSA 6 1/4" ID

		1	Sample			Depth				
Death	Sample	Sample	Type &	Sample Description	uses	Libology	A1	Monito	toa	Drilling Conditions
Gant	Number	har Istant Barran		Classification System: USCS	Symbol	Change	L 1	olle: MC		A Bion Country
V	reations.		Annhan		•,				~ e	
0 	1	_5_	enches) SS 24	Brown SAND with Silt, fine-grained Sand, moist, loose.	SM		0	0	8	
- 10	2	10	SS 24	Brown SAND with Silt, fine-medium grained, trace Clay, moist, loose.			o	0	0	- Noted wet cuttings at 10'.
15 15 	3	15	SS 24	Brown SAND, medium-coarse grained, trace Clay, trace Silt, moist, medium dense.		13.0	o	0	0	- Water estimated at 15'.
20	4	20	SS 9	Brown SAND, medcoarse Sand, trace Silt, sporadic comentation. Noted coal fragments, moist, very dense, possibly comented.	SW		o	0	0	- Sample refusal at 9". - Noted saturated cuttings at 20.5". Noted clay in cuttings.
- 25 30 35 	5	25	· SS 6	Brown cemented SAND, medcoarse grained Sand, trace fine Gravel, some odstains, moist, very dense. TOB - 23.6'			0	0	0	- Sample refusal at 6'. •
Commo	nte.	• 1 ~		e if water would a complete . Had Rt of water in o		Disme	-	ath d	iorm	Garibay Will cot ve''
Comme	1115.	- Let	30 10 50	en maier wei 5 accomulate. Heu o towaler in t			aec W	ach (	Jeily	JULINES. HILL DEL NE.
				Geologist Sig	nature	<u></u>	n	1.	59	<u></u>

## RECORD OF SUBSURFAC. \_\_\_ORATION

Burlington Environmental Inc. 4000 Marros Road Fermington, New Medico 67401 (505) 328-2282 FAX (505) 328-2388

Elevation

Borehole Location	MW-2			
GWL Depth	15'			
Logged By	Scott Pope			
Drilled By	Rodgers Inc.			
Date/Time Started	9-30-93/1415			
Date/Time Complet	ed 9-30-93 / 1545			

Borshole #	MW - 2	
Well #	MW-2	_
Page 1	of 1	

Project Name	EPNG - Chaco P	lant		
Project Number	10942	Phase	2001 / 77	
Project Location	San Juan County	NM		

Well Logged By	Scott Pope	
Personnel On-Site	Scott Pope	-
Contractors On-Site	Rodgers Inc.	-
Client Personnel On-Site	Kris Sinclair	-
		-

Dri	illing Meth	od
Air	Monitorin	a Method

÷

HSA 6 1/4\* ID 5 \_\_\_\_\_\_HNU, CGI

			Sample			Depth				1
Curch	Sample	Sample	Type	Sample Description	USCS	Linclogy		Manita	400	Deline Conditions
-	Number	Interval	Bacovery	Classification System: USCS	Symbol	Change	ا ر	initia: N	74L)	A Diver County
	righter	<b></b>	Anches		•y	8	AZ	BH	~ s	
- o	<b>+</b>	<del> </del>	1				┝═╴	1	<u>г —</u>	ł
	1	1	1 !	1		[		l	1	
			1 1			1	1	1	1	
11-			1 !				1	1		
<b>i</b> ⊢	<b> </b>	<b>{</b> '	┝╼╦┙	Barry One OI AV with Silt and Ene Sand					ł	,
		۱ ـ ۱	55	Brown-Gray CLAT with Sill and nine Salid,	u	1				· · · · · · · · · · · · · · · · · · ·
<b>    ⊢ •</b>		<b>_</b> >	29	evaporate niung of voids, roots, Urganut		1	0	U	0	- Tight drilling.
	f '	l '	1 !	Matter, odstaining, moist, very sun.						
		<b>i</b> '	1 /							1
		<u> </u>				8.0				
		l '	SS	Lt. Brown Silly SAND, fine-medium grained,	ł !	1	0	0	0	- Sample refusal at 18".
10	2	10	18	trace Clay, odstaining, moist, dense.	SM			i J		Tight drilling continues.
IL '		[ /			<b>i</b> 1			i j		
	1 '	1	1 1		<b>i</b> 1	1 1			!	1
	L'	<u> </u>			<b>i</b> 1	13.0		l j	l !	- Tight drilling continues.
	[		SS	Brown-Lt. Brown SAND, coarse grained,	<b>i</b> 1	i j	0	0	0	- Sample Refusal at 6°.
<b>[</b> 15	3	15	6	trace Silt, trace coarse gravel, moist,	<b>i</b> 1			1	1 1	
	<b></b> ,		· · · ·	very dense, comented fragments.	<b>i</b> 1	1 1	i į	i I		
	1 !	ŧ !	1 1	· ·	1 1	i l	1 1			1 · · · · · · · · · · · · · · · · · · ·
	{ '	( <i>'</i>	1 1	1	L	i I	1 1		1 1	Į .
	<i>!</i>		SS	Same as above.	SW	i j	0	0	0	- Semple Refusel at 6".
	4	20	6	Saturated.		1	_			
	<u> </u>		<u>├──</u> ┥		<b>i</b> 1	i I	i l	1	1	1
	'	1 !	l 1	1	1 1		i l	i l	1	1
	'	1 1	1 1	<b>i</b> ,	1 1		i l		1 1	1
/⊢ ′	<b>!</b>	<b>├</b> ────/	88	Same as above	<b>i</b>		0			- Comple Refused at 6
<u> </u> ⊢ <u>~</u> '		26	I a I	Sample was moist at bottom	<b>i</b>					• Sample notice at .
<i>I</i> ⊢-‴'	<b>⊢</b> ⊸⊣	- <u>~</u>	<u> </u>	TOR - 25'	1				1 1	Section to be forming one
<b>i⊢</b> '	1 1	1 !	1	100-20	1 1	i			1 1	
		1 1	1 1	1	<b>i</b> 1		i		i j	
<b>i⊢</b> !	1	1 1	1 1	1 · · · · · · · · · · · · · · · · · · ·	<b>i</b> j		i		1 1	
11- m!		1 1	i 1	1	1 1				1 1	1
/⊢~″/		1 1	i Ţ	1	<b>i</b> 1				l I	l i i i i i i i i i i i i i i i i i i i
11- 1	1 1	i 1	i 1	1	<b>i</b> 1	1	1		1 1	1
1 - I	1 1	1 1	i 1	1 I I I I I I I I I I I I I I I I I I I	<b>i</b> j				i į	1
	i 1	1 1	1 1	1 I I I I I I I I I I I I I I I I I I I	i 1				i j	l l
<i> </i> ⊢!	1	1 1	i 1			l I				
<b>  −−−</b> <sup>30</sup>	1 1		i		1					
1- 1	1 1		ί Ι		1 1					
1	1	1 1	ί Ι		1					
	1 1	1 1	1 1		1 1					
	1 ]	1 1	ί γ	1	1 j					4
40	1 1	1 1	1 1		<b>i</b> 1				1 1	l l
1 '	1 1	1	. I				1	1	i	

Comments:

Geologist Signature

- - -

Sime 1.

9

10/06/93 /MW2LOG.WK1

# RECORD OF SUBSURFACE

Burlington Environmental Inc. 4000 Monroe Road Fernington, New Mexico 67401 (505) 328-2262 FAX (505) 326-2366

#### Elevation

1

Borehole Location	MW - 3						
GWL Depth	8'						
Logged By	Scott Pope						
Drilled By	Rodgers Inc.						
Date/Time Started	9-29-93 / 1230						
Date/Time Complet	ed 9-29-93 / 1345						

	Page_	1_ of _1			
Project Name	EPNG - Ch	aco Plant			
Project Number	10942	Phase 2001 / 77			
Project Location	San Juan C	iounty, NM			
Well Logged By		Scott Pope			
Personnel On-Site	•	Scott Pope			
Contractors On-S	ite	Rodgers Inc.			

Borehole #

Woll 🥐

MW - 3

MW - 3

Drilling Method	H
Air Monitoring Method	H

Client Personnel On-Site

¥

ISA 61/4"ID INU, CGI Air Monitoring Method

Kris Sinclair

				Sample			Depth	[			
D	ipth -	Sample	Sample	Туре &	Sample Description	USCS	Lithology	<b>A</b>	Monitor	ing	Drilling Conditions
f	<b></b>	Number	Interval	Recovery	Classification System: USCS	Symbol	Change	U	nits: NC	U	& Blow Counts
				(inches)			(7000)	BZ	<u>8H</u>	S	
E	_ 0										
	_ 5	1	5	SS 24	Brown SAND with Silt, fine grained Sand, trace organic matter, moist, loose.	SW		0	0	0	- Noted wet cuttings starting
						<b>a</b> r	8.0	0	o	0	aco. - Water et 8'.
	10	2	10	55 24	with Silt, saturated, loose.	517	9.7				- Noted dark gray-black
					filing of voids, coistains, low plasticity, moist, very stiff	a	13.0				odor. No PID readings.
	15	3	15	SS 24_	Grayish-Green Silty CLAY, w/Sand, fine-med. Sand, low plasticity, moist, stiff.			0	0	0	- Noted grey-dark grey discoloration throughout,
							16.5				- Sample refusal at 3°.
F	20	4	20	SS 3	Brown-Gray SAND, coarse grained, moist, very dense, possibly cemented.	SP		0	0	0	No odors.
	_				TOB - 20'						
	_25										
	_ 30										
E											
	_ 35										
E	_ 40										
		1									

Comments:

Will set well at 20'.

Geologist Signature

Ĩ

Tu

## RECORD OF SUBSURFAC. \_\_ LORATION

Burlington Environmental Inc. 4000 Monroe Road Fermington, New Mexico 67401 (505) 329-2252 FAX (505) 329-2388

Elevation

. .

Borehole Location	MW - 4					
GWL Depth	20'					
Logged By	Scott Pope					
Drilled By	Rodgers Inc.					
Date/Time Started	9-30-93 / 0945					
Date/Time Complete	d 9-30-83/1210					

•	Borehole #	MW-	4		
	Well #	MW -	4		
	Page 1	of <u>1</u>	-		
Project Name	EPNG - Chaco	Plant			
Project Number	10942	Phase	2001 / 77		
Project Location	San Juan Count	<u>iy, NM</u>			
Weil Logged By	Sco	tt Pope	(		
Personnel On-Site	Sco	Scott Pope			
Contractors On-Si	te Rod	igers inc.			

Kris Sinclair

<b>Drilling Method</b>	HSA	6 1/4
Air Monitoring Method	HNU	, CGI

Client Personnel On-Site

HSA 61/4" ID

			Samole			Denth						
Denth	Sample	Samola	Type A	Semple Description	USCS	Lithology	Air Montoring		ten.	Dilling Conditions		
Gast	Number	Intercent	Becom	Classification System: USCS	Simbo	Change				A Riven County		
			Annhas				87	87 84 9				a plow Courts
0									r			
			88	Brown Silty Sandy CLAY, fine-medium Sand								
	1	5	18	trace moisture, very stiff trace fine Gravel	a		0	0	6			
				manorate filing of wide								
						en				Comple Defined at 151		
				Proven Lt Proven Site SAND w/Clay for mod		0.0				- Sandha Hauran at 10 '		
	~	40	33	Sand some evidence maint way dense				U		Manufaht dalling Mad to add		
<b> </b> — " <b>'</b>	٤	10		Serie, some ouskaming, moist, very dense.	SM					- very signt onstand. Had to add		
						11.0				where (5 gain to get cuttings		
				LL DIOWN-76HOW GLAT W/Sand, Tace	u					to esti hole.		
				moisture, very sur (cutungs).		13.0						
			SS	LL Brown-Yellow SAND with Silt, trace Clay,								
		15	6	medium-coarse Sand, moist, very dense,	SW		0	0	0	- Very hard drilling.		
				probably cemented.						- Driller felt like he got through		
										tight layer at 17'.		
						18.0						
			SS	L1 Brown coarse SAND, trace Gravel, trace						- Refusal at 6".		
20	4	20	6	Silt, moist, very dense, possibly cemented.			0	0	0	- Had 4" water in hole.		
					SP					- Noted gravel in cuttings,		
										some as large as 2".		
						23.0	1			- Refusal at 12°.		
			S	4° of Gray CLAY surrounding coarse, moist Sand						- Had approximately 2" of water		
<u> </u>	5	25	12	and coarse Gravel, very still, changing to Yellow	a		0	0	0	ester hole after skiing 10 min.		
				Sandy Gravelly CLAY with coarse to very coarse						- Noted abundant saturated		
				Sand and coarse GraveL						cuttings.		
				Noted some wet zones within sand and gravel.		28.0		j		- Driller noted changes at 27".		
			SS	Gray Silty CLAY w/periodic fine Sand Jenses, exi-						-		
30	6	30	24	staining, trace coal, low plasicity, moist, very stiff.	a					· ·		
				Appeared laminated is some areas.								
				TOB - 30'								
35												
40							1					
Comme	nts:	Will set	well at 2	28'.			-					

Geologist Signature

#### **Burlington Environmental Inc.**

4000 Moree Real Farmington, New Maxico 87401 (505) 326-2382 PAX (805) 326-2388

MW - 05
23'
Scott Pope
Rodgers inc.
6-27-94 / 1100
6-27-94 / 1345

Weli #		MW .	05	
Page	1	ot	1	

MW - 05

Project Name	EPNG - Chaco F	Plant		_
Project Number	12588 Pha	32.0	2001 / 77	_
Project Locebon	San Juan County	V. NM		
Well Logged By	Scr	ntt Popu		_

Barehola #

Personnel On-Site Controctore On-Site Client Personnel On-Site Scatt Pope Scatt Pope Rodgers Inc. Gerry Geribay

Dalling Method Ar Monitoring Method

HNU, ÇGI

HSA 6 1/4" ID

				المتاذ الشاد وباليستي بدارية المتحد عدد بسي عمد معتمد المراكب التيران			<del></del>			
Daom			Sample	Romain Classes and	USCA	Linnerv	Ι,	ir Manta	(ma	Driting Conditions
(Cappers		- administ			Samething	Change	}	Liveta: NI	20	& Brow Course
57 <b>939</b> ()		HILDER VOL	tunnhasi	Giannaniun system. 0505		iteest	BZ	BH	5	
Ó	+	t				1		1		
	1		{			1		1	1	
		1	[					1	1	·
		<u>ا</u>						[	ł	
F	<b></b>	3.5	<b>\$</b> \$	Brown Sandy CLAY, trace Silt, Sand		1		ļ	1	
5	1	5.5	20*	fine-medium grained, some evaporite	CL	1	0	a	0	
		4		filling of voids and oxi-stains, medium		1		{	1	
				plasticity, medium stiff, moist.		7.5	1	1	1	1
r	1	}		g g g g g h'n ú 11 11 11 11 11 12 12 12 12 12 13 14 14 14 14 14 14 14 14 14 14 14 14 14		j		1		Duller noted change in
	J	8.5	SS	Brown SAND, fine-medium grained.	sw		0	0	0	conditions (# 7.5'.
T 10	2	10.5	24"	loose, moist to wet.		10.5				
<b>—</b>				Brown-grav CLAY, trace fine Sand and		1		1		
	1			Silt, stiff, moist, some evaporite	CL		0	0	0	
	1 I			filling of voids.		13.5		1	Į	Refusal @ 6".
		13.5	<b>S</b> \$	Lt, Brown-Tan SAND, medium-coarse			0	0	0	
15	3	15.5	6"	grained, very hard possibly comented,		ł		ł		
	<b> </b>			maist.		{		1		
						} 1		1		
Γ						1		{		
Γ		18.5	<b>S</b> 5	Ten-Bulf SAND, sams as above.	SW		0	0	0	Retusat @ 8°.
20	4	20.5	8"							
	<b>┝</b> · · <b>·</b>							}		
Γ										
E				Lt. Brown-Bulf SAND, fine grained, very			0	0	0	Refusal @ 8".
	[··	23.5	SS	hard, trace moisture, probably comented.						
25	5	25.5	8"	Lt. Brown-Buff SAND, coarse grained,	SP	<b>24</b>	0	0	0	Noted 1" water in
				trace fine Gravel, trace Clay, moist-wet.						bottom of hole on
										driller's tape.
	}									
E		28.5	SS	Lt. Brown-Buff silty SAND, fine grained,		28.5				
30	6	30.5	10"	very herd, moist, probably comented.	SW		0	•	0	Refusal @ 10°.
	1			TOB 29.2'						- Hule open to 28'.
L										- Pulled auger up 2' to lot
									1	water accumulate in
L I	4	1	1		1		;			borehole. Water came
35		1	1							up to 25'.
-										Discussed well comple
	{	1			1					tion with Gerry Garibay,
		1	- 1							will set @ 28' with 20'
	{ }		1							af scraen.
40			1			4				
-	. (	1							ļ	1

#### Comments:

Geologiet Signature

---

Boréhole J

Well #

Page

MW - 06

MW . 08

at 1

RECORD OI	SUBSURFACE	EXPLORATION
-----------	------------	-------------

.... .

#### Burlington Environmental Inc.

4000 Marvet Rand Fernington, New Maxice 57401 16081 328-2382 FAX 65061 328-2388

Elevetion

GWL Depth

Logged By

Drilled By

Borshels Location

Data/Time Started

Date/Time Completed

Project Name	EPNG - C	haco Plar
Project filaminer	12588	Phase
Project Location	San Juan	County, I

NG -	Chaco Plant		
2588	Phase	2001 / 77	
an Jue	County, NM		

1

Scott Pope Well Logged By Scatt Pope Personnel On-Site MW - 08 Andgers Inc. Contractore On-Site 11.5 None Ciant Personnei On-Rite Scott Pope Rodgers inc. HSA 6 1/4" 10 **Drilling Method** 6-28-84 / 0745 HNU, CGI Ar Monitoring Mathed 8-28-94 / 0910

		and the second second				Depris				
			Sample			Linhalandia		Manta	nd l	Ordling Conditions
Depth	<b>Semple</b>	Somple	Type &	Swinple Genoriphian	(176.15	CRIMINAL				& Slow Courfs
(Peet)	Number	Interest	Recovery	Classification System: USCS	Symbol	Charge	· `		· .	
			(inches)			(Feet)	82	76	<u></u>	
0.0001h 1/1001) 0 1 1 10 10 10 10 10 10 10 10 10 10 10	Georgia Number	80mpin Internal 3.5 5.5 8.5 10.6 13.6 15.5	Serrore Type & Recovery inchest) SS 12" SS 24" SS 24"	Sunple Description Classification System: USCS Brown-L1. Brown SAND, fine grained, irace SiB, some evaporite filling of voids, very hard, moist. Brown SAND, fine grained, trace Silt, medium dense, moist to wet. Brown CLAY, with Silt and fine Sand, stiff, moist, evaporite filling of voids.	(RCB Symbol SP	Depch Lishology Charge (faet)	92 92 0	Merutas Woise: NO BH O	0	Pull augere up 1' to let water accumulate. Water came up 11.5' in borehole. Will set wat @ 22.0'. - Oniller felt lake lithology changed to sandstone @ 19', but no cutings to show change. - No additionel samples taken past 15.5'.
35										

#### Comments:

Geologist Signature

......

6

------

Burtington Environmental Inc. 4000 Merron Read Ferrington, New Meuco 97401

. .

1605) 328-2282 FAX (505) 326-2388

Elevation

Project Name	EPNG · C	haco Plant				
Project Number	12588	Phase	2001 / 77			
Project Location	San Juan County, NM					
Wall Logged By		Scott Pap				
Personal On-Site		Scott Pop	0			
Contractors On-Sile	Rodgers Inc.					

HSA 8 1/4" 10

Gerry Garibay

Page

 Borehole Lacetion
 MW - 07

 GWL Depth
 5'

 Logged By
 Scott Pape

 Drilled By
 Rodgers Inc.

 Date/Time Started
 6-27-94 / 1525

 Date/Time Completed
 6-27-94 / 1615

A (0/ 1 19110	Compie		6-27-9	71015	Air Moni	itoring Meth	od	HN	ų, cgi	
Depth (Feet)	Sample Number	Samula Incorval	Semple Type & Receivery Uncheel	Sample Detersion Classification System; USES	usts Symbol	Depth Litherapy Charge (feet)	A BZ	W Manita Unita: N BH	rring DU S	Drilling Conditions & Blow Counts
		3.5 5-6	55 20*	Brown SAND, fine grained, trace Sill, loose saturated at bottom.	SP		0	o	o	• Very easy dulling.
- - - -	2	8.5 10.5	55 24"	Same as above with SAND line to medium grained.			a	0	o	- Will drill to 17' and s well. - No semples taken aft '10.5'.
				f08 17.5'						
_ 25										
30 35										
_ 40										

\_

and an and a second second

**Client Personnel On-Site** 

**Drilling Method** 

Geologist Signature

1	of	1	

- ----

PHILIP ENVIRONMENTAL 4000 Monroe Road Fermington, New Maxico 87401

(505) 326-2262 FAX (505) 326-2388

Elevation Bottom of pit ~10' deep (Below Bern) Borehole Location Plant . . . GWL Depth Estimated 0 11' Logged By CM h Drilled By ĸ Padilla Date/Time Started 10/11/95 - 1015 Date/Time Completed 10/11/95 1200

	Well # Page j of J	
Project Name	EPNG Pits	
Project Number	14.5ng Phase	
Project Location	Flare Pit	_
Well Logged By Personnel On-Site Contractors On-Site	CM Chaoce F. Rivera, D. Charlie	

Borehole #

BH#1

**Drilling Method** Air Monitoring Method

\_. ..

----

P. Marquez **Client Personnel On-Site** 4141. D. HSA PID.  $C_{1}$ 

Depth (Feet)	Sample Number	Sample Interval	Sample Type & Recovery (inches)	Semple Description Classification System: USCS	USCS Symbol	Depth Lithology Change (feat)	Ai U BZ	r Monito Inite: 110 BH	jng Wr Shr	Dritting Conditions & Blow Counts
0 	3	5-7	5"	Fill to ~ 3' Gry silty SAND, vF sand, loase, Saturg ter, maist	6.0.0		0	20	48	- 1016 M
- - - - - 10	א	10-12	10	BIK silty SAND, vF sand, loose, Saturated,	319	12,	٥	UC.	1)×	- 1021 Sample saturated. No Hadspace
 	3	15-17	8	It Br silty CLAY, med stiff, Iow plastic, saturated			٥	18	-4)×5	-1027 Sample Sat. No Hs -
20	4	30 <i>97</i>	Эч	lt Br silty CLAY, stiff, non plastic, dry-	CL		D	0	clo	- 1039
	S	6-52	ઝ	l+ Br silty CLAY, +- vf Sand, v. Stiff, non plastic, dry			Ŭ	D	olo	-1102
30	Ŀ	30-32	19	Br silty CLAY, to vt sand, V. stiff, non plastic, tr evaports filling i TOB 32'			ט	D	ch	- נווי
35 			-	· · · · · · ·					•	
Comments: <u>CMC142(5-7') + CM(14)(20-22') sent to lab (RTEX, TPH).</u> After talking with P. Margerez, will drill to 20' to ensurabelow GY. BH grouted to surface by transfer. Note: GW collected on all seles soon samples below -11'										
5/18/95\D	RILLOG	J.XLS		Geologist Sig	nature -	<u> </u>	75	ha	<u>~</u> y	,

\_\_\_\_\_

- -- -

PHILIP ENVIRONMENTAL 4000 Monroe Road Fermington, New Mexico 87401 (506) 326-2262 FAX (505) 326-2388

\_\_\_\_\_

Elevation ~ 5' be	low berm
Borehole Location Ch	alp Plant
GWL Depth	
Logged By	MChance
Drilled By	Padilla
Date/Time Started	10/11/95-1255
Date/Time Completed	10/11/95-1500

Project Name Project Number **Project Location** 

Well Logged By Personnel On-Site Contractors On-Site **Cliant Personnel On-Site** 

EPNG PITS 6010.7 Phase 14509 **[**], BH·> hace CMChance F. Rivera, P.C P. Marque

HG

- ---- -- -- --

Borshola #

Well #

Page

. .

BH#2

of f

2

**Drilling Method** Air Monitoring Method

4/41. 0 PID, CGE

Dopth Sample Sample (Feet) Number Interva		Sample Interval	Sample Type & Recovery (inches)	Sample Description Classification System: USCS	USCS Symbol	Depth Lithology Change (feet)	Ai U BZ	Monitor Inite: ND BH	ina U S	Drilling Conditions & Blow Counts
• • •				Fill+0 ~5'						
5		s-1	0	No Recoverp			0	8	NA	- 12026
- - - - -		10-12	۶.	BIK SANO, vF sand, med danse moist	SM	וא.	٥	6	stlo St	-Ctags Wet -1307 -6W@~12' -Ctags Sat. @ 13'
15 ] 	,	-i- ی	' 18"	It Brsilty CLAY, stiff, mel plastic, tr evaporite fillingsdrg-			٥	4	0 108	-1318
20 <i>ų</i>	9	10-22	14"	ly B, sandy CLAY, uF sand, stiff, non plastic, sl moist	CL		Ο	8	00	-1327
25 S	ĥ	र <b>२</b> ७	בו	li Br SAND, vF-Fsand, dense, dry	SM	93	Q,	6	a ( 0	-1325
		620	IJĴ	It Br/yeil ow/ dx Br motiled CLAY, dense, Dry . TOBJA'	сі –	37'	٥	ر	da	ראני-
35				•						
<u> </u>										1
Commente: Note: W From whose is collecting on whit woon. CM(144(10-12)) sent to lab For TPt1. <u>CM(145(30-22)) sent to lab For BTEX TPH. BH growt. Dto surface by</u> <u>Tramie</u>										

-----

PHILIP ENVIRONMENTAL 4000 Monroe Road Fermington, New Mexico 87401 (505) 328-2262 FAX (505) 328-2388

Elevation <u>On</u>	Bern
Borehole Location	Chace Plant
GWL Depth	10.5'
Logged By	CM Change
Drilled By	K. Padilla
Date/Time Started	10/12/95- 0735
Date/Time Comple	sted 10/12/95-0930

BH#3 Borehole # Well # Page 1 of )

EPNG PITS 14509 Phase Chaco Plant BH-3 6010.77 Project Location

Weil Logged By Personnel On-Site **Contractors On-Site Client Personnel On-Site** 

Project Name

Project Number

. . .

CM Chance F. Rivera, D. Charlie P. Marquez

4 Kul. D. HSA Drilling Method Air Monitoring Method

PID, CGI

Depth (Feet)	Sample Number	Sample Interval	Sample Type & Recovery (inches)	Sample Description Classification System: USCS	USCS Symbol	Depth Lithology Change (feet)	Air Monitoring Units: 1700 BZ BH S-10			Drilling Conditions & Blow Counts
○ □ □ □ □ □ □ □ □	-	5- 7	14	BIK sandy CLAY, VF sand, med stiff, lowplastic, day	CL		0	0	-125	-0740 hr
10	<b>ک</b>	(D-17	¥	Gry SANO, vf -Fsend, meddins, moisi		q	o	3	4	-0746 - GW@10.5 - Black
- - - -	3	15-17	ት ት	BIK silig SAND, uF-Fsand, med dense, wat	SM		0	1	d≩	-0756 -Somple Saturated No Handspace
20	ષ	70-99	24	AA Lo Br sandy CLAY, ut sand med stiff, low plassics   moist	دل	90	٥	3	0/0	-0807
25	5	25-27	20	AA		26	۵	נ	ଜ	-0818
	6	7C. 0C	J K 	It Br clayey SAND, of f Sand, dense, dry; tr evaporite filling <u>Dx Br CLAY, v. stiff; low plastic dry</u> TDB321	SC < L	ک از	D	0	olo .	- <i>D8</i> 26
40										
Comments: Note: all candles below GW had GW collecting on solic paper. CMC 146 (5-7) sent to lab For TPH. (M(147 (30-32) sent to lab For BTEX, TPH. BH graviel to Surface by tranie										
5/18/95\DRILLOG1.XLS										

PHILIP ENVIRONMENTAL

- - ---

4000 Monroe Road Fermington, New Mexico 87401 (606) 326-2262 FAX (605) 326-2388

Berm (AL Elevation nside vr 1 م بالا Borehole Location P haco 1 GWL Depth Logged By Chance Drilled By Pulilla 10/11/95 - 0755 Date/Time Started -Date/Time Completed 10/11/95 1000

	Well #				
	Page	1	of	1	
Project Name	EPNG PHS				
Project Number	14509 Phase		601	0	
Project Location	Charp Plant I		les rei	١Î	ļ
Well Logged By	cMCh	7	۵		

Borehole #

F. Rivera Q. Chartie

P. MARGUE

BH#Y

4/4 **Drilling Method** Air Monitoring Method

**Client Personnel On-Site** 

Personnel On-Site

Contractors On-Site

Depth Sample		Sample	Sample Type &	Sample Description		Depth Lithology	Air Monitoring			Drilling Conditions	
(Feet)	Number	Interval	Recovery	Classification System: USCS	Symbol	Change	l	Inite: 170	5	& Blow Counts	
0 			(increa)	Fill to ~10'		(reet)	<u>B2</u>				
	1	13-R	24t	Br SAND uF-F sund, well sorted, loose, saturated	SM		0	४	Q.S	-0810h -sample saturated -6W est: @ 14'	
15 	لا	20-22	12	Br CLAY, +r vF sand, med stiff, non plastic, dry-	٢L	20.5'	٥	72	90	-0904	
25				TOBDY,							
30 				· · ·		-			-		
40		m				(10 - X) '		рн Р	iyen	Cime Just 11/45	
Comments:	<u> </u>	BIEX Note:	GW -	BH ground to surface by Tre	- 141 	<u>AU - AN</u>	<u>, i t</u>	نور ا			
Geologist Signature											
5/18/95\D	RILLOG	1.XLS					(		-1		

----

PHILIP ENVIRONMENTAL 4000 Manrae Road Fermington, New Mexico 87401 (606) 326-2262 FAX (606) 326-2388

Elevation <u>On berm</u> Borehole Location <u>Chace Plant</u> GWL Depth <u>12.7'</u> Logged By <u>CM Chance</u> Drilled By <u>K. Palille</u> Date/Time Started <u>10/12/95-0940</u> Date/Time Completed <u>10/12/95-1115</u> Project Name <u>EPNG PITS</u> Project Number <u>14509</u> Phase Project Location <u>Industrial Pand #1</u> Well Logged By <u>CM Chap</u>

Personnel On-Site Contractors On-Site Client Personnel On-Site

<u>F. Rivera, D. Charlie</u> <u>P. Marquez</u> 4/41.D. HSA

1.7

C

Borehole # Weil # RH-5

6000.60

BH-5

of

CMC 149(30-32)

are HS also

Tremie

**Drilling Method** Air Monitoring Method

Depth (Feet)	Sample Number	Sample Interval	Sample Type & Recovery (inches)	Sample Description Classification System: USCS	USCS Symbol	Depth Lithology Change (feet)	Air Monitoging Units: NDO 82 BH S/M		s/n	Drilling Conditions & Blow Counts
Ē				Fill + = ~ 8'						
5										
- 10	1		4	BIK SAND, ut-tsand, med da-se,			0	o	y	-0945h
				si moist					904	-GW@12.7' Black
15 	2	15-17	74	BIK silty SAND, +F Sandy & task maisr			0	6	0/2	-0954
20	ა	96-75	ID	It Br Sandy CLAY, of sand, dense, d-y, tr evaporite filling			۵	٥	%	-1001
25	ч	25.27	ы¥.	٨A			٥	σ	8	-1010
				DK Br CLAY, V. Stiff, low plassic, day Is Br clay by SAND, VT Fsand, danse, d-gr Organic Fragments.					10	
30 	٤	30-32	8	Br Sandy CLAY, V. Stiff, non Plastic, dry, tr evaporite filling TAR 711			٥	٥	<b>9</b> 5	-1017
35 					-					

Comments:

40

Geologist Signature

ALLUCATE.

<u>مە</u>ك

e ha

sent to lab (BTEX, TPH).

Sent to lab (RTEX, TPH). BH growted to surface

961

againer cal

<u>(MC148(10-12)</u>

PID checked
PHILIP ENVIRONMENTAL 4000 Monroe Road Farmington, New Mexico 87401 (606) 326-2262 FAX (606) 326-2388

Elevation 0. Borehole Location Chara PI. ~ GWL Depth 13.6 Logged By Μ hance والذلام Drilled By Date/Time Started 10/12/95-1325 Date/Time Completed 10/12/95-1515

Project Name Project Number Project Location Well Logged By

Personnel On-Site

Drilling Method

Page of EPNG PITS 6000. Phase 60 14509 P BH - 6 h # 2 4

BH-6

CM Chance Rivera, D. F 13

Borehole # Well #

**Contractors On-Site Client Personnel On-Site** 

Marquez 4/41D HSA PID. CGT Air Monitoring Method

						•			×	
Depth (Feet)	Sample Number	Sample Interval	Semple Type & Recovery (inches)	Sample Description Classification System: USCS	USCS Symbol	Depth Lithology Change (feet)	A BZ	r Monitor Pl Inits: NC BH	жа жа s/н	Drilling Conditions & Blow Counts
0 										
5 	1	5-7	ID	It gry SAND, vT Sand, V. lopse, S notst BIK SAND, vt sand, V. lopse, SI moist	SM		۵	۵	d 16	- (342
10 	۵	10-17	8	It Gry SAN Dy VF sand, looso, sl miss Br clayer SAND, VF sand, loose, sl noisi	SM		о	۵	75	- 1347
- - - -	3	ıs-17	10	DK gry-gry SAND, vfs and, mel dense, wer	sm -	17	0	1	0)\$\$ .	-1052 -No HS. Sample Saturatly
- 20 -	4	90-77	10	L+ B+/G+y mottled CLAY,++ vt sand, stiff, med plastic, dry			۵	Þ	0/0	-1406
- - 25 -	s	72-15	6	L+ Br sonly CLAY, v. Stiff, non dassly dry.	در		۵	۵	d'	- 1415
- 30	Ь	-×د- مد	15	Br/OKBr motiled sand (LAY, vF sand) V. stiff, drg, tr vF sand Rartings, tr evaporite Fillings			٥	D	<i>¥</i> s	- 1492

Comments:

35

40

CM( 152 (10-12) sent to lab (TPH) CM( 153 (30-22) Jent 10 Lab (BTEXITPH) BH growled to surface of tremie

**Geologist Signature** 

TOB32'

5/18/95\DRILLOG1.XLS

PHILIP ENVIRONMENTAL 4000 Morvoe Road Fermington, New Mexico 87401 (605) 326-2262 FAX (606) 328-2388

.

Elevation <u>On</u>	berm
Borehole Location	Chaco Plans
GWL Depth	20.31
Logged By	CM Chance
Drilled By	K. Padilla
Date/Time Started	10/12/12 - 1125
Date/Time Comple	ted 10/12/45-1315

Project Name Project Number Project Location

Well Logged By

**Drilling Method** 

Personnel On-Site

BH-7 Well # Page 1 01/ EPNG PITS 6000. Phase 60 14509 **.** Pl BH-7 -+

Borehole #

CM Chance F. Rivera, D. Charlie P. Marquez

158

Contractors On-Site Client Personnel On-Site

4/41D HSA PID. CGT Air Monitoring Method

 Depth	Semple	Semple	Sample Type &	Sample Description	USCS	Depth Lithology	Ai	r Monites	ing .	Drilling Conditions
(Feet)	Number	Interval	Recovery	Classification System: USCS	Symbol	Change	ι	Inita: NO	÷	& Blow Counts
			(inches)			(feet)	BZ	BH	s/H	
Ē										
	l	\$.7	S	OK gry SANO, vF sand, med danse, slmoist	-		٥	٥	57	-1129 h
	9	19-17	18	lt gry SAND, vFsand, med donse, slmoist			٥	0	32	-437
15	٤	ls-17	16	BIKSAND, vf sand, meddense, maisn			۵	۵	0	-1139
20	u	70-77	18	A/4 BrsilyyCLAY, stiff, nonplastic, Dry.			٥	٥	<i>%</i>	-1144 - Guld 20.5' after setting 10 min -CTNGS SATURATED
25 	5	25-27	8	BIK clayPSAND, of sand, dense, wet 1+Or - Redish Br SANQ of sand, v. dense, dry			٥	٥	%	-1202
30 	6	6E- 0 E	10	It Brisilty SAND, VF Sand, Y. Jense, Bry, tr exaporite fillings TOB321	:		٥	٥	٥.	-1419
35 					-					
40										
Comments:	(	cmc	ISD (	10 -12 ) Sent to lab (TPH). CM	(151	( a :)	( د	Sent	10 l_L	(BTEX, TPH)
	-	BH or	·ovied	to surface w/ tremit	<u>, , , , , , , , , , , , , , , , , , , </u>					
	-					<u></u>	<u></u>	<u>.                                    </u>		····-
				Geologist Sig	nature -	- Lang	U	يسد		

5/18/95\DRILLOG1.XLS

PHILIP ENVIRONMENTAL 4000 Monroe Road Farmington, New Mexico 87401

(606) 326-2262 FAX (605) 326-2388

Elevation On		
Borehole Location	Q - S	- T - R
GWL Depth		
Logged By	CM CHANCE	
Drilled By	K Padilla	
Date/Time Started	10/12	195-0820
Date/Time Comple	ted Jolia	95-1200

Well # a 2 Page 1 EPNG PITS Project Name 6000 77-60 14509 Phase Project Number Chaca Plant RH-8 a Project Location CM Chance Well Logged By K Padilla, F. Riveca, D. Charly Personnel On-Site

Contractors On-Site **Client Personnel On-Site** 

Air Monitoring Method

**Drilling Method** 

8441.0 4 1/4" ID HSA

PID, CGI

Borehole #

-BH++ BH 8a

								_		· · · · · · · · · · · · · · · · · · ·
-			Sample			Depth				
Depth	Sample	Semple	Type &	Semple Description	USCS	Lithology	A	Monitol	ing C	A Blow Counts
(Feet)	Number	Interval	Recovery	Classification System: USCS	Symbol	Change	97	AM .	нс 5	
			(inches)			(166()				
				hill to ~10'						
-										
5										
					1					
<b>-</b>										
10							~	•		
	1	10-17	4	Br SILT, loose, Dry			0	0	1%	N LL8"
				D 1. mattled CLAY, to vEssand						
15	2	15-17	5	Brigry			n		8	0014
				med stitty tow prasticy arg			v	U I	10	
				۵/۵					1	
20	3	90.79	4				~		4	
							0	٥	10	-0 904
I										
				- · ·						- V. hard delag
			c	1+ R, SAND, vf . f sandy vidense,						<i>s</i> and <i>s</i> an
<sup>25</sup>	Ч	22-9/		d concertal dem			٥		9	FRefusal@23'
				si cementer, e j			_			w 8/4.
				- \ \						
	e l	10-22	4	HB+SAND, t-med sand, V.						
°°	ر ا	10 70	1	dense, dry					a	1021
-							0	a	70	1040
				A/-						
35	L	35-37	4	<i>H</i> / A						
							۵	Ö	1%	- 1039
40	7	40-42	ч	Bright whist ND, ut-tit - med			2	٥	9.	1040
				Sand, occ. Cementation 400					10	
		Dr	1 /	at the other states	1.0		.1	1		
Comments:		Kalvs	<u>n - /</u>	8ry 1.11 augers (22]. Will pull	المعصا	-print "	1010	<del>1 4</del>	7-	Gara
	-	CM	154	(40-42) SEnt to lab (BTEXIT PH)	Katu	ISAL W	45		<u>(4 Å)</u>	JANJ, UPOUL
		RU .	Cherton.	a Discoursed of P Maraver + wil	mar	e 5. 4.	, ins	TAU	- /M W	V

**Geologist Signature** 

"n

HILIP ENVIRON	MENTAL							Weil # Page	2 of 2
00 Monroe Road				Drava 1	lama	FPNG	PITS		
Manglon, New Mexic	5061 328-2	388		Project of	lumber	14	509	Pha	se 6000 77
001520-2202 FAX (	5001 320-2			Project (	.ocation		A ( D	0/9 n7	BH-84
levation				Well Log	iged By		СМС	hance	<u> </u>
orehole Location	<u> </u>	- S	<u>- T - R</u>	Personne	el On-Site		K Pac	lilla, F.	Rivera, D. Charles
WL Depth	CM CH	ANCE		Contract	ors On-Site	C.4-	~		
ogged by villed By	K Padill	aNUC	<u></u>			31(8			
ate/Time Started		plula	-0820	Dritting M	fethod	4 1/4	<u>" ID H</u>	SA	
ate/Time Comple	ted	112/9	1200	Air Mon	toring Metho	bd	PID, C	CGI	
		Sample			Depth	T T			
Depth Sample	Sample	Туре &	Semple Description	USCS	Lithology	A	ir Monito	ring	Drilling Conditions
(reet) Number	Interval	flecovery (inches)	Classification System: USCS	Symbol	Change (feat)	Unit BZ	I: PPM BH	5 HS	& Blow Counts
45 50 55 60 65 70 75	42-425	٥	No recovery TOB 45.5'			٥	σ	Ņħ	- Ratusal

\_ -- --- - -- - -

-----

--

--------

Geologist Signature

1

--- . .

\_ -

\_ ...

\_\_\_\_

PHILIP ENVIRONMENTAL 4000 Monroe Road Farmington, New Mexico 87401 (606) 326-2262 FAX (606) 326-2388

.. .

Elevation 0	herm
Borehole Location	Q - S . T - R Chara Plant
GWL Depth	16.2'
Logged By	CM CHANCE
Drilled By	K Padilla
Date/Time Started	10/12/95 -1235
Date/Time Comple	ted 10/13/95 - 1525

MW- 8 Well # of / Page ١ 

Borehole #

\_\_\_\_

Project Name	EPNG PITS				
Project Number	14509	Phase	6000	7760	
Project Location	Chace	Plant	MW/-	8	
-					

Well Logged By Personnal On-Site **Contractors On-Site Client Personnel On-Site** 

-------

> CM Chance K Padilla, F. Rivera & Charlie

.----

BH-1-BH-8

4 1/4" ID HSA Drilling Method Air Monitoring Method

Ű

PID, CGI

Depth (Feet)	Semple Number	Sample Interval	Sample Type & Recovery (inches)	Sample Description Classification System: USCS	USCS Symbol	Depth Lithology Change (feet)	Au Unite BZ	r Monitor : PPM 	ning S HS	Dritting Conditions & Blow Counts
5	l	5-10	10	Br SILT, V. Soft, dry, or clay			0	٥	q	-133F
10 	۲	10-12	ક્રે	l+ Gry SILT, v. soft, dry,tr clay			٥	٥	2~	- /343
15	د	(s-17	Ь	l+ Gry sil+ySAND, vF sand, loose, moist			۵	۵	200	-1349 -split Spoon has nosturi anit
20	4	90 99	-6 ا	Hygry/Br mothledCLAY, SOFt, med plasticy moist			٥	٥	%	-water Oripping from 55 ~1355
25 25				Gry survived CTNGS TDB26'						
30										
35										
40										
Comments:	<u>_</u>	200	16.2'	atter serving 15 min. CMC 15 Ill at 26'B65	55(15	:-17') s	<u>e</u> st	74 14	6 (B	Тъхтрн).
	_	<u> </u>		Geologist Sig	ature -	Curry	CA	•		

## MONITORING WELL IN ... ALLATION RECORD

\_\_\_\_\_ •• •

-- -- -- -

Burlington Environmental Inc. 4000 Monroe Road Fermington, New Mexico @7401 505) 328-2282 FAX (505) 326-2368

-----

\_ .... .

Well Location	MV-1	·
GWL Depth	15.0	
Installed By	RODGERS, INC.	

Date/Time Started	9/29/93	_1000
Date/Time Completed	9/29/93	1100

IEVanon				On-S	Site Geologist	S. POF	<u>T</u>	
/ell Location <u>MN-1</u>				Pen	ionnel On-Site	S. POF	ТĒ.	
WL Depth15.0				Соп	tractors On-Site	RODGER	S. INC.	
stalled By RODGERS, INC.	•			Clie	nt Personnel On-Sil	• G	RRY GARIBAY	
······································						K	US SINCLAIR	2
ate/Time Started 9/29/93	3 1000							•
ate/Time Completed 9/29/9	3 1100							
								_
Depths in Reference	to Ground Surface	9			Top of Protective	Casing	+2.5	E F
		1	F=		Top of Biser		+2-2	
I	Material							1
nem	Material	Deput	j j	11	Ground Surface		0.0	1
		(loei)						
								1
Top of Protective Casing	8" STEEL	+7.5						
		+						
Rottom of Protective Casing		1-1.5						
Top of Dormonort Doroholo	<u> </u>	+		11				1
Cesing		- <u> </u>						
Bottom of Permanent Borehole	1 ·							
Casing	<u> </u>	N/A	• • • •					
				1 1				
Top of Concrete	PREMIX	+.3			•			
				1 1				
Bottom of Concrete		0.0						
Tep of Grout	5% BENTONITE	0.0						
		1						
Battom of Grout		-3.3						
Tan of Mark Plans	AT CON AN DUC	1 - 2 - 2	11	11				
Top of tytell Paser				1 1				
			11	1 1				
Bottom of Well Filser	<u> </u>	-7.8						
		1 !						
Top of Well Screen	4ª SCH 40 PVC	-7.8			Top of Seal		-3.3	
			<b>b</b> (c)	(XXX)				
Bottom of Well Screen	.010 SLOT	-23.0	000	000				
	1/4" BENTONITE		<b>bxo</b>	<b>b</b> od				1
Top of Peltonite Seal	PELLETS	-3.3	000	<b>b</b> od				
			boxa	<b>boo</b>	Top of Gravel Pac	k	-5.8	
Bottom of Peltonite Seal		-5.8			•			1
					Top of Screen		-7.8	
Top of Gravel Pack	10-20 SILICA	-5.8		<b>1</b> 23	• • • • • • • • • • • • • • • • • • • •			
	1			- [2]				
Bottom of Gravel Pack		-23.8		13				
	1	11		-182				
Top of Natural Cava-in		N/A		-1 . 1				
	†	+	<u></u>	- -]				1
Rottom of Matural Causela		N/A		-[ ]				ļ
Portaul of Marinian Caao-III	╆╾────		<b> </b> □]	-  .				1
Tan di Gauna danatan	1	1-15-0		- 1	0		-77 ^	ļ
top of Groundwater	<u> </u>	1-12-0	"	L L	Bottom of Screen		-23.0	· 1
TAND A TO AND T	1	-72 0	L		Bottom of Boreho	le	-23.8	- 1
I otal Depth of Borehole	1	1-23.0						

8 BAGS OF SAND, 1 BUCKET OF PELLETS Comments:

Geologist Signature

Sum T. Pa

Borehole # MM-1 Well # MM-1

of 1

Phase \_2001

Page 1

CENCO PLANT

Project Name EPNG CHACO Project Number 10942

. . .

Project Location\_

# MONITORING WELL Instantion RECORD

Burlington Eavironmental Inc. 4000 Morrow Road Farmington, New Mexico 67401 (509) 328-2262 FAX (505) 328-2388

Elevation			
Well Location		MF-2	
GWL Depth	15'		
Installed By	RODO	JERS, INC.	
Date/Time Start	ed	9/30/93	1545
Date/Time Com	pleted	9/30/93	1700

, ,	Borehole # <u>HH-2</u> Well # <u>HH-2</u> Page <u>1</u> of <u>1</u>	
Project Name	EPNG CHACO	
Project Number	10942	Phase 2001
Project Location	CHACO PLANT	

On-Site Geologist	S. POPE
Personnel On-Site	S. POPE
Contractors On-Site	RODGERS, INC.
Client Personnel On-Sit	RRIS SINCLAIR

			F	7	Top of Rise	+2.8
ltern -	Material	Depth (foot)			Ground Surface	0.0
Top of Protective Casing	8" STEEL	-2.8				
Bottom of Protective Casing	·	-1.2				
Top of Permanent Borshole Casing		N/A				
Bottom of Permanent Borehole Casing		N/A				
Top of Concrete	PREMIX	+.3				
Bottom of Concrete		0.0				
Top of Grout	S BENTONITE	0.0				
Bottom of Grout		-5.8				
Top of Well Riser	4" SCH 40 PVC	+2.5				
Bottom of Well Riser		-9.8				
Top of Well Screen	4" SCH 40 PVC	-9.8			Top of Seal	-5.8
Bottom of Well Screen	.010 SLOT	-25.0		x X		
Top of Pettonite Seal	1/4" BENTONITE PELLETS	-5.8	000			
Bottom of Pettonite Seal		-7.8	000	Ø	Top of Gravel Pack	<u>-7.8</u>
Top of Gravel Pack	10-20 SILICA	-7.8			Top of Screen	-9.8
Bottom of Gravel Pack	·	-25.0				
Top of Natural Cave-in		N/A				
Bottom of Natural Cave-In		N/A				
Top of Groundwater		-15.0			Bottom of Screen	-25.0
Total Depth of Borehole		-25.0	L		Bottom of Borehole	-15.0

Comments: 16.3 WATER LEVEL AFTER INSTALLATION, 7.0 BAGS OF SAND, 1 BUCKET OF PELLETS

**Geologist Signature** 

hat T. Pop

# MONITORING WELL INSTALLATION RECORD

Burlington Environmental Inc. 4000 Morros Road Farmington, New Medico 87401 (505) 328-2282 FAX (505) 328-2388

.....

Elevation	
Well Location	MSI-3
GWL Depth	8'
installed By	RODGERS, INC.
· · · · · · · · · · · · · · · · · · ·	

Date/Time Started	9/29/93	1345
Date/Time Completed	9/29/93	1500

	Borehole #	<u>Mi-3</u>	
	Page 1	of	
Project Name	EPNG CHACO I	PLANT	
Project Number	10942	Phase 2001	

Project Location C	HACO PLANT	
On-Site Geologist	S. POPE	•
Bassanal On Sta	C DODE	

Personnel On-Site	S. POPE	
Contractors On-Site	RODGERS, INC.	
Client Personnel On-Site	KRIS SINCLAIR	



Comments 6 BAGS OF SAND, 12 BUCKET OF PELLETS

WELL WAS PULLED UP 3" DUE TO BRIDGING SAND. WATER LEVEL AFTER INSTALLATION 11.3' BGS.

Geologist Signature

# MONITORING WELL INSTALLATION RECORD

....

Barlington Environmental Inc. 4000 Morros Road Fermington, New Mexico 87401 505) 328-2282 FAX 605) 328-2388

Elevation		•	
Well Location	20	H-4	
GWL Depth	2	0'	
Installed By	RODGERS,	INC.	
Date Mana Sta	أمما	0/20/02	1010

	9/30/33	1210
Date/Time Completed	9/30/93	1330
-		

	Borehole #         104-4           Well #
Project Name EPP	KG CHACO
Project Number 109	142 Phase 2001
Project Location EP	2NG CHACO PLANT
Dn-Site Geologist Personnel On-Site Contractors On-Site Client Personnel On-S	S. POPE S. POPE RODGERS, INC.
Top of Protectly	• Casing <u>+2.8</u>
Top of Riser	<u>+2.5</u>
Ground Surface	0.0

Depths in Reference	to Ground Surface		F		Top of Protective Casing	+2.8
item	Material	Depth (foet)			Ground Surface	<u>+2.5</u> 0.0
Top of Protective Casing	8" STEEL	+2.8				
Bottom of Protective Casing		-1.2				
Top of Permanent Borehole Casing	•	N/A			1	
Bottom of Permanent Borehole Casing		N/A				
Top of Concrete	PREMIX	+.3				
Bottom of Concrete		0.0				
Top of Grout	5% BENTONITE	0.0			· .	
Bottom of Grout		-9.0				
Top of Well Riser	4" SCH 40 PVC	+2.5			1	
Bottom of Well Riser		-12.8				
Top of Well Screen	4" SCH 40 PVC	-12.8			Top of Seal	-9.0
Bottom of Well Screen	.010 SLOT	-28.0	000	200		
Top of Pettonite Seal	1/2" BENTONITE CHIPS	-9.0	200 200	xx xx		-11 0
Bottom of Petionite Seal	<b></b>	-11.0	200	X OX	Iop of Gravel Pack	-11.0
Top of Gravel Pack	10-20 SILICA	-11.0			lop of Screen	-12.0
Bottom of Gravel Pack		-28.0				
Top of Natural Cave-In	ļ	N/A				
Bottom of Natural Cave-In	ļ	N/A				
Top of Groundwater	 	-20.0			Bottom of Screen	-28.0
Total Depth of Borehole		-28.0	L		Bollom of Borehole	-28.0
Comments: WATER LEVEL AT	17.5 AFTER INSTAL	LATION.	7.5 BAGS OF	F SAND	, 1 BUCKETS OF SAND	

Geologist Signature

-----

Ant T. Pz

ł

Borehole # MH-05

MN-05

ot 1

. \_\_\_

Well #

Project Name <u>PPNG CHACO</u> Project Number <u>12588</u>

Centractors On-Sile RODGERS, INC. Client Personnel On-Sile P. MARQI

On-Site Geologist

Personnel On-Site

Page 1

Project Number 12588 Phase 2001 Project Location SAN JUAN COUNTY, NEW MEXICO

S. POPE G. GARIBAY

P. MARQUEZ

## MONITORING WELL INSTALLATION RECORD

Burington Cavironmental Inc. 4000 Monroe Road Fermington, New Mesoco 87401 (505) 326-2282 FAX (505) 326-2366

Elevation Well Location NW-05 GWL Depth 23.0 Installed By RODGERS, INC.

Date/Time Started 1345 6/27/94 Date/Time Completed 1445 6/27/94

Depths in Reference	to Ground Surface			<b>—</b>	F	Top of Protective Casing Top of Riser	2.5
Item	Material	Depth (feet)				Ground Surface	0.0
Top of Protective Casing	8" STEEL LOCKING	+2.5					
Bottom of Protective Casing		-1.5	,				
Tap at Permanent Borchole		NZA					
Bottom of Permanent Borshols							
Casing		N/A					
Top of Concrete	PRENIX	+.25					
Bottom of Concrete		-1.5					
Top of Grout		N/A					
Bottom of Grout	l	N/A					
Top of Weil Riser	4" SCH 40 PVC	+2.0					
Battom at Weil Riser		-H.U					
Top of Well Screen	4" SCH 40 PVC	-8.0				Top of Beal	1.5
Battom of Well Screen	.010 SLOT	-28.1		6000	<b>D</b>		
Top of Petronite Seal	1/4" BENTONITE PELLETS	-1.5		200	200	<b>T</b> . (0	8.7
Battom of Pettonite Seal	}	-5.7				Top of Gravel Pack	<u>.</u>
Top of Gravel Pack	10-20 SILICA	-5.7				lep of Screen	<u> </u>
Bottom of Gravel Pack	ļ	-28.1					
Top of Natural Cave-In	ļ	-28.1			1		
Bottom of Natural Cave-In		-29.2			11		
Top of Groundwater	<b> </b>	-23.0			1	Bottom of Screen	28.1
Total Depth of Barahole		-29.2		l	l		

Comments: 10 - 100 LB. BAGS OF SAND, 2 BUCKETS PELLETS, HYDRATED WITH 4 GALLONS OF WATER.

**Geologist Signature** 

Borehole #\_

Well # Fage 1 MH-06

of 1

# MONITORING WELL INSTALLATION RECORD

\_.... ·

.

المراجع والمراجع المراجع

Burlington Environmental Inc. 4000 Monrow Hwad Farmington, New Mexico 67401 post 228-2282 FAX (508) 236-4326

\_\_\_\_

Well Location	MW-06
GWL Depth	11.5
Installed By	KODGERS . INC.

Date/Time	Started	0910	6/28/94
Date/Time	Completed	1100	6/28/94

Depths in Reference to Ground Surface

	Project Name <u>EPNG_CHACO</u> Project Number <u>12588</u> Phase <u>2001</u> Project Location <u>SAN_JUAN_COUNTY</u> , NEW MEXICO
	On-Site Goologist <u>S. POPE</u> Personnel On-Site <u>G. CARIBAY</u> Contractors On-Site <u>RODGERS, INC.</u> Client Personnel On-Site <u>P. MARQUEZ</u>
Depth (text)	Top of Protective Casing     2.5       Top of Riser     2.3       Ground Surface     0.0

					Top of Riser	2.3
ltem	Material	Depth (teat)			Ground Surface	0.0
Top of Protective Casing	8" STEEL LOCKING	+2.5			-	
Battom of Protective Casing		-1.5				
Top of Permanent Borehole		N/A				
Bottom of Permanent Borchole Casing		N/A				
Top of Concrete	PREMIX	+_25				
Bottom of Concrete		-1.5			•	
Top of Grout		N/A				
Bottom of Grout		N/A				
Top of Well Riser	4" SCH 40 PVC	+2.3				
Bottom of Well Riser		-6.9				
Tup of Well Screen	4" SCH 40 PVC	-6,9			Top of Seal	1.5
Bottom of Well Screen	.010 SLOT	-22.0	200			
Top of Petionite Seal	1/4" BENTONITE PELLETS	-1.5	000	2020		
Bottom of Petronite Seal		-5.0	xox	xxa	Top of Gravel Pack	5.0
Top of Gravel Pack	10-20 SILICA	-5.0			Top of Screen	6.9
Bottom of Gravel Pack		-22.0				
Top of Natural Cave-in		N/A				
Bottom of Natural Cave-in		N/A				
Top of Groundwater		-11.5		<u> </u>	Bottom of Screen	22.0
Total Depth of Bomhole		-22.0	l	J	Bottom of Borehole	<u> </u>

Comments: HAD PROBLENS WITH CLAY RING IN LEAD AUGER. HAD TO PULL WELL AND CLEAN AUGER. HOLE STAYED

OPEN AND WELL WENT TO 22.0'. 9 - 100 LB. BAGS OF SAND, 2 BUCKETS PELLETS, HYDRATED WITH 4

GALLONS OF WATER.

Goologist Signaluro

-900

----

. ..

Borehole # Mil-07

... ...

7

## MONITORING WELL INSTALLATION RECORD

Barlington Environmental Inc. 4000 Marrow Road Farmington, New Mexico 67401 (506) 326-3262 FAX (509) 326-2360

- -

.....

Well Location	MH-07
GWL Depth	4.0
Installed By	RODGERS, INC.
Date/Time Started	1615 6/27/94

Installed By ROL	KIEKS 1	NC	
Date/Time Started	<u>1615</u>	6/27/94	
Date/Time Completed	1715	6/27/94	

	Woll #	MW-07	
	Pago	t	
Project Name	EPNG CHACO		
Project Number	12588	Phase 20	01
Project Location	SAN JUAN	COUNTY, NEW M	EXICO
On Sta Gaologi		DE	

OU-Pas Geologiai	<u>S. POPE</u>
Personnel On-Sito	S. POPE
Contractors On-Site	RODGERS, INC.
Client Personnel On-8	its <u>G. GARIBAY</u>

Depths in Reference	to Ground Surface		F		7	Top of Protective Casing Top of Riser	2.5
ltem	Material	Depth (foet)				Ground Surface	0.0
Top of Protective Casing	8" STEEL LOCKING	+2.5					
Bottom of Protective Casing		-1.5					
Top of Permanent Borshole		N/A					
Bottom of Permanent Borehole Casing		N/A					
Top of Concrete	PREMIX	+.3					
Bottom of Concrete		0.0					
Top of Grout		N/A					
Bottom of Grout		N/A					
Top of Well Riser	4" SCH 40 PVC	+2.3					
Bottom of Well Riser		-1.9					
Top of Well Screen	4" SCIL 40 PVC	-1.9				Tap of Seal	0.0
Bottom of Well Screen	.010 SLOT	-17.0		3	<b>o</b> od		
Top of Peltonite Seal	1/4" BENTONITE PELLETS	0.0			800	Ton of Grouph Brick	1.5
Bottom of Petterrite Seal		-1.5		1		Top of Gravel Face	1.9
Top of Gravel Pack	10-20 SILICA	-1.5				rup or acreta	<u></u>
Bottom of Gravel Pack		-17.7					
Top of Natural Cave-In		N/A					
Bottom of Natural Cave-In		N/A					
Top of Groundwater		-4.0				Bottom of Screen	17.0
Total Depth of Borehola	 	-17.7	L		 	PATRI A DOLETIOLA	، <u>۴۹۴ میر</u> محمد محمد محمد م

----

Comments: 5 - 100 LB. BAGS OF SAND, 1 BUCKET PELLETS, HYDRATED WITH 4 GALLONS OF HATER. WL AFTER

INSTALLATION 5.0 BGS.

Geologist Signature

.

## MONITORING WELL INSTALLATION RECORD

Philip Environmental Services Corp. 4000 Morvoe Road Fermington, New Mexico 87401 (506) 326-2262 FAX (605) 326 2388

Elevation				
Well Location	0	-S	-T	-R
GWL Depth	16.2'			
Installed By	K. Pabi	11		

Date/Time Started	10/13/95-1540
Date/Time Completed	10/13/95-1700

Depths in Reference to Ground S	Surface			Top of Protective Casing Top of Riser	<u></u> + 3'
ltem	Material	Depth		Ground Surface	0
Top of Protective Casing		NA			
Bottom of Protective Casing		NA			
Top of Permanent Borehole		NA			
Bottom of Permanent Borehole					
Casing		INA			•
Top of Concrete		NA			
Bottom of Concrete		NA			
Top of Grout	- 94 # Type <u> </u>	0'			
Bottom of Grout	- SON BOUNDARY	4.7			
Top of Well Riser	"4" dia Sch40	+3			
Bottom of Well Riser	Flush Thread PVC	9.7			1
Top of Well Screen	Flush Threed	9.7		Top of Seal	4.7
Bottom of Well Screen	0.01 Slot PVC	24.7			1
Top of Pettonite Seal	-SO# Engro Plug	47			, _,
Bottom of Peltonite Seal	Bentonite	6.7		Top of Gravel Pack	<u> </u>
Top of Gravel Pack	-50# 10-20	6.7		top of Screen	<u> </u>
Bottom of Gravel Pack	SilicaSand	24.7			
Top of Natural Cave-In		24.7			
Bottom of Natural Cave-in		26			
Top of Groundwater				Bottom of Screen	24.7
Total Depth of Borehole	1	26'	<u>لــــــــــــــــــــــــــــــــــــ</u>	Porou a polenala	
Commonts: Bantonite hyd	rated 4/ Sgal 1	ptable wat	re. Ghal H	ad no obor or visi	blp
Conteminet on				<u></u>	
		Geologis	t Signature	Long Chance	

EPNG PITS Project Name

Borehole #

Page \_\_\_\_ of

Well #

BH-9

MIL

CM Chance F.R. vora, D. Charles

Ь

Project Number 14509 Phase 6001.7761 Project Location Chara Plant Mbr-8

On-Site Geologist Personnel On-Site **Contractors On-Site** Client Personnel On-Site

Geologist Signature

\_\_\_\_\_

Philip Environmental Services Corp. 4000 Morroe Road Fermington, New Mexico 87401 (505) 326-2282 FAX (505) 326-2388

. ^

Elevation	
Borehole Location	1. OF CONTACT POND
GWL Depth	9.7
Logged By	S. Popi
Drilled By	K. PADILLA
Date/Time Started	1200 7/24/97
Date/Time Complete	d 1315

 Well #
 Inw-9

 Page
 of

 Project Name
 EPFS

 Chaco
 Mu's

 Project Number
 1822 7

 Phase
 6001

 Project Location
 Chaco

 Well Logged By
 5. Pope

 Personnel On-Site
 D. Charlie

--- -- ----

Borshole # Well #

Contractors On-Site Client Personnel On-Site

\_\_\_\_

115A 61/4 10 Drilling Method PID Air Monitoring Method

Depth (Feet)	Sem; Num!	le Sampl er Intervi	Semple Type & Recovery (inches)	Sample Description Classification System: USCS	USCS Symbol	Depth Lithology Change (feet)	BZ	ir Monita Units: NI BH	nng DU S	Dritting Conditions & Blow Counts
	5			BROWN SANDY Cloy, Fine Grained SAND, Mod Stifl, DRY- Trace Moistin	62	50				
	1	5 7	24	Brown-TANI SAND WI Silt, Fine. Geauned, LOOSE, Dig. Trace Meissure	SP	9.0	0	0	0	
	0 2 5	10 12	24	ORBY SANDYCLAY Fire - And pointed some Black die Dwatton, mus si fto offiti GRAY-BLACK SAND WISOME & LAY Fire Mus Gro. NED. Med donse Saturated @ 11.0	с <b>г</b> 5W	11.0	o	0	0	Norzi cicolorori Jorzi cicolorori Jorzi @IN Slight Jewer Odor WATER Level Rose TO 9.7 865
2	0			70B ZIO						Will Drill to 20. and set Well.
2	5						•			
- 40										

Comments:

. ...

L

2

minerits.

# MONITORING WELL INSTALLATION RECORD

Philip Environmental Services Corp. 4000 Monroe Road Farmington, New Mexico 87401 (6061 326-2262 FAX (6061 326-2388

---- ----

. •

1

Elevation	
Well Location	N. SIDE OF CONTACT WATER POND
GWL Depth	
Installed By	K. PADILLA

Date/Time Started 1315 7/24/97 Date/Time Completed 1500 7/24/97

	Well # <u>MW-09</u> Page of
Project Name Cha	to MW'S
Project Number	227 Phase 6001
On-Site Geologist Personnel On-Site Contractors On-Site	S. POPE D. Choruk

Client Personnel On-Site

Borehole #\_

Depths in Reference to Ground S	Surface		F		]	Top of Protective Casing Top of Riser	+31 +30
Item	Material	Depth	_  [	7		Ground Surface	0.0
Top of Protective Casing	Square 6" Steel	31					
Bottom of Protective Casing		Z.9					
Casing		-					
Bottom of Permanent Borehole Casing		_					
Top of Concrete		+.3					
Bottom of Concrete		6.0					
Top of Grout		-					
Bottom of Grout							
Top of Well Riser	SCH40, 4INCH	+3,0					
Bottom of Well Riser	PVC	4.6					
Top of Well Screen	SCH40, 4," PVC	4.6				Top of Seal	0.0
Bottom of Well Screen	.010 SLOT	20.0	200	200	x x x		
Top of Pettonite Seal	3/8 BENTONITE	0.0	200	200	x X	Top of Gravel Pack	7 6
Bottom of Petronite Seal	HOLE PLUC	2.6	$\sim$	r	7	Top of Server	46
Top of Gravel Pack	10-20 Silica SAN	2.6				Top of Scieen	
Bottom of Gravel Pack		20.0					
Top of Natural Cave-In		Z0.0					
Bottom of Natural Cave-In		21.0					
Top of Groundwater		9.7				Bottom of Screen	20.0
Total Depth of Borehole		21	 L		لـــ	DOMONT OF DOVENOIS	

Comments:	15 BAG SAND	2.5 BAGS Hole 7	Plug 112 = B	45 865	AGEN INSTALLATION	
			- ( '		0	$ \land $
			Geologi	ist Signatu	e Scon T	- Porce

Philip Environmental Services Corp. 4000 Morece Road Farmington, New Mexico 87401 (505) 326-2262 FAX (505) 326-2388

\_,-

Elevation	
Borehole Location	MW-10
GWL Depth	9,2
Logged By S	PODE
Drilled By	PADILLA
Date/Time Started	7/24/97 0900
Date/Time Completed	-1/24/97 DOO.

Project Name	
Project Number	
Designet Logation	

Borehale # MW-10 Well # nw-p Page of

-

B227 Phase 6001

5. Pope

D. Charlie

Drilling Method

Well Logged By Personnel On-Site **Contractors On-Site Client Personnel On-Site** 

HSA 6/4 1D PID Air Monitoring Method

\_\_\_\_\_

	Semp			Depth				
Depth Semple	Semple Type	Sample Description	USCS	Lithology	A 1	ir Monto	ring	Drilling Conditions
(Feet) Number	Interval Recove	Y Classification System: USCS	Symbol	Change	'	Units: NI	<b>D</b> U	& Blow Counts
	(inche		<b></b>	(feet)	BZ	BH	s	
Depth (Foot) Sample Number 0 0 1 10 20 20 30 35	Sample Interval S S 7 2 4 1 1 2 4	Sample Description Classification System: USCS BROWN SILTY SAND TRACE CLAY FINE SAND LOOSE MOIST Grading to a (STRE") SANDY CLAY Med. Stiff. BROWN TO GRAY SAND TRACE SUI AND CLAY, GRAVING FROM FINE CONSE GRAVINCO SAND, LOOSE, SATURATED No additional SAMPLE COllectED Below WATER. TOB 20	uscs symbol CL SW	Depth Lithology Change ffeet)	вz 0	ir Monita Unita: NI BH		Drilling Conditions & Blow Counts WILL DRILL TO 20 Feet and SET Well.
30					\$			

Will DAVE TO ZO. and Set WELL @ 19.5.

Geologist Signature

te

Comments:

\_

# MONITORING WELL INSTALLATION RECORD

Philip Environmental Services Corp. 4000 Morroe Reed Farmington, New Mexico 87401 16061 326-2262 FAX (5061 326-2388

, ×

1.

Elevation	
Well Location	FAST SIDE OF WATER POND
GWL Depth	9.2 BGS
Installed By K	DADUIA

 Date/Time Started
 1000
 7/24/41

 Date/Time Completed
 1130
 7/24/97

Depths in Reference to Ground S	Surface		F		Top of Protective Casing Top of Riser	3.1
ttem	Material	Depth			Ground Surface	0
Top of Protective Casing	Square 6" Steal	3.1			_	
Bottom of Protective Casing		2.9				
Top of Permanent Borehole Casing	NIA	-				
Bottom of Permanent Borehole Casing						
Top of Concrete		+,3				
Bottom of Concrete		ð				
Top of Grout	NIA	-				
Bottom of Grout	NIA	-				
Top of Well Riser	SCH 40, 4, NCH	+30				
Bottom of Well Riser	PVC	4.0				
Top of Well Screen	SCH 40 4 INCH	4.0			Top of Seal	0
Bottom of Well Screen	PVC, OID SLOT	19.4	000	000		
Top of Peltonite Seal	3/8 BENTONITE	0		x0X0	,	
Bottom of Peltonite Seal	HOLE PLUC	2.0	xxx	xxx	Top of Gravel Pack	2.0
Top of Gravel Pack	10-20 Suich	2.0			Top of Screen	4.0
Bottom of Gravel Pack		19.4	ßE			
Top of Natural Cave-In		19.4				
Bottom of Natural Cave-In		20.0				
Top of Groundwater		9,2	E		Bottom of Screen	19.4
Total Depth of Borehole		20:°			Bottom of Bolenoie	20.0

of Page\_ Project Name Chaco PLANT MW'S Phase Project Number 18227 6001,77 Project Location CHALD PLANT **On-Site Geologist** S. POPE

Well #

.. .....

MW-10

Borehole #\_\_\_\_\_\_10\_-10

-----

۱

Personnel On-Site D. Charlie Contractors On-Site Client Personnel On-Site

Comments: 13 BAGE SAND, 1.5 BAG How Plug WATER LEVEL 8.4 365 ALM INSTALLATION.

Geologist Signature

7.



APPENDIX C

Photographic Documentation



.) General view of the lined contact water pond to be closed at the Site.



2.) General view of the area to the north of the contact water pond and the northern berm on the contact water pond.





# APPENDIX D

# Tables

.

					7					
			GRC	UNDWATER A	NALYTICAL F	RESULTS - PETRO	LEUM HYDROCA	RBONS		
Sample)IID;	Date	Benzene	Toluene	[Ethylbenzene]	Xylenes	voiai Naphthalanas	Total Benzopyrenes	Methylter-butyl Ether(MTBE)	U-245 (trimethylbenzeno)	ijej <del>s</del> filmaliyibenzene
NM/WQCC/Stand Groundwater/of/10,000	പ സ്പ്രാ നുപ്പാട്ടത്	<u>(@949)</u>	750	750	<u>(110744)</u> (1200	<u>(¤७८)</u> 30	(11372) 047	<u>(14974)</u> NE	(Ħ\$74) NE	NE
MV-1	6 24 96	SCHOOL STOL		The second s	NOT	SAMPLED INSU	EICIENT SAMPLE	VOLUME		a the second second
	31197	<1.0	<1.0	<10	<30	ND	ND	NA	NA	NA .
	9 30 97	<1.0	<1.0	<10	<30	ND	ND	NA	NA	NA
	91598	<10	<10	<10	<30	ND ND	ND	NA	NA	NA
	91200	<0.5	<05	<05	<05	ND	ND	NA	NA	NA
	10 16 01	14	<0.5	<0.5	28	ND	ND	NA	NA	NA
	9 20 02	<0.5 ND	<0.5 ND	<0 5	<10 ND	ND ND	ND	NA	NA	NA
	9 30 05	ND	ND	ND	ND	ND	ND	NA	NA	NA NA
	10 30 06	ND	ND	ND	ND	NA	NA	ND	NA	NA
	6 19 07	ND	ND	ND	ND	NA	NA	ND	ND	ND
	6 24 09	ND	ND	ND	ND	NA	NA NA	ND	ND	ND
MW-2	6 30 08	ND	ND	ND	ND	NA	NA	ND	ND	ND
MW-3	6 30 08	ND	ND	ND	ND	NA	NA	ND	ND	ND
MW-4	6.30.08	ND	ND	ND	ND	NA	NA	ND	ND	ND
MW-5	6 30 08	ND	ND	ND	ND	NA	NA	ND	ND	ND
MW-6 MV-7	630.08					NA NA	NA NA	ND		ND
MW-8b	3 12 96	100	<10	<1.0	<30	75	<0.3	NA	NA	NA
	5 29 96	6 62	<10	<1.0	<30	NA	NA	NΛ	NA	NA
	7296	<10	<10	<1.0	<30	NA	NA	NA	NA	NA
	9996		<10	<1.0	30	ND NA	ND NA	NA	NA NA	NA
	3 11 97	<10	<1.0	<1.0	<3.0	ND	0 34	NA	NA	NA
	9 30 97	<10	<10	<10	<3.0	ND	ND	NA	NA	NA
	9 15 98	<10	<10	<10	<30	23	ND	NA	NA	NA
	912 00	<0.5	<0.5	<05	<05	ND	ND	NA	NA	NA
	10 16 01	<0.5	<0.5	<0.5	<05	ND	ND	NA	NA	NA
	9 20 02	<0.5	<05	<0.5	<10	ND	ND ND	NA	NA	NA
	9 30 05		ND ND	ND ND	ND ND	ND ND	ND ND	NA NA	NA NA	NA NA
	10 30 06	ND	ND	ND	ND	NA	NA	ND	ND	ND
	6 19 07	ND	ND	ND	ND	NA	NA	ND	ND	ND
	6 30 08	ND ND	ND ND	ND ND	ND ND	NA NA	NA	ND	ND ND	ND
MW-9	9.30.97	<1.0	<1.0		<3.0	ND ND	ND	NA	NA NA	NA
	9 15.98	<1.0	<10	<10	<30	ND	ND	NA	NA	NA
	92199	<0.5	<0.5	<0.5	<05	NA	NA	NA	NA	NA
	9 12.00	<05	<05	_<05	<05	NA	NA	NA Na	NA NA	NA NA
	9 20 02	<05	<05	<05	<10	NA	NA	NA	NA	NA
	8 18 04	ND	ND	ND	ND	NA	NA	NA	NA	NA
	9 30 05	ND ND	ND ND	ND ND	ND ND	ND NA	ND NA	NA	NA ND	NA ND
	6 19 07	ND	ND	ND	ND	NA	NA	ND	ND	ND
	6 30 08	ND	ND	ND	ND	NA	NA	ND	ND	ND
	6 24 09	ND	ND	ND	ND	NA	NA	ND	ND	ND
MW-10	9 15 98	923	493	34-(5 47	312	100 ND	ND -	NA NA	NA NA	NA Na
	9 21 99	20	9	41	105	NA	NA	NA	NA	NA
	9 12 00	150	6	53	170	NA	NA	NA	NA	NA
	0 20 02	74	<50	40	170	NA	NA	NA NA	NA	NA
	8 18 04	20	ND	19	42	NA	NA	NA	NA	NA
	9 30 05	20	ND	91	17	ND	ND	NA	NA	NA
	10 30 06	71	ND	59	ND	NA	NA	ND	ND	ND
	6 30 08	10	ND	+9		NA NA	NA NA	ND ND	25 ND	ND ND
	6 24 09	ND	ND	12	ND	NA	NA	ND	ND	ND

mg/L - milligrams per liter - µg/L - mk rogram per liter

-

< - Denotes a concentration was not detected above the method detection limit

Note: Concentrations in **bold** and yellow exceed the applicable New Meuco WQCC Standard

LABLE 2: COLSPANE"           Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2"           Colspan="2"          Colspan="2"         Colspan="2"         Colspan="2"         Colspan="2"         Colspan="2"           Colspan="2"                Colspan="2" <th <="" colspan="2" th="" th<=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th></th>	<th></th>																								
Image: Display in the property of the property											СНАС	ABLE 2	ANT												
Market         Markt         Markt         Markt <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th>_</th> <th>GROUNDW</th> <th>ATER ANA</th> <th>LYTICAL F</th> <th>WSULTS -</th> <th>GEOCHEM</th> <th>CAL PARAM</th> <th>ETERS</th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th>_</th> <th></th>								_	GROUNDW	ATER ANA	LYTICAL F	WSULTS -	GEOCHEM	CAL PARAM	ETERS							_			
Mini         Mini <th< td=""><th>Sancolpi</th><td>Date -</td><td>(unlifess)</td><td>(CO3)</td><td></td><td></td><td>Magnestum</td><td>Handriess (Handriess)</td><td>Chlorido (ms/04)</td><td>Solette (SOI)</td><td>(monte)</td><td>(NO)</td><td>Ninaio COCO</td><td></td><td>Bromide</td><td>Gin 70</td><td>(mc/ID)</td><td>Sodium</td><td>Total Dissolved Solids</td><td>(Unites/en)</td><td>(month)</td><td>(ms/P)</td><td>(mr.7)</td></th<>	Sancolpi	Date -	(unlifess)	(CO3)			Magnestum	Handriess (Handriess)	Chlorido (ms/04)	Solette (SOI)	(monte)	(NO)	Ninaio COCO		Bromide	Gin 70	(mc/ID)	Sodium	Total Dissolved Solids	(Unites/en)	(month)	(ms/P)	(mr.7)		
Mrl         1.2467         No.         No.<	Groundwater of 10,00	lard (or) 00 mg/L TDS	0000	NB	. NE	10	ND.	ŇĒ	12 N	ത	0.G		8 <b>2</b> 9		SE .	. Ae	<b>63</b> . )	12	ിയാ	. RB	0000	0050	രത്മ		
12103         NA         NA        NA         NA         N	MW-1	9 30 97	NA	NA	NA	NA	NA	NA	NA NA	NA	NA	NA	NA	NA	NA	NA	N \	NA	N \	NA	<0.003	<0.0(14	<0.002		
Julia         Xi.         Xi.<		9 21 99	NA	NA	NA NA	NA	NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	<0.0002 ND	<0.004 ND	<0.0002 ND		
1         1         1         1         N		10 16 01		NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA		NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	ND <0.0004	ND 0.0010	ND 0 0174		
Hole         Sh.         N.		9 20 02 8 18 04	NA	NA NA	NA NA	NA NA	NA NA	NA NA	N1 N1	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	ND ND	ND ND	ND NU		
10008         No.         No. </th <th></th> <th>9 30 05</th> <th>NA NA</th> <th>NA NA</th> <th>NA NA</th> <th>NA NA</th> <th>NA NA</th> <th>NA NA</th> <th>NA NA</th> <th>NA NA</th> <th>NA</th> <th>NA NA</th> <th>NA NA</th> <th>NA</th> <th>NA NA</th> <th>NA NA</th> <th>N\ N\</th> <th>NA NA</th> <th>NN NN</th> <th>NA</th> <th>ND</th> <th>ND ND</th> <th>ND ND</th>		9 30 05	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA NA	NA	NA NA	NA NA	NA	NA NA	NA NA	N\ N\	NA NA	NN NN	NA	ND	ND ND	ND ND		
Me3         0 2110         N2         0 23         N3		6 30 08	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA NA	NA	ND	ND	ND		
bit         0	MW-2	6 24 96	77	00	426	112	22 5	372	162	714	1.8	NA <01	NA	<u></u>	NA NA	 <0.1		NA 493	1,772	2 500	ND 0.0008	0 008	<0 00024		
F1/100         2.4         00         001         eff         866         366         366         365         0.9         67.2         67.1         67.0         1.990         2.000         1.990         1.900         1.990         <		6 24 97 6 9 98	82	00	<u>365</u> 420	135	30 0 24 0	461 346	264 197	819 768	3.3	<06 06	<06 06	<02 02	NA NA	<06 06	23	510 504	1,990	2 800	<0 0002 0 001	<0.004	<0.00002		
bit         bi		7 19 99	7.2	00	621	87	24.0	316	546	346	1.9	<06	<0.6	<0.2	NA	<0.6	4	616.0	1,992	2 920	ND	ND	ND		
1         1		6 25 01	81	490	480	110	37.0	410	1 700	23	4.2	012	ND	042	NA	0 18	27	1.100	3,000	5 400	<0.003	<0.005	0,0031		
1 1 0 00         7.3         200         NS         210         470         700         52         1200         1.4         ND         1.4         ND         NA		6 11 02 8 18 04	76 81	430 ND	430	91 130	32 O 30 O	<u>360</u> 510	47	19	2.7	<0.10 ND	<0.10 ND	0 22 ND	NA NA	021 ND	20 ND	890 440	2,800	<u> </u>	<0.005 ND	<0.005 ND	<0.0002 ND		
0         0         0         22         100         420         NA         61         1200         140         ND         NA         230         ND         200         2800         2800         2800         2800         2800         ND		6 16 05	73 NA	280 NA	NS NA	210	470	730 NA	52	1,200	1.8	ND	NN SD	NA	NA NA	ND ND	17 ND	350	2,200	2 700 NA	ND ND	ND ND	ND ND		
MN'3         6 29 40         C 7         0.0         C 70         1.0         2.0         1.0         0.0         NN         NN         NN         NN         NN         NN         LOS         1.00         Constraints         NN         NN         NN         NN         NN         NN         NN         LOS         1.00         Constraints         NN         NN         NN         NN         NN         NN         NN         NN         LOS         LOS <thlos< <="" td=""><th></th><td>6 19 07</td><td>NA</td><td>ND</td><td>230</td><td>190</td><td>42.0</td><td>NA</td><td>51</td><td>1,200</td><td>1.9</td><td></td><td>\$D</td><td>NA</td><td>23</td><td>ND</td><td>ND</td><td>380</td><td>2,000</td><td>2 800</td><td>ND</td><td>ND</td><td>ND</td></thlos<>		6 19 07	NA	ND	230	190	42.0	NA	51	1,200	1.9		\$D	NA	23	ND	ND	380	2,000	2 800	ND	ND	ND		
9         9         9         9         9         9         9         10         90         70	MW-3	6 24 09 6 24 96	7.7	00	670	85	45.0	NA 296	42	1,300	1.8	<0.5		NA	NA	<0.5	0.9	370	1,464	2 500	<0.0005	0.002	ND <0.00024		
7199         73         00         380         124         280         423         27         433         61         67         60         30         203         1128         1391         200         200         200         200         1128         1391         200		6 24 97 6 9 98	82	00	519 328	78 120	180	269	63 31	396	10	<06 06	<06	<01 02	NA	<06	29	315	1,160	1 667	0.0050	0.004	<0.00002		
NVT         NVT <th></th> <td>7 19 99</td> <td>73</td> <td>00</td> <td>383</td> <td>124</td> <td>28.0</td> <td>425</td> <td>27</td> <td>435</td> <td>&lt;01</td> <td>&lt;02</td> <td>&lt;02</td> <td>&lt;02</td> <td>N/A</td> <td>&lt;02</td> <td>30</td> <td>205</td> <td>1,126</td> <td>1 391</td> <td>ND</td> <td>ND</td> <td>ND</td>		7 19 99	73	00	383	124	28.0	425	27	435	<01	<02	<02	<02	N/A	<02	30	205	1,126	1 391	ND	ND	ND		
MM-4         -7.4         ND         -7.4         ND         -7.4         ND         ND         ND         ND         ND         Status         -7.4         200         NO         ND         ND         ND         Status         -7.4         200         ND         ND         ND         ND         Status         -7.4         ND         ND         ND         ND         ND         ND         At         ND         ND         ND         At         ND		6 25 01									NOT	SAMPLED	- INSUFFICE	ENT SAMPLE	E VOLUME										
61 05         7.4         280         NS         530         550         1400         62         970         0.7         ND         NL         NA         ND         411         250         1,700         2200         ND         ND         NE           61 007         NA         ND         2800         550         NA         107         1,200         0.8         ND         48         270         3,200         3,000         ND         ND         NE           6240.0         NA         ND         2800         S30         480         100         48         200         3,000         ND         ND         ND         NE           69.81         64.00         0.0         560         449         720         1427         328         2,001         160         41.0         13         113         1340         5,430         6100         0.0010         0.003         0.003         0.001         0.003         0.001         0.003         0.001         0.003         0.001         0.003         0.001         0.003         0.001         0.003         0.001         0.003         0.001         0.003         0.001         0.003         0.001         0.003 <td< th=""><th></th><th><u>6 11 02</u> 8 18 04</th><th>74</th><th>ND</th><th>740</th><th>940</th><th>86.0</th><th>2 700</th><th>41</th><th>880</th><th>0 7</th><th>SAMPLED ND</th><th>- INSUFFICI</th><th>ENT SAMPLE ND</th><th>E VOLUME NA</th><th>ND</th><th>54</th><th>260</th><th>1,600</th><th>1 800</th><th>ND</th><th>ND</th><th>0.00024</th></td<>		<u>6 11 02</u> 8 18 04	74	ND	740	940	86.0	2 700	41	880	0 7	SAMPLED ND	- INSUFFICI	ENT SAMPLE ND	E VOLUME NA	ND	54	260	1,600	1 800	ND	ND	0.00024		
6         10.07         NA         XD         280         290         290         NA         1200         ND         NA         120         ND         48         120         3200         3000         ND		6 16 05	74 NA	280 NA	NS NA	530 500	55 0 58 0	1 400 NA	62 67	870 670	07	ND :	NA IZ	NA NA	NA	ND ND	41	230	1,700	2 200 NA	ND ND	ND	ND		
MN*4         62400         MA         ND         200         200         200         200         200         200         200         200         200         ND		6 19 07	NA	ND	280	330	590	NA	170	1,200	09		D	NA	12.0	ND	48	270	3,200	3 000	ND	ND	ND		
62407         79         00         570         305         620         1242         222         2470         19         78	MW-4	6 24 96	72	00	559	458	797	1,472	464	2,654	1.7	<16	Ĭ	~~~	NA NA	<16	47 83	1 249	5,430	6610	0.0011	0.003	<0.00024		
F19.90         6.9         0.0         561         457         7.9         1401         374         2.637         16         2.9         <1.1		<u>62497</u> 6998	79	00	579 566	395 447	62.0 78.0	1 242	272 398	2,470	19	78 64	<1.1	<03 02	NA NA	<11 06	113	1 110	4,710	5 560	<0.0002	<0.004	<0.00002 0.0002		
0         0         2         0         0         10		7 19 99	69	00	561	467	79.0	1 491	374	2,637	16	2.9	<1.1	<02	NA	<06	12.0	1 179	5,610	5 530	ND	ND	ND (00002		
6 11 02         7.3         330         350         430         450         1400         450         2,200         1.5         2.9         <010		6 25 01	75	400	400	530	83.0	1,700	450	2,400	14	23	ND	0.07	NA	08	200	930	4,900	5 600	<0.005	0.008	0 0002		
61665         70         370         NA         330         550         1,100         120         2,200         1.5         0.56         NA         NA         NA         NA         ND         79         600         3,500         4 300         ND		6 11 02 8 18 04	73	350 ND	350 380	430	85 O 58 O	1 400	450	2,300	15	2.9 ND	<0.10 ND	0 11 ND	NA NA	0.21 ND	180 75	840 690	4,700	5 500	<0.005 ND	0.008 ND	<0.0002 ND		
6         1907         NA         ND         310         340         50         NA         100         1,000 <th< th=""><th></th><th>6 16 05</th><th>70 NA</th><th>370 NA</th><th>NA NA</th><th>350</th><th>55 0 63 0</th><th>1,100 NA</th><th>120</th><th>2,200</th><th>15</th><th>0 56</th><th>NA 8D</th><th>NA</th><th>NA NA</th><th>ND ND</th><th>79</th><th>600 650</th><th>3,500 NA</th><th>4 300 NA</th><th>ND ND</th><th>ND ND</th><th>ND ND</th></th<>		6 16 05	70 NA	370 NA	NA NA	350	55 0 63 0	1,100 NA	120	2,200	15	0 56	NA 8D	NA	NA NA	ND ND	79	600 650	3,500 NA	4 300 NA	ND ND	ND ND	ND ND		
MW-5         6 24 05         N         ND         XN         ND         NN         NN         ND         <		6 19 07	NA	ND	310	340	51	NA	100	1,900	16	- 1	0 0	NA	46	ND	75	560	3,200	4 000	ND	0016	ND		
62497         82         0.0         301         177         300         600         47         550         0.7         c0.2         c0.1         NA         c0.2         1.8         192         1.260         1.702         c0.0002         c0.0004         c0.0004         c0.0004         c0.0002         c0.0004         c0.004         c0.005         c0.004         c0.005         c0.005 <th< th=""><th>MW-5</th><th>6 24 96</th><th>75</th><th>00</th><th>200 374</th><th>216</th><th>33.2</th><th>676</th><th>130</th><th>2,000 670</th><th>07</th><th>، &lt;01</th><th></th><th>NA</th><th>NA NA</th><th>ND &lt;01</th><th></th><th>173</th><th>1,332</th><th>1 709</th><th>&lt;0.0002</th><th>0 004</th><th>&lt;0.00024</th></th<>	MW-5	6 24 96	75	00	200 374	216	33.2	676	130	2,000 670	07	، <01		NA	NA NA	ND <01		173	1,332	1 709	<0.0002	0 004	<0.00024		
7.19.99         7.2         0.0         316         213         +00         697         65         987         0.9         0.5         c02         c02         NA         c02         303         2.060         2.300         ND         ND <th< th=""><th>1</th><th>6 24 97 6 9 98</th><th>82</th><th>00</th><th>391 361</th><th>177 318</th><th>39 0 58 0</th><th>603 1,033</th><th>47 69</th><th>559 1,378</th><th>07</th><th>&lt;02</th><th>&lt;02 06</th><th>&lt;01</th><th>NA NA</th><th>&lt;02</th><th>18</th><th>192 405</th><th>1,260</th><th>1 702</th><th>&lt;0.0002</th><th>&lt;0.004</th><th>&lt;0.00002</th></th<>	1	6 24 97 6 9 98	82	00	391 361	177 318	39 0 58 0	603 1,033	47 69	559 1,378	07	<02	<02 06	<01	NA NA	<02	18	192 405	1,260	1 702	<0.0002	<0.004	<0.00002		
0         0         0         2.20         10         0.00         2.200         100         1.200         0.61         2.200         0.61         0.01         0.015         NA         0.13         6.6         500         4.100         2.000         0.000         4.000         2.000         0.012         0.015         NA         0.13         8.6         530         4.100         2.000         0.000         6.000         4.000         2.000         0.012         6.01         0.015         NA         0.13         8.6         530         4.100         2.005         0.000         6.000 <th0< th=""><th></th><th>7 19 99</th><th>72</th><th>00</th><th>316</th><th>213</th><th>40.0</th><th>697</th><th>65</th><th>987</th><th>09</th><th>05</th><th>&lt;0.2</th><th>&lt;02 -005</th><th>NA</th><th>&lt;02</th><th>30</th><th>363</th><th>2,060</th><th>2 300</th><th>ND</th><th>ND</th><th>ND #0.00002</th></th0<>		7 19 99	72	00	316	213	40.0	697	65	987	09	05	<0.2	<02 -005	NA	<02	30	363	2,060	2 300	ND	ND	ND #0.00002		
6 11 02         7.5         68         68         460         840         1 400         360         2,500         0.85         <0.10		6 25 01	61	100	100	400	59.0	1 239	190	1,900	0.61	04	ND	0.15	NA	0.20	86	530	3,500	+ 000	<0.003	0.023	0 0025		
6160         69         1500         NS         500         4830         1,600         2400         2,600         0,54         1         NA         NA         NA         ND         8.0         640         4,400         5300         ND         0,020         NT           103006         NA         NA         NA         S300         2,600         0,51         ND         NA         NA         ND         7.2         710         NN         NA         ND         0,062         NT           619.07         NA         ND         140         400         87.0         NA         330         2,600         0.57         ND         NA         ND         7.2         710         NN         NA         ND         0.062         NT           624.09         NA         ND         140         500         89.0         NA         400         3,000         0.57         ND         NA         ND         7.9         740         4,600         47.00         ND         ND<		61102 81804	75 81	68 ND	<u>68</u> 160	460	84 0 72 0	1 400	360	2,500	0.84	0.85 ND	<0.10 ND	0.10 ND	NA NA	018 ND	130 62	660 660	4,500	<u>5 000</u> 4 200	<0.005 ND	0.016	<0.0002 ND		
61907         NA         ND         140         400         870         NA         350         2,600         0.57         ND         NA         26         NT         70         680         4,200         5400         ND         0.22         NT           62409         NA         ND         140         500         89.0         NA         400         3,000         0.57         ND         NA         ND         7.0         680         4,200         5.400         ND         0.022         NT           62409         NA         ND         140         500         89.0         NA         400         3,000         0.57         ND         NA         ND         7.9         740         4,600         4.700         ND		6 16 05	69 NA	150.0 NA	NS NA	500 540	83 0 85 0	1,600 NA	240	2,600	0.54	· · · ·	NA SD	NA	NA	ND ND	80	640	4,400	<u>5 300</u>	ND	0.020	ND ND		
6 24 09         NA         ND         140         300         890         NA         400         3000         0.57         ND         NA         NA         ND         7.9         740         4,600         4.700         ND         ND         NA         NA         ND         7.9         740         4,600         4.700         ND         ND         NA         NA         ND         7.9         740         4,600         4.700         ND         ND         NA         NA         ND         7.9         740         4,600         4.700         ND         ND         NA         NA         NA         NA         ND         7.9         740         4,600         4.700         ND         ND         NA         NA         NA         NA         ND         NA         NA         ND         NA         ND         NA         ND         NA         ND		6 19 07	NA	ND	140	490	87 0	NA	350	2,600	0.57		<u>40</u>	NA	26	ND	70	680	4,200	5 400	ND	0.22	ND		
	MW-6	6 24 96	NA 82	00	140 	500 37	890 104	135	139	1,216	0.57 2.3	<10	<u>ل</u> ە	NA	NA	ND <10	79	740 850	4,600	4 700 3 550	ND 0 0009	ND 0.007	ND <0.00024		
6998 80 00 425 93 180 306 257 1,828 27 18 06 02 N1 0.6 62 1005 3,612 500 0001 0007 0000	1	62497	82	16.4	394 425	89 93	15 0 18 0	286 306	277	1,520	80	<06	<06 06	<06	NA NA	<06 06	19	1 010	3,180	4 280	<0.0002	<0.004	<0.00002		
7 1999 81 0.0 428 51 90 184 139 1176 23 08 06 0.2 110 100 120 23 08 06 0.2 110 0.0 100 000 000 000 000 000 000 000	1	7 19 99	81	00	438	51	90	164	139	1,176	23	08	<0.6	<0.2	NA	<0.6	30	790	2,568	3 410	ND	ND	ND		
240 4 1 4 3 2 4 3 4 3 5 1 1 0 3 4 5 5 1 1 0 3 4 5 5 1 1 0 3 2 5 5 2 1 ND 0 1 0 NA 0 0 4 8 8 2 2 3 0 4 2 0 5 0 0 5 0 0 5 0 0 0 1 NA 0 0 4 8 8 2 2 3 0 4 2 0 5 0 0 5 0 0 5 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0		6 25 01	82	430	420	48	82	150	130	290	59	21	ND	0 10	NA	0 00	24 48	820	2,300	3 300	<0.005	0 009	0.00037		
61102 83 450 440 48 77 150 170 1,300 77 32 4010 011 NA 012 24 780 2,600 3600 4000 0007 4000 000 0007 4000 0000 0000 0000 0000 0000 0000 0000 0000	1	6 11 02 8 18 04	83	450	440 640	48	180	150 -480	170	1,300 1,400	77 5.4	3.2 ND	<0.10 ND	011 ND	NA NA	0.12 ND	24 36	780 890	2,600	3 600 3 600	<0.005 ND	0.007	<0.0002		
6.16.05         7.9         150.0         NA         500         83.0         1.600         24.00         0.5         1.0         NA         NA<		6 16 05	79 Na	150 O	NA NA	500	83 0 7 6	1,600 NA	240	2,600	05	10	N.N.	NA NA	NA NA	ND ND	80	640 690	4,400	5 300 NA	ND ND	0.020	ND ND		
6 1007 NA ND 550 44 68 NA 84 1,100 46 2.6 NA 0.6 ND 720 2,000 3,500 ND 0,002 NU 6 200 NA ND 410 09 150 NA 210 210 45 5 NA 0.6 ND 720 2,000 3,500 ND 0,002 NU 6 200 ND 410 00 ND 10 10 10 10 10 10 10 10 10 10 10 10 10		6 19 07	NA	ND	560	44	68	NA	84	1,100	46	F	5	NA	0.6	ND	ND	720	2,800	3 500		0.092	ND		

~

.

										Т	ABLE 2											
										CHAC	O GAS PLA	NT										
								GROUNDW	ATER ANA	LYTICAL F	RESULTS - (	GEOCHEM	IGAL PARAM	METERS								
Sample I D. 6005	@ Date @	STATISTICS	# Alcalinity #	Fakalinityat	Calctum €	Magnestum	Total sat	we Chloride and	192 Sulfate 22	l Ethioglates	CS Nitrote St	th Mitrate St	Is Ammonia		11thornhote	Detreshing	W Codhum M	Total Directured	Tri Conductivity &	Is Codmiums	Chromium	Merrury
1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1	(X.)	1.1	(CO.)	(HCOJ)	S. S. Comp	2. 1969.2 Maga	Hardness		(SO.)	1000	NO	NON	NH1)	CONTRACT.	SC ST CALLER	COURSE WIT		Solids	Contrade avery	101343	100 A 100	State of the
State Serve		14 (unitless) 2	mg/L)	(mg/L)	"/ (mg/L)	(mg/L)	(mg/L)	(mg/L) a F	(mg/L)	maria	ima/Lit	(ms/L)	(mg/L)	mail	(mg/L)	(mg/L)	(ms/L)	(mg/L)	(umhos/cm)*	martine	mar Live	M (mart)
NM WOCC Stars	lard for 22	1.24	增生物化	33. 3 C # 2	三級發	X. C. 2150 . X	525.348 Meter	1222321327%	TRACTORS	201027007	KANAGARA	1996 Q.22.62	ALC: NO. OF STREET, ST	Later and the state	\$12943-3498388	1997 (1997)	6778-980-999	STATE AND ADDRESS	W 7848828 2 184	SERVICE VAL	CONTRACTOR	King Grand
Groundwater of 10,00	0 mg/L TDS	e oi 8 🥎	NE	NE	NE	NE	NE	NE	600	1.6	10	NE 24	NE	NE	NE	NE	NE	1.000	NECT	0 010 2	0 050	0.002
Con Loss	1.1 9. Mar 199	建立ではなるない。	Ballet Second	25.235.25 X V	AL-LANS	·新中公约13-1	時後至其後國	Real Property	an and the	1999年1996年1	NA A STORE		Washington 22		NORMAL SEA		S. COMPLEX	4. A. M. H.		1. A.	A REAL PROVIDE	BAL STOP
MW-7	6 24 96	7.4	0.0	329	302	42.0	931	295	1,336	20	<0.6			NA	<0.6	36	547	2,860	3 550	0.0007	0.002	<0.00024
	62497	80	00	311	. 273	430	858	152	1,180	3.4	<0.6	_<0.6	<0.1	NA	<0.6	57	386	2,290	2 880	0.0040	<0.004	<0.00002
	710.00	72	00	343	188	300	618	126	998	24	06	06	02	NA	06	31	414	2,048	2 690	0.001	0.005	0.0002
1	6 20 00	73	00	370	219	53.0	<u>/20</u>	220	1,171	27	<06	<06	<0.2	<u></u>	<0.6	40	550	2,700	3170	ND 10.005		10,0000
1	625.01	73	310	310	380	74.0	1 250	180	2,00	2./		<0 I	1 10		0.06	73	620	3,000	3 900	<0.005	10.002	0.002
	611 02	76	340	340	330	64.0	1 100	160	2,100	20	0.26	2010	0.87	NA	0.12	74	610	3,700	4,000	0005	0.003	(0.000)2
	8 18 04	81	ND	550	330	50.0	1.000	120	1,600	2.8	ND	ND	0.56	NA	ND	44	550	2,000	3 300	ND	0.015	0.00024
	6 16 05	75	350.0	NA	270	44.0	820	140	1,400	24	ND	NA	NA	NA	ND	3.9	530	2,800	3 700	ND	ND	ND
	10 30 06	NA	NA	NA	300	52.0	NA	170	1,500	30	N	D	NA	NA	ND	38	600	NA	NA	ND	0.007	ND
	6 19 07	NA	ND	320	280	470	NA	170	1,700	2.4	N	D	NA	0 76	ND	22	570	3,000	+ 000	ND	011	ND
	62409	NΛ	ND	210	370	60 0	NA	420	2,500	2.4	N	D	NA	NA	ND	32	750	4,100	+ 400	ND	ND	ND
MW-8b	9996	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	N١	NA	NA	NA	N.3	NA	NA	NA	<0 0002	<0 0057	<0 002
	9.30.97	NA	NA	NA	NA	NA	NA	NA.	NA	NA	NA	<u>N</u> A	NA	NA	NA	N۱	NA	NA	NA	<0.002	<0.004	<0.002
	9 15 98	NA	NA	NA	NA	NA	NA	N.1	NA	NA	NA	N١	NA	NA NA	NA	NA	NA	NA	N N	<0.0002	<0.004	<0.0003
	9 21 99	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NΛ	NA	NA	NA	NA	ND	ND	ND
	912.00	NA	NA	NA NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	N.N	NA	NA	NA	ND	ND	ND
	0 70 07	<u>NA</u>	<u></u>	NA NA	NA		NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	<u>NA</u>	<0.004	0001	0 0002
	6 11 02	NA	NA		NA		NA NA	<u> </u>		NA	100		NA	<u> </u>	NA NA	<u>N1</u>	NA	NA	NA NA	ND		
	8 18 04	NA NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	N'A	NA	NA	N/A NA	N/A N/A	ND	ND	ND
	9.30.05	NA	NA	NA	- NA	NA	NA	NA NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	ND		ND
	6 19 07	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NN	NA	NA	NA	NA	NA	NA	NA	ND	ND	ND
	6 30 08	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	ND	ND	ND
	62409	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NΛ	NA	NA	NĀ	NA	ND	ND	ND
6- MM	9 30 97	78	00	508	60	172	222	60	325	20	<01	<01	<01	NA	<01	15	277	1,010	1 450	<0 002	<0 004	<0 0002
	9 15 98	NA	NΛ	NA	NA	N/\	NA	NΛ	NA	NΛ	NA	NA	NA	NA	NA	N۱	NA	NA	NA	<0 0002	<0 004	<0 0002
MW-10	9 30 97	73	00	1.105	79	314	325	561	168	16	<06	<0.6	<03	NA	<0.6	1.7	678	2,150	3 190	<0 0002	<0 004	<0 0002
	9 15 98	N۱	NA	NA	NA	NA	NA	NA	NA	NA	NA	N١	NA NA	NA	NA	NA	NA	NA	NA	<0.0005	<0.004	<0.0002
NON CONTACT	62496	82	00	118	211	40.8	695	60	740	21	05			NA	4	26	128	1,454 0	1 744	<0 0005	0 132	<0 0024
WASTE WATER	6 24 97	88	44.0	266	261	470	845	83	754	20	1	<0.6	<01	NA	<0.6	37.9	178	1,670	2010	<0.002	0.034	<0.00003
	6998	82	00	. 171	228	44.0	751	27	766	19	03	0.2	02	NA	0.2	27.0	110	1,462	1 721	0.0010	0.005	0.0002
	7 19 99	80	00	100	234	570	819	47	933	19	1	<0.01	<0.02	NA	<0.02	370	165	1,814	1,807	ND	ND	ND

~

mgt.-milignons per liter p.gt.-microgram per liter

-

•

 High: - Fallighting (Reliance: Fight: - Fallic region of post and c - Derivation of concentrations was true electrical aboves due mediced electrical prima level: Concentrations without and postione exceed the applie and - New Alexan way (Ref. Subschool ).



# APPENDIX E

# Supporting Documentation

# CHACO PLANT DOUBLE LINED CONTACT WASTEWATER DISPOSAL POND

## I. Type of Operation

The purpose of the lined ponds is to contain contact wastewater from the two new skimmers and new oil/water separator installed at Chaco Plant in Fall 1993.

## **II. Local Representative**

Mr. David Hall Field Services Compliance Manager El Paso Natural Gas Company P.O. Box 1492 El Paso, TX 79978 (915) 541-3531

## **III. Location of Double Lined Ponds**

Chaco Plant 895 County Road 7100 Section 16, Township 26N, Range 12W San Juan County, New Mexico Approximately 20 miles south of Farmington

## **IV. Engineering Design**

### **A. Surface Impoundment**

1

Type of Effluent Stored :	Contact Wastewater
Volume of Effluent Stored :	Each pond contains approximately 48,605 barrels
Area:	Inside Top of Berm is 208 feet by 208 feet Bottom of Berm is 168 feet by 168 feet
Volume:	The pond was sized for an inlet flow of 12 gallons per minute.
Depth:	Eight feet at full water mark. Ten feet overall.
Slope of Pond Sides	3:1 on outside and 2:1 on inside
Sub-Grade Description:	Native sandy loam. The soil will be wetted, if necessary, and compacted by rolling or tamping as required to provide a stable foundation for the structure.
Top Liner Type:	The top liner will be a minimum 30 mil thickness and one of the following : -Hypalon 30 HP6 or equivalent -Shelter-Rite 8130 X R5 or equivalent -Flopseal Reinforce Liner - 30 CP 6 or equivalent -Gundle High Density Polyethylene- 60 mil or equivalent

#### Page 2 Chaco Lined Ponds

Bottom Liner Type:	The bottom liner will be one of the following: -Oil resistant PVC-20 mil or equivalent -High Density Polyethylene- 20 mil or equivalent -Chlorinated Polyethylene- 20 mil or equivalent -Chlorosulfonated Polyethylene- 20 mil or equivalent
Intermediate Liner:	Fibertex Grade "600" Geotextile or equivalent
Coarse Filter Cover:	Mirafi "140" drainage fabric or equivalent.
Top Liner Thickness:	Minimum 30 mil
Bottom Liner Thickness:	Minimum 20 mil
Compatibility of Liner & Effluent:	A liner will be chosen that is compatible with the effluent .
Freeboard:	Two feet.
Runoff/Runon Protection:	The pond will located approximately 1 1/2 feet above surrounding terrain. The final area around the pond will be graded to prevent stormwater runoff into the pond.

### **B. Design and Construction**

#### 1. Location

This pond will not be located in any water course, lakebed, sink-hole, or other depression.

#### 2. Design and Construction

a. The evaporation pond was designed and will be constructed to provide the minimum evaporative surface area needed for the maximum yearly volume of liquid to be discharged to the pond. The design was based on local climatological data. Special care was taken when calculating the pond volume to account for the decrease in the evaporation rate during the winter months.

b. The design freeboard allowance will be two feet over the estimated high water level in order to prevent overtopping due to wave action.

c. The pond will be constructed so that the inside grade of the levee is no steeper than 2:1. Levees will have an outside grade no steeper that 3:1.

d. The top of the levees shall be level and shall be at least eighteen inches wide.

e. An enhanced evaporation system will be operated and designed so that water does not leave the bermed area. A pump located on the bank of the pond with about 10 horsepower motor will circulate water through a PVC piping system with umbrella head sprayers for each pond.

f. Upon completion of construction "as-built" completion diagrams certified by a registered professional engineer will be submitted including the locations and top-of-pipe elevations of leak detection wells.

Page 3 Chaco Lined Ponds

#### 3. Synthetically Lined Evaporation Ponds

#### a. Materials

The synthetic materials used shall be impermeable and flexible.

The top liner will be a minimum 30 mil thickness and will have good resistance to tears or punctures.

The liner will be resistant to hydrocarbons, salts, and acidic and alkaline solutions. The liner will be resistant to ultraviolet light.

The disposal pond shall incorporate a double liner system with a leak detection system installed between the primary and secondary liner.

#### b. Leak Detection System

(1) The Aztec OCD office will be notified at least 24 hours in advance of the scheduled installation of the primary liner to afford the opportunity for a Division representative to inspect the leak detection system.

(2) A drainage and sump system will be used with a network of slotted or perforated drainage pipes between the primary and secondary liners. The network shall be of sufficient density so that no point in the pond bed is more that twenty feet (20°) from such drainage pipe or lateral thereof. The material, 3/4" to 1" gravel, will be placed between the pipes and laterals and is sufficiently permeable to allow transport of the fluids to the drainage pipe. The slope for all drainage lines and laterals will be at least six inches (6") per fifty feet (50'). The slope of the pond bed will also conform to these values to assure fluid flow towards the leak detection system. The drainage pipe shall convey any fluids to a corrosion-proof sump located outside the perimeter of the pond.

#### c. Preparation of Pond Bed for Installation of Liners

(1) The bed of the pond and inside grade of the levee will be smooth and compacted, free of holes, rocks, stumps, clods, or any other debris which may rupture the liner. The proposed area of the pond is not rocky.

(2) A trench will be excavated on the top of the levee the entire perimeter of the pond for the purpose of anchoring flexible liners. This trench shall be located at least 9 inches from the slope break and will be at least 12 inches deep.

(3) The liner will rest smoothly on the pond bed and the inner face of the levees, and will be sufficient size to extend down to the bottom of the anchor trench and come back out greater than two inches from the trench on the side furthest from the pond.

(4) Native soil will be used an anchor and will be placed over the liner in the anchor trench and the trench back-filled. The anchor trench will extend the entire perimeter of the pond. All swelling soils ( soils with plasticity index of 20 or more) will be sprinkled as required to provide not less than 98% nor more than 102% of the maximum density as determined in accordance with ASTM D698. Field density determinations will be made in accordance with ASTM 2922, ASTM 2167, or ASTM 1556.

Page 4 Chaco Lined Ponds

### 4. Fences, Signs, and Netting

a. A ponds will be located within the Chaco Plant fenced area. The Chaco Plant fence was constructed so as to prevent livestock from entering the facility area.

b. El Paso Natural Gas Company respectfully requests an exception to Division Order R-8952. Under normal operating conditions this pond would not contain oil and thus would not constitute a water fowl hazard. If any oil or hydrocarbons reach this facility the following measures will be followed : In 72 hours from discovery, measures to remove the oil will be initiated.

#### 5. Affirmation

I hereby certify that I am familiar with the information contained in and submitted with this surface impoundment plan for Chaco Plant and that such information is true, accurate, and complete to the best of my knowledge and belief.

Pundani Unu

Anu Pundari Sr. Compliance Engineer

8/16/94 Date





--- ---- . . .

	٠		•	)	ENGINEERING ANALY	7818	•	Sheet No Date <u>8/11/1</u> Preliminaty
~								Final
IFCT C	HACO LIN	D. PON	SKETCH	# 3				
ECT L	INER BATT	CM (2	SIEM				······································	
			- KEGYUIKE_U.7			· · · · · · · · · · · · · · · · · · ·		
				· ··				
, , ,						:		
			······································		6B'	1		
						╾╼┥╶╴╴╶╴╺──╺	···· ·································	· · -
·						· · · · · · · · · · · · · · · · · · ·		
			4		4 10	→ <mark>  .  </mark>		·
		-6						
<u> </u>						1 1		· · · · · · · · · · · · · · · · · · ·
:	4						······································	
				······································	PERFORATED PIPE SE			
					DETAIL A" STD - 1- PI7			·····
	· · · · · · · · · · · · · · · · ·				(TYP ALL RUNS)		· · ·	
		1						
			<u></u>		SLOPE 6'150 (TYP.)	] ]	I .	
	- · · -1		· · · · · · · · · · · · · · · · · · ·	S .				
			·····					
		4				· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·	
· +		· · • • •		+ • • • > -•		··· • • • • • • • • • • • • • • • • • •		· · · · · · · · · · · · · · · · · · ·
			<u> </u>				· · · · · · · · · · · · · · · · · · ·	
				5			VOTE': ALL CONNECTIONS Thomas	PRIMARY
	1/2'		21'	12 0			LINER DR EEAMDAG	NAPS
·		· - + ·				·		······
÷-			· · · · · · · · · · · · · · · · · · ·	···	· · · · · · · · · · · · · · · · · ·	· [ ·· ] ·- · · · · · · · · · · · · · · · ·	SDALL DAYE A LUNER 1	۶ <u>وب</u> /
			<b>t</b>	<u>s</u>	·		DETAIL B STD -1- PIT	
				128				
	I		.31'	5 ¢			(2) 4" POND INLE	<i>Τ.</i> Σ
							COMPLETE WITH	SPASH GUAR
				1	·		THIET & O' RLIA	I TOP OF RER
		- 0		······································	. <u>_</u>	· · ·		VTCUP O'A
·· i					•••• •••••••		<u></u>	XIEND 3-0
			· ,	·   · · ·		[	INTO POND BO	TIOM
			3.1'		<b>-</b> -		WIDTH AT BOTT	OM 4'-0"
				[			· · · · · · · · · · · · · · · · · · ·	
			<b>†</b>				,	
I	Y							
			and I	· 2.4.	• • • •	· <b>T</b>		
		-· -··· <b>-</b>		£	· · · · · · · · · · · · · · · · · ·	. <b>z</b> o <sup>l</sup>	······································	
				m > r X	- + 0			
						, + 2		•
		-		2	й Р I I		· · · · · · · · · · · · · · · · · · ·	
		•	• • •		ار ۲۰ م ۱		· · · · · · · · · · · · · · · · · · ·	
		-	-	·· ¿ ·		s		
					··	*		······································
						<b>H</b>		







Mr. Roger Anderson New Mexico Oil Conservation Division P.O. Box 2088 Santa Fe, NM 87504

## Re: Contact Water Ponds at El Paso Natural Gas Company's Chaco Plant

Dear Mr. Anderson:

Enclosed are the "As Builts" for the contact water ponds at Chaco Plant. As per the August 16, 1994 letter to NMOCD requesting approval for construction, EPNG agreed to submit the drawings to NMOCD upon completion.

Should you have questions or need further information, please do not hesitate to call at (505) 599-2175.

Thank you,

Patrick Marquez U Compliance Engineer

cc:

w/attachment Denny Foust (NMOCD) John Lambdin (EPNG) Lyndell Smith (EPNG) Vince Medrano (EPNG)

w/o attachments (EPNG) Richard Carr David Hall Bob Yungert Sandra Miller/David Bays/ File:5212 Regulatory




nergy, Minerals and Natural Resources Department New Me ico

**Bill Richardson** Governor Joanna Prukop Cabinet Secretary

GW-071 PERMITS



July 14, 2009

Mr. Clay Roesler P.O. Box 2521 Houston, Texas 77252-2521

Re: Discharge Permit Renewal Chaco Gas Plant (GW-071) SE/4 Section 16, Township 26 North, Range 12 West, NMPM San Juan County, New Mexico

Dear Mr. Roesler:

Pursuant to Water Quality Control Commission (WQCC) Regulations 20.6.2.3104 - 20.6.2.3114 NMAC, the Oil Conservation Division (OCD) hereby approves Enterprise Field Services, LLC./Enterprise Products Operating LLC. discharge permit for the above referenced site contingent upon the conditions specified in the enclosed Attachment to the Discharge Permit. Enclosed are two copies of the conditions of approval. Please sign and return one copy to the New Mexico Oil Conservation Division (OCD) Santa Fe Office within 30 days of receipt of this letter including permit fees.

Please be advised that approval of this permit does not relieve the owner/operator of responsibility should operations result in pollution of surface water, ground water or the environment. Nor does approval of the permit relieve the owner/operator of its responsibility to comply with any other applicable governmental authority's rules and regulations.

If you have any questions, please contact Leonard Lowe of my staff at (505-476-3492) or E-mail leonard.lowe@state.nm.us. On behalf of the staff of the OCD, I wish to thank you and your staff for your cooperation during this discharge permit review.

Sincerely,

Glenn von Gonten

Acting Environmental Bureau Chief

Attachments-1 xc: OCD District Office

> Oil Conservation Division \* 1220 South St. Francis Drive \* Santa Fe, New Mexico 87505 \* Phone: (505) 476-3440 \* Fax (505) 476-3462\* <u>http://www.emnrd state.nm.us</u>



## ATTACHMENT- DISCHARGE PERMIT APPROVAL CONDITIONS

1. **Payment of Discharge Plan Fees:** All discharge permits are subject to WQCC Regulations. Every billable facility that submits a discharge permit application will be assessed a filing fee of \$100.00, plus a flat fee (*see* WQCC Regulation 20.6.2.3114 NMAC). The Oil Conservation Division ("OCD") has received the required \$100.00 filing fee. The flat fee for a gas plant is \$4000.00. Return a signed copy of the permit conditions within 30 days. Checks should be made out to the New Mexico Water Quality Management Fund.

2. Permit Expiration, Renewal Conditions and Penalties: Pursuant to WQCC Regulation 20.6.2.3109.H.4 NMAC, this permit is valid for a period of five years. The permit will expire on May 18, 2012 and an application for renewal should be submitted no later than 120 days before that expiration date. Pursuant to WQCC Regulation 20.6.2.3106.F NMAC, if a discharger submits a discharge permit renewal application at least 120 days before the discharge permit expires and is in compliance with the approved permit, then the existing discharge permit will not expire until the application for renewal has been approved or disapproved. *Expired permits are a violation of the Water Quality Act {Chapter 74, Article 6, NMSA 1978} and civil penalties may be assessed accordingly.* 

3. Permit Terms and Conditions: Pursuant to WQCC Regulation 20.6.2.3104 NMAC, when a permit has been issued, the owner/operator must ensure that all discharges shall be consistent with the terms and conditions of the permit. In addition, all facilities shall abide by the applicable rules and regulations administered by the OCD pursuant to the Oil and Gas Act, NMSA 1978, Sections 70-2-1 through 70-2-38.

4. Owner/Operator Commitments: The owner/operator shall abide by all commitments submitted in its December 2008 discharge plan application, including attachments and subsequent amendments and these conditions for approval. Permit applications that reference previously approved plans on file with the division shall be incorporated in this permit and the owner/operator shall abide by all previous commitments of such plans and these conditions for approval.

5. Modifications: WQCC Regulation 20.6.2.3107.C and 20.6.2.3109 NMAC addresses possible future modifications of a permit. The owner/operator (discharger) shall notify the OCD of any facility expansion, production increase or process modification that would result in any significant modification in the discharge of water contaminants. The Division Director may require a permit modification if any water quality standard specified at 20.6.2.3103 NMAC is being or will be exceeded, or if a toxic pollutant as defined in WQCC Regulation 20.6.2.7 NMAC is present in ground water at any place of withdrawal for present or reasonably foreseeable future use, or that the Water Quality Standards for Interstate and Intrastate streams as specified in 20.6.4 NMAC are being or may be violated in surface water in New Mexico.

6. Waste Disposal and Storage: The owner/operator shall dispose of all wastes at an OCDapproved facility. Only oil field RCRA-exempt wastes may be disposed of by injection in a Class II well. RCRA non-hazardous, non-exempt oil field wastes may be disposed of at an OCDapproved facility upon proper waste determination pursuant to 40 CFR Part 261. Any waste stream that is not listed in the discharge permit application must be approved by the OCD on a case-by-case basis.

A. OCD Part 35 Waste: Pursuant to OCD Part 35 (19.15.35.8 NMAC) disposal of certain non-domestic waste without notification to the OCD is allowed at NMED permitted solid waste facilities if the waste stream has been identified in the discharge permit and existing process knowledge of the waste stream does not change.

**B.** Waste Storage: The owner/operator shall store all waste in an impermeable bermed area, except waste generated during emergency response operations for up to 72 hours. All waste storage areas shall be identified in the discharge permit application. Any waste storage area not identified in the permit shall be approved on a case-by-case basis only. The owner/operator shall not store oil field waste on-site for more than 180 days unless approved by the OCD.

7. Drum Storage: The owner/operator must store all drums, including empty drums, containing materials other than fresh water on an impermeable pad with curbing. The owner/operator must store empty drums on their sides with the bungs in place and lined up on a horizontal plane. The owner/operator must store chemicals in other containers, such as tote tanks, sacks, or buckets on an impermeable pad with curbing.

8. **Process, Maintenance and Yard Areas:** The owner/operator shall either pave and curb or have some type of spill collection device incorporated into the design at all process, maintenance, and yard areas which show evidence that water contaminants from releases, leaks and spills have reached the ground surface.

9. Above Ground Tanks: The owner/operator shall ensure that all aboveground tanks have impermeable secondary containment (e.g., liners and berms), which will contain a volume of at least one-third greater than the total volume of the largest tank or all interconnected tanks. The owner/operator shall retrofit all existing tanks before discharge permit renewal. Tanks that contain fresh water or fluids that are gases at atmospheric temperature and pressure are exempt from this condition.

10. Labeling: The owner/operator shall clearly label all tanks, drums, and containers to identify their contents and other emergency notification information. The owner/operator may use a tank code numbering system, which is incorporated into their emergency response plans.

## 11. Below-Grade Tanks/Sumps and Pits/Ponds.

A. All below-grade tanks and sumps must be approved by the OCD prior to installation and must incorporate secondary containment with leak detection into the design. The owner/operator shall retrofit all existing systems without secondary containment and leak detection before discharge permit renewal. All existing below-grade tanks and sumps without secondary containment and leak detection must be tested annually or as specified herein. Systems that have secondary containment with leak detection shall have a monthly inspection of the leak detection system to determine if the primary containment is leaking. Small sumps or depressions in secondary containment systems used to facilitate fluid removal are exempt from these requirements if fluids are removed within 72 hours.

**B.** All pits and ponds, including modifications and retrofits, shall be designed by a certified registered professional engineer and approved by the OCD prior to installation. In general, all pits or ponds shall have approved hydrologic and geologic reports, location, foundation, liners, and secondary containment with leak detection, monitoring and closure plans. All pits or ponds shall be designed, constructed and operated so as to contain liquids and solids in a manner that will protect fresh water, public health, safety and the environment for the foreseeable future. The owner/operator shall retrofit all existing systems without secondary containment and leak detection before discharge permit renewal.

C. The owner/operator shall ensure that all exposed pits, including lined pits and open top tanks (8 feet in diameter or larger) shall be fenced, screened, netted, or otherwise rendered non-hazardous to wildlife, including migratory birds.

**D.** The owner/operator shall maintain the results of tests and inspections at the facility covered by this discharge permit and available for OCD inspection. The owner/operator shall report the discovery of any system which is found to be leaking or has lost integrity to the OCD within 15 days. The owner/operator may propose various methods for testing such as pressure testing to 3 pounds per square inch greater than normal operating pressure and/or visual inspection of cleaned tanks and/or sumps, or other OCD-approved methods. The owner/operator shall notify the OCD at least 72 hours prior to all testing.

## 12. Underground Process/Wastewater Lines:

A. The owner/operator shall test all underground process/wastewater pipelines at least once every five (5) years to demonstrate their mechanical integrity, except lines containing fresh water or fluids that are gases at atmospheric temperature and pressure. Pressure rated pipe shall be tested by pressuring up to one and one-half times the normal operating pressure, if possible, or for atmospheric drain systems, to 3 pounds per square inch greater than normal operating pressure, and pressure held for a minimum of 30 minutes with no more than a 1% loss/gain in pressure. The owner/operator may use other methods for testing if approved by the OCD.

**B.** The owner/operator shall maintain underground process and wastewater pipeline schematic diagrams or plans showing all drains, vents, risers, valves, underground piping, pipe type, rating, size, and approximate location. All new underground piping must be approved by the OCD prior to installation. The owner/operator shall report any leaks or loss of integrity to the OCD within 15 days of discovery. The owner/operator shall maintain the results of all tests at the facility covered by this discharge permit and they shall be available for OCD inspection. The owner/operator shall notify the OCD at least 72 hours prior to all testing.

13. Class V Wells: The owner/operator shall close all Class V wells (e.g., septic systems, leach fields, dry wells, etc.) that inject non-hazardous industrial wastes or a mixture of industrial wastes and domestic wastes unless it can be demonstrated that ground water will not be impacted in the reasonably foreseeable future. Leach fields and other wastewater disposal systems at OCD-regulated facilities that inject non-hazardous fluid into or above an underground source of drinking water are considered Class V injection wells under the EPA UIC program. Class V wells that inject domestic waste only, must be permitted by the New Mexico Environment Department (NMED).

14. Housekeeping: The owner/operator shall inspect all systems designed for spill collection/prevention and leak detection at least monthly to ensure proper operation and to prevent over topping or system failure. All spill collection and/or secondary containment devices shall be emptied of fluids within 72 hours of discovery. The owner/operator shall maintain all records at the facility and available for OCD inspection.

**15. Spill Reporting:** The owner/operator shall report all unauthorized discharges, spills, leaks and releases and conduct corrective action pursuant to WQCC Regulation 20.6.2.1203 NMAC and OCD Part 29 (19.15.29 NMAC). The owner/operator shall notify both the OCD District Office and the Santa Fe Office within 24 hours and file a written report within 15 days. The OCD does not consider covering contaminated areas a remediation of the spill/release.

16. OCD Inspections: The OCD performed an inspection of this facility on June 11, 2009. Mr. Don Fernald and Mr. Max Blackwood witnessed the inspection. All photographs referenced below are located in the attachment of this permit. As a result of this, OCD inspection concluded the following:

- Photo 1 4: Two lined produced water ponds are located on the east side of the facility grounds and were found to have fluids within their leak detection system. Owner/operator shall immediately investigate the cause of fluids within the system. The second pond, (photo 3) has oil present. Owner/operator shall remove any oil from the pond immediately and properly dispose of.
- 2. Photo 5 6: An unused below-grade tank is empty and its leak detection system was verified dry. Owner/Operator shall identify tank as not in use.
- **3.** Photo 7: Owner/operator shall identify this conduit and its purpose. At the time of inspection it was unidentifiable.
- 4. Photo 8 13: Several sumps were holding liquids and had sediment. This was previously noted in the July 17, 2002 OCD inspection. All sumps are meant to catch fluids and must be drained within 72 hours. Owner/operator shall keep these sumps cleaned.
- 5. Photo 14 15: The secondary corner sealants were deteriorating. Owner/operator shall fix all breaches within the containment.
- 6. Photo 16 17: This air compressor below-grade tank had fluids within its leak detection system. Owner/operator shall determine why fluids are collecting in the leak detection system and verify tank integrity. The discharge plan application noted in section 10. (Inspection, Maintenance and Reporting) that all tanks were to be inspected on a monthly basis. At the time of inspection OCD determines that these leak detection systems had not been inspected. Owner/operator shall, record and report any releases of these below-grade tanks on a routine basis.
- 7. Photo 18 22: These below-grade tanks were verified to have no fluids within its leak detection system. BGT, (photo 10) had no covering. Owner/operator shall properly cover all below grade tanks as to prevent unnecessary accumulation of fluids and overflow.
- 8. Photo 23 26: The staging area for used filter drainage had standing fluids and containment problems. Photo 26 shows fluids from the containment area seeping through the blocks. Owner/operator shall remove the fluids and clean the containment

area and then investigate the failed integrity of the containment. Owner/operator shall submit all findings and conclusions to the OCD.

- 9. Photo 27 31: There were several areas with visible stained soils within the facility's yard. Owner/operator shall follow best management practices to prevent such future discharges. When such discharges occur owner/operator shall address them in accordance with the discharge plan application. These stained areas were noted in the July 17, 2002 inspection.
- 10. Photo 33 38: There are two unlined ponds on the north part of the facility and an unused lined pond adjacent to the two. After the July 17, 2002 inspection, OCD required the owner/operator to submit a closure plan for the contact water pond, but we have not received it. Owner/operator will submit a closure plan for the unused lined pond in photo 35 37.
- 11. Photo 38 39: There were several piles of spent carbon filter media lying on the ground. OCD was informed that they have been there for an extended period of time. Condition 6.B indicates that no waste shall be on site greater than 180 days unless granted permission by the OCD. Owner/operator shall dispose of all waste in accordance with its permit.

Enterprise shall resolve all items by September 4, 2009 and submit their findings to the OCD for review.

17. Storm Water: The owner/operator shall implement and maintain run-on and runoff plans and controls. The owner/operator shall not discharge any water contaminant that exceeds the WQCC standards specified in 20.6.2.3101 NMAC or 20.6.4 NMAC (Water Quality Standards for Interstate and Intrastate Streams) including any oil sheen in any stormwater run-off. The owner/operator shall notify the OCD within 24 hours of discovery of any releases and shall take immediate corrective action(s) to stop the discharge.

18. Unauthorized Discharges: The owner/operator shall not allow or cause water pollution, discharge or release of any water contaminant that exceeds the WQCC standards listed in 20.6.2.3101 NMAC or 20.6.4 NMAC (Water Quality Standards for Interstate and Intrastate Streams) unless specifically listed in the permit application and approved herein. <u>An</u> <u>unauthorized discharge is a violation of this permit.</u>

**19.** Vadose Zone and Water Pollution: The owner/operator shall address any contamination through the discharge permit process or pursuant to WQCC 20.6.2.4000-.4116 NMAC (Prevention and Abatement of Water Pollution). The OCD may require the owner/operator to modify its permit for investigation, remediation, abatement, and monitoring requirements for any vadose zone or water pollution. Failure to perform any required investigation, remediation, abatement and submit subsequent reports will be a violation of the permit.

20. Additional Site Specific Conditions: <u>N/A</u>

21. Transfer of Discharge Permit (WQCC 20.6.2.3111) Prior to any transfer of ownership, control, or possession (whether by lease, conveyance or otherwise) of a facility with a discharge permit, the transferor shall notify the transferee in writing of the existence of the discharge permit, and shall deliver or send by certified mail to the department a copy of such written

notification, together with a certification or other proof that such notification has in fact been received by the transferee.

Upon receipt of such notification, the transferee shall have the duty to inquire into all of the provisions and requirements contained in such discharge permit, and the transferee shall be charged with notice of all such provisions and requirements as they appear of record in the department's file or files concerning such discharge permit. The transferee (new owner/operator) shall sign and return an original copy of these permit conditions and provide a written commitment to comply with the terms and conditions of the previously approved discharge permit.

## 22. Closure Plan and Financial Assurance: Pursuant to 20.6.2.3107 NMAC an

owner/operator shall notify the OCD when any operations of the facility are to be discontinued for a period in excess of six months. Prior to closure, or as a condition of this permit, or request from the OCD, the operator will submit an approved closure plan, modified plan, and/or provide adequate financial assurance.