

NM1 - 2

# MONITORING REPORTS

YEAR(S):

6/2003


RECEIVED

JUN 09 2003

Environmental Bureau  
Oil Conservation Division

**Daughtery – Crosby Salt Lake  
Treating Plant and Disposal Facility  
Closure Report  
Section 19, Township 8S, Range 30E  
Section 24, Township 8S, Range 30E  
Section 19, Township 8S, Range 29E  
Chaves County, New Mexico**

**June 1, 2003**



***Prepared for:***

**Mr. Frates S. Seeligson  
4040 Broadway Suite 510  
San Antonio, Texas 78209**

***By:***

***Safety & Environmental Solutions, Inc.  
703 E. Clinton Suite 103  
Hobbs, New Mexico 88240  
(505) 397-0510***

## TABLE OF CONTENTS

I.	Background .....	1
II.	Contaminant and Size of Leak .....	1
III	Surface and Ground Water .....	1
IV.	Soils .....	1
V.	Work Performed .....	1
VI.	Figures & Appendices .....	2
	Figure 1 – Vicinity Map.....	3
	Appendix A – Analytical Results.....	4
	Appendix B – Site Photos .....	5

**I. Background**

Safety & Environmental Solutions, Inc. (SESI) was contracted by Frates Seeligson to perform assessment and cleanup services on the area identified as the Daughtery – Crosby Salt Lake Treating Plant and Disposal Facility in the letter from the New Mexico Oil Conservation Division (NMOCD) to Mr. Frates S. Seeligson dated October 22, 2002. The subject area is located in Section 19, Township 8S, Range 30E, Section 24, Township 8S, Range 30E, and Section 19, Township 8S, Range 29E, in Chaves County, New Mexico. The site is situated on the White Lake Ranch privately owned by Mr. Kent Gable. The site was an NMOCD approved treating and reclaiming facility operated from the late 1970s to the late 1980s. The site is currently abandoned.

**II. Contaminant and Size of Leak**

The suspected contaminant is crude oil and produced water associated with the treating and reclaiming facility. The crude oil and produced water is considered exempt oilfield waste. No evidence of other contaminants was observed.

**III. Surface and Ground Water**

There is no protectable groundwater in the area according to the database provided by the New Mexico State Engineer's Office.

**IV. Soils**

The soils in the area are predominantly sand and sandy loam.

**V. Work Performed**

The above referenced letter required that the following areas be addressed at the subject site: Process Area, Flow Lines, Above Ground Tanks, Crosby Salt Lake and Area between Process Area and Crosby Lake.

The closure of each area is detailed below.

**Process Area**

Surface contamination in the form of "hardpan" or well-degraded hydrocarbons was present in the process area. There was no evidence of contamination that would migrate either vertically or horizontally from that area. The hardpan was disced in place and broken into small pieces, which will hasten natural attenuation in the area.

**Flow Lines**

All flowlines were cut into 6' sections and transported to the City of Roswell, solid waste landfill. The total weight of the discarded flowlines was 8.5 tons.

### Above Ground Tanks

The two above ground tanks at the site were removed by Wilbanks Trucking Company of Artesia, New Mexico, who accepted the tanks for disposal. The area where the tanks were located was returned to natural grade.

### Crosby Salt Lake

The hydrocarbon material at the lake was excavated and disposed of onsite at the location near the lake agreed upon by the NMOCD at the last inspection in December 2002. Two disposal trenches were excavated at that location. One trench was 180' long, 25' wide and 18' deep resulting in the removal of 3,900 cubic yards of soil. Approximately 2,167 cubic yards of contaminated material was placed into this pit and the pit was capped with approximately 2,500 cubic yards of clay and sand. The second trench was 180' long, 30' wide and 16' deep resulting in the removal of approximately 4,160 cubic yards of soil. Approximately 2,600 cubic yards of contaminated material was placed into this pit and the pit was capped with approximately 2,500 cubic yards of clay and sand. The remaining soil that was excavated from the pits was used to build a roadway from the lakebed to the disposal site. This road was ripped and left in place after completion of the project.

SESI retrieved composite sample of the Dunes and the Discard Area. The samples were preserved on ice and sent under chain of custody to Cardinal Laboratories of Hobbs, New Mexico. The samples were analyzed for TPH (EPA method SE-846 8015 M), BTEX (EPA method SW-846 8260, and Chlorides (EPA method 4500-Cl<sup>-</sup>B). The results of the analysis are as follows:

ID	GRO	DRO	Cl <sup>-</sup>	Benzene	Toluene	Ethyl Benzene	Total Xylenes
D.C. Comp #1 Dunes	<10.0	233	5520	<0.005	<0.005	<0.005	<0.015
D.C. Comp #2 Dunes	<10.0	42.1	1020	<0.005	<0.005	<0.005	<0.015
D.C. Discard Area	<10.0	271	160	<0.005	<0.005	<0.005	<0.015

### Area between Process Area and Crosby Lake

This area contained degraded hydrocarbon contamination along two "run" areas. This area was approximately 600' X 600' and was "disced" in place and broken into small pieces, which will hasten natural attenuation in the area.

The area was worked in a manner to avoid future erosion of the area. No vertical or horizontal investigation was performed in this area.

## VI. Figures & Appendices


Figure 1 - Vicinity Map

Appendix A - Analytical Results

Appendix B - Site Photos

## **Figure 1**

### **Vicinity Map**



Name: PRESLER LAKE  
Date: 1/11/2003  
Scale: 1 inch equals 2857 feet

Location: 033° 35' 56.5" N 103° 55' 46.4" W  
Caption: Frates Seeligson  
Daughtery - Crosby Salt Lake  
Treating Plant Disposal Facility

## **Appendix A**

# **Analytical Results**



# ARDINAL LABORATORIES

PHONE (915) 673-7001 • 2111 BEECHWOOD • ABILENE, TX 79603

PHONE (505) 393-2326 • 101 E. MARLAND • HOBBS, NM 88240

ANALYTICAL RESULTS FOR  
SAFETY & ENVIRONMENTAL SOLUTIONS, INC.  
ATTN: BOB ALLEN  
703 E. CLINTON, #103  
HOBBS, NM 88240  
FAX TO: (505) 393-4388


Receiving Date: 05/19/03  
Reporting Date: 05/20/03  
Project Number: SEE-02-001  
Project Name: NOT GIVEN  
Project Location: NOT GIVEN

Sampling Date: 05/16/03  
Sample Type: SOIL  
Sample Condition: COOL & INTACT  
Sample Received By: BC  
Analyzed By: BC

LAB NUMBER	SAMPLE ID	GRO (C <sub>6</sub> -C <sub>10</sub> ) (mg/Kg)	DRO (>C <sub>10</sub> -C <sub>28</sub> ) (mg/Kg)	CI* (mg/Kg)
ANALYSIS DATE		05/20/03	05/20/03	05/20/03
H7668-1	D.C. COMP #1 DUNES	<10.0	233	5520
H7668-2	D.C. COMP #2 DUNES	<10.0	42.1	1020
H7668-3	D.C. DISCARD AREA	<10.0	271	160
Quality Control		814	844	990
True Value QC		800	800	1000
% Recovery		102	106	99.0
Relative Percent Difference		2.5	3.4	6.0

METHODS: TPH GRO & DRO: EPA SW-846 8015 M; CI: Std. Methods 4500-CI'B

\*Analyses performed on 1:4 w:v aqueous extracts.

  
Chemist

5/20/03  
Date

H7668A.XLS

PLEASE NOTE: Liability and Damages. Cardinal's liability and client's exclusive remedy for any claim arising, whether based in contract or tort, shall be limited to the amount paid by client for analyses. All claims, including those for negligence and any other cause whatsoever shall be deemed waived unless made in writing and received by Cardinal within thirty (30) days after completion of the applicable service. In no event shall Cardinal be liable for incidental or consequential damages, including, without limitation, business interruptions, loss of use, or loss of profits incurred by client, its subsidiaries, affiliates or successors arising out of or related to the performance of services hereunder by Cardinal, regardless of whether such claim is based upon any of the above-stated reasons or otherwise.



# ARDINAL LABORATORIES

PHONE (915) 673-7001 • 2111 BEECHWOOD • ABILENE, TX 79603

PHONE (505) 393-2326 • 101 E. MARLAND • HOBBS, NM 88240


ANALYTICAL RESULTS FOR  
SAFETY & ENVIRONMENTAL SOLUTIONS, INC.  
ATTN: BOB ALLEN  
703 E. CLINTON, #103  
HOBBS, NM 88240  
FAX TO: (505) 393-4388


Receiving Date: 05/19/03  
Reporting Date: 05/20/03  
Project Number: SEE-02-001  
Project Name: NOT GIVEN  
Project Location: NOT GIVEN

Sampling Date: 05/16/03  
Sample Type: SOIL  
Sample Condition: COOL & INTACT  
Sample Received By: BC  
Analyzed By: BC

LAB NUMBER	SAMPLE ID	BENZENE (mg/Kg)	TOLUENE (mg/Kg)	ETHYL BENZENE (mg/Kg)	TOTAL XYLENES (mg/Kg)
ANALYSIS DATE		05/19/03	05/19/03	05/19/03	05/19/03
H7668-1	D.C. COMP #1 DUNES	<0.005	<0.005	<0.005	<0.015
H7668-2	D.C. COMP #2 DUNES	<0.005	<0.005	<0.005	<0.015
H7668-3	D.C. DISCARD AREA	<0.005	<0.005	<0.005	<0.015
Quality Control		0.090	0.092	0.088	0.262
True Value QC		0.100	0.100	0.100	0.300
% Recovery		89.8	91.9	88.2	87.2
Relative Percent Difference		3.2	6.6	2.0	1.6

METHOD: EPA SW-846 8260

  
Chemist

  
Date

PLEASE NOTE: **Liability and Damages.** Cardinal's liability and client's exclusive remedy for any claim arising, whether based in contract or tort, shall be limited to the amount paid by client for analyses. All claims, including those for negligence and any other cause whatsoever shall be deemed waived unless made in writing and received by Cardinal within thirty (30) days after completion of the applicable service. **Cardinal** shall be liable for incidental or consequential damages, including, without limitation, business interruptions, loss of use, or loss of profits incurred by client, its subsidiaries, affiliates or successors arising out of or related to the performance of services hereunder by **Cardinal**, regardless of whether such claim is based upon any of the above-stated reasons or otherwise.






## CHAIN-OF-CUSTODY AND ANALYSIS REQUEST

Page 1 of 1

[illegible]

Terms and Conditions: Interest will be charged on all accounts more than 30 days past due at the rate of 24% per annum from the original date of invoice, and all costs of collections, including attorney's fees.

Sampler Relinquished By: 		Date: 3-19-03 Time: 10:00		Received By: 		Phone Result: <input type="checkbox"/> Yes <input type="checkbox"/> No Additional Fax #:	
Relinquished By:		Date: 3/19/03 Time: 11:20		Received By: (Lab Staff) 		Fax Result: <input type="checkbox"/> Yes <input type="checkbox"/> No REMARKS:	
Delivered By: (Circle One) Sampler - UPS - Bus - Other:		Sample Condition: Cool <input type="checkbox"/> Intact <input checked="" type="checkbox"/> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> No		CHECKED BY: (Initials)			

† Cardinal cannot accept verbal changes. Please fax written changes to 915-673-7020.

## **Appendix B Site Photos**



Process Area Before 11/20/02



Process Area Before 11/20/02



Lake Shore Before 11/20/02



Lake Shore Before 11/20/02



Lake Shore Before 11/20/02



Lake Shore Before 11/20/02



Typical "Run" at Lake Shore 11/20/02



More "Run" at Lake Shore 11/20/02



Lake Shore 11/20/02



"Run" Area Between Process Area & Lake Bed 11/20/02



"Run" Area Between Process Area & Lake Bed 11/20/02



"Run" Area 11/20/02



"Run" Area 11/20/02



Lake Shore During Excavation 3/5/03



"Typical" Material Found at Lake Shore 3/5/03



Lake Shore During Excavation 3/5/03



Lake Shore During Excavation 3/5/03



"Typical" Material Found at Lake Shore 3/5/03



Lake Shore During Excavation 3/21/03



Trench #1 3/21/03



Trench #1 3/21/03



Lake Shore During Excavation 3/25/03



Lake Shore During Excavation 3/25/03



Spoils Pile 3/25/03



Lake Shore 3/25/03



Spoils Pile 3/25/03



Spoils Pile 3/25/03



Spoils Pile 3/25/03



Spoils Pile 3/25/03



Contaminated Material Being Placed in Trench 3/25/03




Partially Filled Trench #1 3/25/03



Partially Filled Trench #1 3/25/03



Lake Shore 4/4/03



Lake Shore 4/4/03



Lake Shore 4/4/03



Lake Shore 4/4/03




Trench #2 4/4/03




Lake Shore 4/4/03



"Run" Area Between Process Area & Lake 4/4/03



"Run" Area Between Process Area & Lake 4/4/03



"Run" Area Between Process Area & Lake 4/4/03



"Run" Area Between Process Area & Lake 4/4/03



"Run" Area Between Process Area & Lake 4/4/03



Lake Shore Final 5/16/03



Lake Shore Final 5/16/03




Example of Isolated Small Run  
Soil Sampled Underneath This Run 5/16/03



Soil Sample Location 5/16/03



Capped Trench 5/16/03



Capped Trench 5/16/03



Run Area 5/16/03



Run Area 5/16/03



Run Area 5/16/03



Process Area Final 5/16/03



Overview of Project Final 5/16/03



Overview of Project Final 5/16/03



Above Ground Tank Area Final 5/16/03