

Attachment to Form 3160-5
Lea Unit No. 13
Item 13

01/01/92 Finish trip in hole w/2 7/8" tbg, prod string. ND BOP. Set TAC. NU wellhead. RIH w/2 1/2" x 1 1/4" x 30' insert pump w/8' gas anchor on 212-1" rods, 132-1.2 fiberglass rods, 2 rods, subs & shear tool. Hung well on. Attempt to load & test 2 7/8" tbg. Unable to load tbg due to tbg leak. Shut in. SD for holiday. TAC @ 9427', SN @ 10,362', btm tbg 10,380'. DC \$4,389

01/02/92 Well shut in for holiday.

01/03/92 TOOH w/rods & pump. Found trash in pump. Clean up pump. Install strainer on btm of pump. Re-run pump & rods. Hang well on production 5:00 pm 1-2-92. Load tbg. Well pumping to common storage. FINAL REPORT

01/04/92 Well pumped 0 BO, 139 BW & 16 MCFPD in 16 hrs.

01/05/92 Well pumped 10 BO, 81 BW & 15 MCFPD in 24 hrs.

01/06/92 Well pumped 34 BO, 50 BW & 15 MCFPD in 24 hrs.

01/07/92 Well pumped 38 BO, 45 BW & 6 MCFPD in 24 hrs.

01/08/92 Well pumped 40 BO & 38 BW & 30 MCFPD in 24 hrs.

01/09/92 No test

01/10/92 No test available

01/11/92 No test. Ajax down.

01/12/92 Well pumped 37 BO, 38 BW & 56 MCFPD in 24 hrs.

01/13/92 Well pumped 30 BO, 31 BW & 50 MCFPD in 24 hrs.

01/14/92 Well pumped 18 BO, 30 BW & 28 MCFPD. Ajax down.

01/15/92 Well pumped 86 BO & 29 MCFPD in 24 hrs. No report on prod water.

01/16/92 Well pumped 31 BO, 25 BW & 27 MCFPD in 24 hrs.

01/17/92 Well pumped 28 BO, 16 BW & 16 MCFPD in 24 hrs.

01/18/92 Well pumped 29 BO, 38 BW & 34 MCFPD in 24 hrs.

01/19/92 Well pumped 31 BO, 20 BW & 17 MCFPD in 24 hrs.

01/20/92 Well pumped 32 BO, 33 BW & 12 MCFPD in 24 hrs. FINAL REPORT.

RECEIVED

MAR 19 1992

PCD HOBBS 0077