	Construction Completion Check Sheet		MCBU
	Civil - Well Pad		
	Date: 10-8-25		
Pad name: Zion Pad 5		Pad Type: 6 Well	
Note:			

## Reference Documents:

- Factory Standard Well Pad
- Contractor Unit Rate Service Order
- Construction Work Pack
- Geotechnical Investigation Memo

A = Complete



B = Incomplete

C = N/A

D = Not specified in work package

## Item 1, 2, 3 &amp; 5 = Hold Point (CR to verify prior to next activity)

Item	Description of Checks / Actions to be Performed	Status	Initials / Date
1.	Pad has been properly cleared and grubbed. No soft areas present, verified by proof roll. Topsoil is stockpiled as required.	A	@ 8-15-25
2.	Fill material has been placed in lifts per SOW. Each lift has been moisture treated, compacted, and proof rolled. Fill is free of excessively large rocks.	A	@ 9-4-25
3.	Subgrade surface has been scarified, compacted, and proof rolled prior to placement of final caliche surface. If requested by Company, compaction testing is completed and results have been shared with Company.	A	@ 9-4-25
4.	Caliche surface has been moisture treated, compacted, and proof rolled. If requested by Company, compaction testing is completed and results have been shared with Company.	A	@ 10-6-25
5.	Walking area has been compacted per geotechnical recommendations. Compaction has received passing test results and have been shared with Company.	A	@ 9-17-25
6.	Pad elevation shots have been taken and handover shots sheet has been shared with Company.	A	@ 10-3-25
7.	Pad dimensions have been measured and validated with the well pad drawing. Road access is in correct location.	A	@ 10-3-25
8.	Reserve pit has been constructed in accordance with the scope of work and is ready for lining.	A	@ 9-15-25
9.	Drainage around the pad has been completed in accordance with the work pack, culverts are in place. New Mexico pad containment is in place.	A	@ 9-17-25

Completed by (Contractor)			
Company	Sturgeon Service	Chevron	
Signature			
Print Name	Curtis Cox	Brad Hewitt	
Date of Signing	10-8-25	10/8/25	

## PROJECT SIGN-OFF APPROVAL

PROJECT NAME & NUMBER	DATE SUBMITTED
Zion Pad 5 25.024.2	9-30-25
PROJECT SCOPE	
Line reserve pits per Chevron Pit Standard, install barbless wire per Chevron standards Lined with 10oz felt, 40mil HDPE liner, Fenced with 3' 4-strand barbless wire fence	

## Step 1. Project Scope by Phase

Please list all project deliverables and briefly describe each. Do not list dates. Add more rows as necessary.

PHASE	DESCRIPTION	COMPLETED/INITIAL
145.37	Reserve pit is correctly built and prepared for felt and liner	<input checked="" type="checkbox"/> E
	Anchor trenches are in place and correct depth	<input checked="" type="checkbox"/> E
145.40	Reserve Pit Felt	<input checked="" type="checkbox"/> E.S.
145.42	Reserve Pit 40 mil HDPE Liner	<input checked="" type="checkbox"/> E.S.
	Anchor Trench is properly backfilled	<input checked="" type="checkbox"/> E.S.
145.38	Reserve Pit Construction: 4-strand barbless wire fence	<input checked="" type="checkbox"/> E.S.
	Fence in a minimum of 120 ft from wellhead on edge of pad	<input checked="" type="checkbox"/> E.S.
	Bottom wire is 9" off ground, and 9" between strands	<input checked="" type="checkbox"/> E.S.
		<input type="checkbox"/>
		<input type="checkbox"/>
		<input type="checkbox"/>
		<input type="checkbox"/>

## Step 2. Out of Scope Work (Change Orders)

Please list deliverables or tasks that were not part of original scope of work.

CHANGE ORDER #1	
CHANGE ORDER #2	

**Step 3. Project Assumptions**

Please list any project factors that will be considered to be true, real, or certain. Assumptions generally involve a certain degree of risk.




NO.	ASSUMPTION
1	
2	
3	

**Step 4. Project Schedule**

PROJECT START DATE	
LAUNCH / GO-LIVE DATE	9.30.25
PROJECT END DATE	10.2.25
LIST ANY HARD DEADLINE(S)	
LIST OTHER DATES / DESCRIPTIONS OF KEY MILESTONES	



## Step 5. Approvals

COMPANY REP NAME & TITLE	ROLE OF REP / APPROVER	DATE SUBMITTED FOR APPROVAL	DATE APPROVAL RECEIVED
Curtis Cox	Supervisor / quality control 	9.30.25	9.30.25
Lu Pelt	PMCoW / quality control 	9-30-25	9-30-25
Erbey Solis	Supervisor 	9-30-25	9-30-25

Sante Fe Main Office  
Phone: (505) 476-3441

General Information  
Phone: (505) 629-6116

Online Phone Directory  
<https://www.emnrd.nm.gov/oed/contact-us>

State of New Mexico  
Energy, Minerals and Natural Resources  
Oil Conservation Division  
1220 S. St Francis Dr.  
Santa Fe, NM 87505

CONDITIONS

Action 541719

CONDITIONS

Operator: CHEVRON U S A INC 6301 Deauville Blvd Midland, TX 79706	OGRID: 4323
	Action Number: 541719
	Action Type: [C-144] Temporary Pit Plan (C-144T)

CONDITIONS

Created By	Condition	Condition Date
joel.stone	None	1/9/2026