

**2R - 301**

**APPROVALS**

**2008**



# New Mexico Energy, Minerals and Natural Resources Department

---

**Bill Richardson**

Governor  
Joanna Prukop  
Cabinet Secretary  
Reese Fullerton  
Deputy Cabinet Secretary

Mark Fesmire  
Director  
Oil Conservation Division



May 5, 2009

Mr. Chris Biagi  
Devon Energy Company  
20 North Broadway  
Oklahoma City, Oklahoma 73102

**Re: Approval of Restoration Protocol  
Historic Drilling Pit at Hawk 9G Federal 9 Wellsite (2R-301)  
Unit Letter G, Section 9, Township 18 South, Range 27 East, NMPM  
Eddy County, New Mexico**

Mr. Biagi:

The Oil Conservation Division (OCD) approves the amended protocol for restoration of the historic drilling pit at the Hawk 9G Federal 9 wellsite as proposed by your contractor, Whole Earth Environmental, in their most recent submission (PR-106E). In particular, the restoration effort includes:

- The area of the historic drill pit measuring approximately 150 by 250 feet will be excavated to a minimum depth of 4 feet below surface. Those excavated soils with a field-measured chloride concentration greater than 10,000 milligrams per kilogram will be transported off-site for disposal at an approved facility. Twice the volume of clean topsoil will be transported to the site.
- The entirety of the excavated area will be underlain before any backfilling with a manufactured bentonite mat incorporating 6-inch overlap at all seams.
- The remainder of the excavated materials shall be mixed with the imported fill to a relatively uniform state such that the saturated paste electrical conductivity is less than 22 microsiemens per centimeter then reintroduced into the excavation. Additional clean soils may be added as necessary.
- The adjacent pad will be broken up and the entire area contoured to match the existing terrain and seeded with a BLM-approved mixture.
- Devon shall submit a written report to the OCD within 30 days of completion of field activities. In the future, please include reference to this project by the OCD Environmental Bureau designation "2R-301".



Chris Biagi  
Devon Energy Company  
Hawk 9G Federal 9 Site Restoration  
May 4, 2009  
Page 2

The objectives of this effort are ground water protection, seedbed preparation with like soils, contouring, and re-vegetation as per the surrounding landscape. If these objectives are unfulfilled, additional corrective actions may be required. Approval of this protocol does not relieve Devon Energy Company of responsibility if these efforts, or the presence of remaining contaminated soils result in pollution of surface water, ground water or the environment. Nor does this approval relieve Devon Energy Company or Whole Earth Environmental of their responsibilities to comply with any other applicable governmental authority's rules and regulations.

If you have any questions, please feel free to contact Jim Griswold at (505) 476-3465 or by email at [jim.griswold@state.nm.us](mailto:jim.griswold@state.nm.us). On behalf of the staff at the OCD, I wish to thank you and your staff for your cooperation during this review process.

Sincerely,



Glenn VonGonten  
Acting Environmental Bureau Chief

GVG/jg

cc: Larry Johnson, OCD District  
Jim Amos, BLM Carlsbad Office  
Mike Griffin, Whole Earth Environmental



## **Executive Summary**

### **Location**

The site is located approximately thirty-five miles northeast of the City of Artesia, Eddy County, New Mexico on BLM lands. The primary land use is grazing of cattle however extensive oil and gas operations are prevalent in the area. The area is semi-arid with a net precipitation / evaporation amount of -73" per year. The legal description is: **S9, T18S, R27E**.

### **Investigation Activities**

Whole earth collected soil samples from the pad area and conducted a series of field electrical conductivity tests on the apparently affected areas. The EM-38 survey revealed high chloride concentrations generally at depths less than three feet below ground surface. Coring the site revealed chloride concentrations of less than 495 ppm at a depth of 10' below ground surface and 242 ppm at 15'. Depth to groundwater is estimated to be between 100-125' below ground surface.

### **Restoration Activities**

The high chloride concentrations preclude dilution or organic supplements to achieve background agronomic potential. The reserve pit will be deep buried and the top surface restored with topsoil, and organics to promote re-vegetation.




## **Exhibit Index**

- A. Driving Instructions
- B. Plat Map of Location
- C. U.S.G.S. 7.5' map zoom out
- D. U.S.G.S. 7.5' map zoom in
- E. Satellite View of Location – Zoom out
- F. Satellite View of Location – Zoom in
- G. EM-38 Electromagnetic Survey 0-2.5'
- H. EM-38 Electromagnetic Survey 0-5'
- I. Boring Log
- J. BLM Letter


Driving Instructions To:  
Hawk 9 Fed. 9

From the intersection of Hwy-82 & Illinois Camp Rd. turn left (west) and go 2.6 miles to CR-204 and turn right. Go .2 miles to CR-225 and turn left. Proceed 2 miles to CR-227 and turn right. Go 1.6 miles to Duke Energy Booster sign and turn left. Follow main road .3 miles and turn left. Drive .1 mile to 4-way split and turn right. Proceed .1 mile to road leading into location.

# Hawk 9 Fed. 9









---

**Remediation & Site Restoration Protocol  
Devon Energy Co., LLC  
Hawk 9 Fed. 9**

---

**1.0 Purpose**

This protocol is to provide a detailed outline of the steps to be employed in the remediation and final site restoration of the Hawk 9 Fed. 9 site.

**2.0 Scope**

This protocol is site specific for the above stated location.

**3.0 Preliminary**

Prior to any field operations, Whole Earth Environmental shall conduct the following activities:

**3.1 Client Review**

3.1.1 Whole Earth shall meet with designated personnel within Devon Energy Company (DEC) to review this protocol and make any requested modifications or alterations prior beginning any work.

3.1.2 Changes to this protocol will be documented and submitted for final review by DEC prior to work commencement.

**3.2 BLM Review**

3.2.1 Whole Earth shall meet with designated personnel within the United States Bureau of Land Management (BLM) Carlsbad office to review this protocol and make any requested modifications or alterations prior beginning any work.

3.2.2 Changes to this protocol will be documented and submitted for final review by BLM prior to work commencement.

**3.3 NMOCD Review**

3.3.1 Whole Earth shall meet with designated personnel within the New Mexico Oil Conservation Division (OCD) Artesia office to review this protocol and make any requested modifications or alterations prior beginning any work.

3.3.2 Changes to this protocol will be documented and submitted for final review by BLM prior to work commencement.

#### 4.0 Safety

- 4.1 Prior to work on the site, Whole Earth shall obtain the location and phone numbers of the nearest emergency medical treatment facility. We will review all safety-related issues with the appropriate client personnel, sub-contractors and exchange phone numbers.
- 4.2 A tailgate safety meeting shall be held and documented each day. All sub-contractors must attend and sign the daily log-in sheet.
- 4.3 Anyone allowed on to location must be wearing sleeved shirts, steel-toed boots, and long pants. Each vehicle must be equipped with two-way communication capabilities.
- 4.4 Prior to any excavation, the area shall be surveyed with a line finder. If lines are discovered within the area to be excavated, they shall be marked with pin flags on either side of the line at maximum five-foot intervals. The area will be photographed prior to any excavation.
- 4.5 Each pit area will be swept with a Ludlam 2350 to determine if NORM is present in concentrations greater than  $40\mu\text{r} / \text{hr}$ .

#### 5.0 Excavation & Remediation

5.1 Soils containing a chloride concentration exceeding 10,000 ppm shall be excavated and sent to commercial disposal. Twice the volume of commercially disposed soils shall be replaced with fresh topsoil. The affected area shall be excavated to a minimum depth of 4' below ground surface and a bentonite mat placed atop the excavation. The mat shall be overlapped a minimum 6" at the seams and shall be slightly domed and angled to the south to insure proper drainage.

\* whole pit  
150 x 250 x 4  
\* Mzt  
\* SPEC < 22  
MS/cm  
\* X 35 → ppm  
chloride

5.2 The remainder of the excavated materials shall be mixed and blended with native soils to achieve a saturated paste electrical conductivity of <22 mmhos/cm. The SPEC shall and moisture percentage analyses shall be used to determine the amount of additional soils and organics necessary to achieve background fertility. A copy of the organic loading calculation worksheet within the BLM / Devon Work Plan shall be considered a part of this protocol.

**5.3** The pad material shall be broken up and pushed from the north to the south to cover and contour the entire location to original natural conditions. Additional soils may need to be brought in to accommodate the loss of some topsoil southeast of the pad area due to severe erosion.

**5.4** We will construct earthen berms for erosion control and seed with BLM seed mix # 3 & 4.

### **6.0 Site Restoration**

After remediation, the site will be re-contoured and seeded in accordance with the BLM letter dated may 2, 2008, (ref. 1310 NMNM025604).

### **7.0 Documentation & Reporting**

At the conclusion of the pit remediation project, Whole Earth will prepare a closure report to include the following information:

- A plat map of the location showing the location of the pits, the dimensions prior to excavation and the actual excavated dimensions.
- Photographs of the pit prior to excavation, at the point of maximum excavation and final contouring of each burial site
- Seed sack tags of the BLM approved seed mixture selected for the site
- Boring Logs
- Laboratory analytical results

**Devon / BLM Site Restoration  
Development of Remediation and Restoration Plan  
Organic Loading Calculations**

**1. Determination of Topical Treatment Efficacy**

A. Apply the following formula:

1. saturated paste EC of highest sample point X 10 = sodium meq/l
2. sodium meq/l \*moisture %/100 = sodium meq in liters/kg of soil
3. divide sodium meq (l/kg) by 3,000 meq organics
4. multiply by 2,000,00 lbs. / acre 6" to determine total organic requirements per acre
5. divide by 2,000 to convert to tons/acre
  - a. IF NUMBER HIGHER THAN 40 TONS/ACRE - DO NOT CONTINUE
6. multiply calculated organic loading (tons/acre) by acreage of affected area to determine project requirements

**2. OR Insert values into the space provided below**


SP EC (mmhos/cm)	SP EC Moisture %	Length	Width
24	50	50	75

240 sodium meq/l

120 sodium meq/kg soil

0.04

40.00	required tons per acre of organics
3.44	tons of organics required for project



82

15415th Ave

Lovington Highway

Eagle 34 Fed 7

Eagle 34, Fed 24 Zoom In

Hawk 9G Fed 9

Julia A Fed # 5

Patton 6 Fed # 5 West Red Lake 70

West Red Lake 72

285

7 Rivera Highway


4.33 mi

2° N 104° 16' 56.52" W

Image © 2008 DigitalGlobe  
Image © 2008 TerraMetrics  
© 2008 Europa Technologies  
© 2008 Tele Atlas

© 2008  
Goo

Eye alt: 11



Hawk 9G Fed 9


702 ft

04° 16' 56.52" W

Image © 2008 DigitalGlobe


© 2008 Tele Atlas

# Hawk 9 EM Conductivity Survey May 2008



0 to 2-1/2 Feet Depth

# Hawk 9 EM Conductivity Survey May 2008



0 - 5 feet

# Log of Boring Devon Hawk #9, Fed 9


Whole Earth Environmental  
 2103 Arbor Cove  
 Katy, Texas 77494

Contact: Roy Rascon

Job#: WHOLETH.HAW.08

Date : 08/21/08  
 Drill Start : 09:00  
 Drill End : 10:00  
 Boring Location : Center of pit  
 Site Location : Devon Hawk #9, Fed 9

Auger Type : Hollow Stem  
 Logged By : Mort Bates





# ARDINAL LABORATORIES

PHONE (575) 393-2326 • 101 E. MARLAND • HOBBS, NM 88240

ANALYTICAL RESULTS FOR  
WHOLE EARTH ENVIRONMENTAL  
ATTN: ROY R. RASCON  
2103 ARBOR COVE  
KATY, TX 77494  
FAX TO: (281) 394-2051


Receiving Date: 08/22/08  
Reporting Date: 09/03/08  
Project Owner: DEVON  
Project Name: DEVON HAWK 9 G FED #9  
Project Location: EDDY COUNTY, NM

Sampling Date: 08/21/08  
Sample Type: SOIL  
Sample Condition: COOL & INTACT  
Sample Received By: ML  
Analyzed By: AM

LAB NUMBER	SAMPLE ID	E.C. (mmhos/cm)	Moisture %
ANALYSIS DATE:		08/28/08	08/28/08
H15794-1	B1 5' BGS GRAB	16.9	16.2
Quality Control		NR	NR
True Value QC		NR	NR
% Recovery		NR	NR
Relative Percent Difference		NR	NR

METHOD: LDNR Lab Procedures for Analysis of E & P waste

Samples were subcontracted to Green Analytical Laboratories, a subsidiary of Cardinal Laboratories.

  
\_\_\_\_\_  
Chemist

09-01-08  
\_\_\_\_\_  
Date

H15794SPEC% WEE

PLEASE NOTE: Liability and Damages. Cardinal's liability and client's exclusive remedy for any claim arising, whether based in contract or tort, shall be limited to the amount paid by client for analyses. All claims, including those for negligence and any other cause whatsoever shall be deemed waived unless made in writing and received by Cardinal within thirty (30) days after completion of the applicable service. In no event shall Cardinal be liable for incidental or consequential damages, including, without limitation, business interruptions, loss of use, or loss of profits incurred by client, its subsidiaries, affiliates or successors arising out of or related to the performance of services hereunder by Cardinal, regardless of whether such claim is based upon any of the above-stated reasons or otherwise. Results relate only to the samples identified above. This report shall not be reproduced except in full with written approval of Cardinal Laboratories.



# ARDINAL LABORATORIES

PHONE (575) 393-2326 • 101 E. MARLAND • HOBBS, NM 88240

ANALYTICAL RESULTS FOR  
WHOLE EARTH ENVIRONMENTAL  
ATTN: MIKE GRIFFIN  
2103 ARBOR COVE  
KATY, TX 77494  
FAX TO: (281) 394-2051

Receiving Date: 05/15/08  
Reporting Date: 05/19/08  
Project Number: NOT GIVEN  
Project Name: HAWK 9 FED 9  
Project Location: NOT GIVEN

Sampling Date: 05/15/08  
Sample Type: SOIL  
Sample Condition: INTACT  
Sample Received By: ML  
Analyzed By: CK/HM/KS

LAB NUMBER	SAMPLE ID	E.C. (mmhos/cm)	Saturation %	Cl <sup>-</sup> * (mg/kg)
ANALYSIS DATE:		05/16/08	05/16/08	05/16/08
H14818-1	HAWK 9 S1 6"	190	25.2	20,400
H14818-2	HAWK 9 S2 24"	106	33.4	11,000
Quality Control		1.404	NR	500
True Value QC		1.413	NR	500
% Recovery		99.4	NR	100
Relative Percent Difference		0.1	NR	< 0.1

METHOD: LDNR Lab Procedures for Analysis of E & P waste SM4500-CIB

Note: Analyses performed on 1:1 w:v extracts and adjusted for the saturated paste percentage.

\* Analyses performed on 1:4 w:v aqueous extracts.

*Kush Suproba*  
Chemist

05/19/08  
Date

H14818SPECL WEE

PLEASE NOTE: Liability and Damages. Cardinal's liability and client's exclusive remedy for any claim arising, whether based in contract or tort, shall be limited to the amount paid by client for analyses. All claims, including those for negligence and any other cause whatsoever shall be deemed waived unless made in writing and received by Cardinal within thirty (30) days after completion of the applicable service. In no event shall Cardinal be liable for incidental or consequential damages, including, without limitation, business interruptions, loss of use, or loss of profits incurred by client, its subsidiaries, affiliates or successors arising out of or related to the performance of services hereunder by Cardinal, regardless of whether such claim is based upon any of the above-stated reasons or otherwise. Results relate only to the samples identified above. This report shall not be reproduced except in full with written approval of Cardinal Laboratories.





