

GW - 35

**INSPECTIONS &
DATA**

GIW-35 via Kevin Reese ConocoPhillips Home
505-632-4907

Pressure testing @ facility

FedEx Express **US Airbill**

1 From: This portion can be removed for Recipients records.
 FedEx Tracking Number: **875401933883**

Date: **3/11/11**

Sender's Name: **Mike Alba** Phone: **505 632-4914**

Company: **CONOCOPHILLIPS COMPANY**

Address: **61 ROAD 4900**

City: **BLOOMFIELD** State: **NM** ZIP: **87413**

2 Your Internal Billing Reference

3 To Recipient's Name: **Wayne Price** Phone: _____

Company: **VMBCO**

Address: **12205 Saint Francis**

City: **Santa Fe** State: **NM** ZIP: **87505**

Address: _____

City: **Santa Fe** State: **NM** ZIP: **87505**

Address: _____

City: _____ State: _____ ZIP: _____



8754 0193 3883

Recipients Copy

4a Express Package Service *To most locations.
 FedEx Priority Overnight Next business morning, FedEx Standard Overnight Next business morning, Saturday Delivery NOT available.
 FedEx 2Day Second business day, Thursday delivery only, Saturday Delivery NOT available.
 FedEx Express Saver Third business day, Saturday Delivery NOT available.

4b Express Freight Service **To most locations.
 FedEx 1Day Freight Next business day, Heavy shipments only, Monday delivery only, Saturday Delivery NOT available.
 FedEx 2Day Freight Second business day, Heavy shipments only, Monday delivery only, Saturday Delivery NOT available.
 FedEx 3Day Freight Third business day, Heavy shipments only, Monday delivery only, Saturday Delivery NOT available.

5 Packaging *Declared value limit: \$500.
 FedEx Envelope* Includes FedEx Small Pak and FedEx Large Pak.
 FedEx Box
 FedEx Tube
 Other

6 Special Handling and Delivery Signature Options
 SATURDAY Delivery NOT available for FedEx Standard Overnight, FedEx Express Saver, or FedEx 3Day Freight.
 Indirect Signature No signature required, address at recipient's address.
 Direct Signature Signature at recipient's address required.
 Signature Confirmation Signature required, tracking available.
 Signature Required Signature required, tracking available.

7 Payment Bill to:
 Sender
 Recipient
 Third Party
 Credit Card
 Cash/Check

Total Packages: **1** Total Weight: **142 lbs**

Obtain receipt: Act No. _____
 Credit Card Auth. _____

605

Align Label of Postpaid Sticker Airbill or Postnet here

Print Date Z10 - Postnet 9509 - 0193 - 8754 - 0193 - 3883 - PRINTED IN U.S.A. SPS

fedex.com 1.800.GoFedEx 1.800.463.3339

Alba



PREVENTIVE MAINTENANCE PROCEDURE

JOB DESC: V-1401 ANNUAL HYDROTEST

JOB ID: PM-2132-AM

EQUIP ID: V-1401 COMPONENT:
NAME: WASTE LUBE OIL DRAIN TANK

LAST DATE: 02/11/2010
INTERVAL: 1 YRS -R

BLDG: AREA 1400 DATE: 01/13/2006

PROJ DATE: 02/11/2011
SCH DATE: 02/11/2011

LOCN:
COST CTR: ACCOUNT: RIGID

STATUS: SCHD
PRIORITY: 3 LOTO?

PLANNER: KEVIN REESE PHONE:

LEAD SHOP: MAINT

NOTES: Required by State Of NM OCD. Test at 3 to 5 psig for 1 hour.
HSE Man. Syst. 3.3.

ASSIGNED TO:
EST TIME: 0:00 0:00
EST PARTS:

TASKS

#	DESCRIPTION	SHOP	HRS	NBR
1	Remember, "Our work is never so urgent or important that we cannot take the time to do it safely".	MAINT		
2	Notify Brandon Powell of NMOCD in Aztec 334-6178 at least 72 hours prior to testing. @ STATE.NM.US	MAINT		
3	Test the vessel at 3 to 5 PSIG for 1 hour.			
4	Report any leaks to the OCD within 15 days of the discovery.	MAINT		
5	Submit the test results to NMOCD, Attention: Wayne Price, 1220 S. Saint Francis, Santa Fe, NM, 87505.	MAINT		
6	File a copy of the hydrotest in HSE, Ground Water, Element 3.3.9.3, Pressure Test of Underground Vessels.	MAINT		
7	Close this PM when the tasks are complete.	MAINT		

Date 28 Feb 11 Labor 6 hr Comment DONE Initials mja

SPARES REQ

#	PART NO.	QTY	UI	NAME	COST	QOH	LOCN
---	----------	-----	----	------	------	-----	------

RECEIVED OCD
 2011 MAR -2 P 12:50

HYDROSTATIC TEST REPORT

PROJECT: ✓-1401

TEST BEGAN: DATE: 28 Feb 11 TIME: 2:00 pm

TEST ENDED: DATE: 28 Feb 11 TIME: 3:20 pm

PIPE DATA:

V-1401 WAST LUGS oil DENIS TANK
42 id x 8 - 9" T-T 200°F

PRESSURE RECORDER / DEVICE: _____ DATE CERTIFIED: _____

TEMPERATURE RECORDER / DEVICE: _____ DATE CERTIFIED: _____

TEST WAS: ACCEPTED REJECTED

IF REJECTED, EXPLAIN:


TIME	PRESSURE	AMBIENT TEMP	PIPE TEMP	REMARKS
<u>2:00 pm</u>	<u>5</u>	<u>49°</u>		<u>Good</u>
<u>2:20 pm</u>	<u>5</u>	<u>50°</u>		<u>Good</u>
<u>2:40 pm</u>	<u>5</u>	<u>50°</u>		<u>Good</u>
<u>3:00 pm</u>	<u>5</u>	<u>50°</u>		<u>Good</u>

INSPECTOR *and j e* WITNESS _____

NOTES FOR WORK: THIS WORK IS TO BE PERFORMED ON THE BASIS OF THE INFORMATION PROVIDED ON THESE PLANS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE APPROPRIATE AGENCIES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE APPROPRIATE AGENCIES.

NO.	DATE	DESCRIPTION	BY	APP'D.	REV.	DATE	DESCRIPTION	BY	APP'D.
1	11/20/08	ISSUED FOR CONSTRUCTION	MM						
2	12/15/08	REVISED FOR COMMENTS	MM						
3	1/15/09	REVISED FOR COMMENTS	MM						
4	2/10/09	REVISED FOR COMMENTS	MM						
5	3/10/09	REVISED FOR COMMENTS	MM						
6	4/10/09	REVISED FOR COMMENTS	MM						
7	5/10/09	REVISED FOR COMMENTS	MM						
8	6/10/09	REVISED FOR COMMENTS	MM						
9	7/10/09	REVISED FOR COMMENTS	MM						
10	8/10/09	REVISED FOR COMMENTS	MM						
11	9/10/09	REVISED FOR COMMENTS	MM						
12	10/10/09	REVISED FOR COMMENTS	MM						
13	11/10/09	REVISED FOR COMMENTS	MM						
14	12/10/09	REVISED FOR COMMENTS	MM						
15	1/10/10	REVISED FOR COMMENTS	MM						
16	2/10/10	REVISED FOR COMMENTS	MM						
17	3/10/10	REVISED FOR COMMENTS	MM						
18	4/10/10	REVISED FOR COMMENTS	MM						
19	5/10/10	REVISED FOR COMMENTS	MM						
20	6/10/10	REVISED FOR COMMENTS	MM						

PAN WEST CONSTRUCTORS, INC.
 CLIENT: CONOCO INC.
 PROJECT: PIPING & INSTRUMENT DIAGRAM FOR OIL & GAS PLANT
 SAN JUAN BASIN GAS PLANT
 SHEET NO. 8510-788
 REV. 20



NO.	DATE	DESCRIPTION	BY	APP'D.
1	11/20/08	ISSUED FOR CONSTRUCTION	MM	
2	12/15/08	REVISED FOR COMMENTS	MM	
3	1/15/09	REVISED FOR COMMENTS	MM	
4	2/10/09	REVISED FOR COMMENTS	MM	
5	3/10/09	REVISED FOR COMMENTS	MM	
6	4/10/09	REVISED FOR COMMENTS	MM	
7	5/10/09	REVISED FOR COMMENTS	MM	
8	6/10/09	REVISED FOR COMMENTS	MM	
9	7/10/09	REVISED FOR COMMENTS	MM	
10	8/10/09	REVISED FOR COMMENTS	MM	
11	9/10/09	REVISED FOR COMMENTS	MM	
12	10/10/09	REVISED FOR COMMENTS	MM	
13	11/10/09	REVISED FOR COMMENTS	MM	
14	12/10/09	REVISED FOR COMMENTS	MM	
15	1/10/10	REVISED FOR COMMENTS	MM	
16	2/10/10	REVISED FOR COMMENTS	MM	
17	3/10/10	REVISED FOR COMMENTS	MM	
18	4/10/10	REVISED FOR COMMENTS	MM	
19	5/10/10	REVISED FOR COMMENTS	MM	
20	6/10/10	REVISED FOR COMMENTS	MM	

Al 1/24



PREVENTIVE MAINTENANCE PROCEDURE

JOB DESC: HYDROTEST V-807
Element 7

EQUIP ID: V-807
NAME: AMINE WASTE SUMP

BLDG: AREA 800
LOCN:

COST CTR:
PLANNER: KEVIN REESE

NOTES: Required by State Of NM OCD. Test at 3 to 5 psig for 1 hour.

COMPONENT:

DATE: 01/13/2006

ACCOUNT: RIGID
PHONE:

JOB ID: PM-2115-AO

LAST DATE: 02/11/2010

INTERVAL: 1 YRS -R

PROJ DATE: 02/11/2011

SCH DATE: 02/11/2011

STATUS: SCHD

PRIORITY: 3 LOTO?

LEAD SHOP: MAINT

ASSIGNED TO:

EST TIME: 0:00 0:00

EST PARTS:

TASKS

- | # | DESCRIPTION | SHOP | HRS | NBR |
|------|--|-------|-----|-----|
| __ 1 | Remember, "Our work is never so urgent or important that we cannot take the time to do it safely". | MAINT | | |
| __ 2 | Notify Brandon Powell of NMOCD in Aztec at least 72 hours prior to testing. Submit test results to NMOCD in Santa Fe (address below) when complete.
NMOCD, 1220 S. Saint Francis, Santa Fe, NM, 87505 - Wayne Price | MAINT | | |
| __ 3 | Report any leaks to OCD within 15 days of discovery. | MAINT | | |
| __ 4 | Place a copy of this PM, the hydrotest and all associated data in the SJGP Mail Box of the Plant Inspector who maintains HSE Management System File Element 7. | MAINT | | |
| __ 5 | Close this PM when the task is complete. | MAINT | | |

Date 28 FEB 11 Labor 6 hr Comment DONE Initials MJA

SPARES REQ

#	PART NO.	QTY	UI	NAME	COST	QOH	LOCN
---	----------	-----	----	------	------	-----	------

HYDROSTATIC TEST REPORT

PROJECT: V-801

TEST BEGAN: DATE: 28 FEB 11 TIME: 1:30 pm

TEST ENDED: DATE: 28 Feb 11 TIME: _____

PIPE DATA:

V-801 AMINE WAST Sump 72" 1.0x 20'-0" T-T
#16 150°F

PRESSURE RECORDER / DEVICE: Q-5 10-30 DATE CERTIFIED: NEW


TEMPERATURE RECORDER / DEVICE: DCS DATE CERTIFIED: _____

TEST WAS: ACCEPTED REJECTED

IF REJECTED, EXPLAIN:

TIME	PRESSURE	AMBIENT TEMP	PIPE TEMP	REMARKS
1:45	5	48.6 °	-	Good
2:10	5	48.6 °	-	Good
2:30	5	50.8 °	-	Good
2:50	5	51.7 °	-	Good

INSPECTOR Mike Alko WITNESS _____



108-2
 Still Area
 Concrete curb around
 amine area
 Contact area

* = FURNISHED BY VESSEL MANUFACTURER

REV	DATE	DESCRIPTION	APP'D
12	6/9/83	REV. AS-BUILT FOR PSM	JWB
11	2/9/83	REVISED AS-BUILT	REF
10	11/7/82	REVISED AS NOTED	REF
9	09/05/82	FOR RECORD	REF
8	07/05/82	FOR RECORD	REF
7	07/05/82	FOR RECORD	REF
6	07/05/82	FOR RECORD	REF
5	07/05/82	FOR RECORD	REF
4	07/05/82	FOR RECORD	REF
3	07/05/82	FOR RECORD	REF
2	07/05/82	FOR RECORD	REF
1	07/05/82	FOR RECORD	REF

CLIENT: COMCO INC. JOB NO. 8510
 CONTRACTOR: PAN WEST CONSTRUCTORS INC.
 PROJECT: PIPING & INSTRUMENT DIAGRAM
 AMINE WASTE HANDLING
 SAN JUAN BASIN GAS PLANT
 BLDG FIELD: NEW JERSEY
 SHEET NO.: 8510-23
 DATE: 8/8/83

V-800
 AMINE DRAIN
 TANK PHASE
 48' DIA. @ 20' HGT
 18 PPG @ 15007
 15' DIA. @ 20' HGT
 15' DIA. @ 20' HGT
 15' DIA. @ 20' HGT

P-800
 AMINE DRAIN
 TANK PUMP
 50 GPM @ 20' PSD

V-801
 AMINE
 SUMP PHASE
 100 GPM @ 22.2 PSD

V-803
 WASTE AMINE/STORMWATER
 STORAGE TANK
 15'-8" DIA. @ 10' HGT
 15' DIA. @ 10' HGT
 NO PRESS. RELIEF

V-805
 AMINE
 TANK PHASE
 30 GPM @ 20' PSD

V-806
 AMINE
 DRAIN TANK
 PHASE
 48' DIA. @ 20' HGT
 18 PPG @ 15007
 15' DIA. @ 20' HGT
 15' DIA. @ 20' HGT

V-807
 AMINE
 SUMP PHASE
 100 GPM @ 22.2 PSD

V-808
 AMINE
 DRAIN TANK
 PHASE
 48' DIA. @ 20' HGT
 18 PPG @ 15007
 15' DIA. @ 20' HGT
 15' DIA. @ 20' HGT

V-809
 AMINE
 DRAIN TANK
 PHASE
 48' DIA. @ 20' HGT
 18 PPG @ 15007
 15' DIA. @ 20' HGT
 15' DIA. @ 20' HGT

V-810
 AMINE
 DRAIN TANK
 PHASE
 48' DIA. @ 20' HGT
 18 PPG @ 15007
 15' DIA. @ 20' HGT
 15' DIA. @ 20' HGT

V-811
 AMINE
 DRAIN TANK
 PHASE
 48' DIA. @ 20' HGT
 18 PPG @ 15007
 15' DIA. @ 20' HGT
 15' DIA. @ 20' HGT

V-812
 AMINE
 DRAIN TANK
 PHASE
 48' DIA. @ 20' HGT
 18 PPG @ 15007
 15' DIA. @ 20' HGT
 15' DIA. @ 20' HGT

V-813
 AMINE
 DRAIN TANK
 PHASE
 48' DIA. @ 20' HGT
 18 PPG @ 15007
 15' DIA. @ 20' HGT
 15' DIA. @ 20' HGT

V-814
 AMINE
 DRAIN TANK
 PHASE
 48' DIA. @ 20' HGT
 18 PPG @ 15007
 15' DIA. @ 20' HGT
 15' DIA. @ 20' HGT

RECEIVED ConocoPhillips

2008 NOV 10 PM 3 00

To: HSE File 2859-3

From: Bryan A. Johnson

Date: November 4, 2008

Re: Inspection of M-1402 Oil and Water Skimmer Pit

GW-035

As required by the New Mexico Oil and Conservation District, the Oil and Water Skimmer Pit was drained to allow a thorough inspection of the floor and walls for cracks, pitting and potential leak sources. This inspection was performed by myself and witnessed by Kevin Reese (maintenance foreman for San Juan Gas Plant) on November 4, 2008. Inspection showed minor surface wear and normal pitting associated with concrete. No abnormal conditions or areas of concern were noted.

Brandon Powell with New Mexico and Conservation District was notified on October 29, 2008 and invited to witness the inspection. He was unable to attend.



Bryan A. Johnson
Maintenance Tech
San Juan Gas Plant



Report of Inspection

ConocoPhillips

San Juan Gas Plant

TK-1403
Internal Inspection and Repair Report
August 08, 2008

1107 Acacia Street
Farmington, NM 87401
505-325-1407

August 15, 2008

Mr. Fabian Hower
ConocoPhillips
San Juan Gas Plant

RE: TK-1403 Internal Inspection and Repair Report

Dear Mr. Hower,

The following is a summary of the TK-1403 internal inspection and repair report.

Introduction

On August 8, 2008, Premier NDT Services, LLC (Premier NDT) employees Matt Rutter and Alonzo Ross performed limited internal and external visual inspections and ultrasonic thickness testing of produced water storage tank TK-1403 at the San Juan Gas Plant in Bloomfield, New Mexico. Inspections were performed in general accordance with API 653.

Summary of Inspection

A limited external visual inspection was performed due to the insulation on the tank. A limited internal visual inspection was performed due to height restrictions. Ultrasonic thickness measurements were acquired on the floor, shell, and nozzles. The inspection and testing revealed the following:

- Thickness measurements were taken of the tank floor, which showed general corrosion from 0.100" to 0.125", with isolated pitting to 0.240".
- The MHI nozzle had corrosion between the shell nozzle and the forged flange at the weld.
- The internal projection for nozzle D (drain) was badly deteriorated. The side facing the rear of the tank was deteriorated almost to the tank shell.
- The external caulking at the shell penetrations and the bottom of the tank had failed.

Repair and Future Inspection Recommendations

Based on the results of the inspection and testing, Premier NDT recommends the following:

- Clean the internal surfaces of the shell and floor of all corrosion product. Inspect the pitted areas for severe pitting greater than 0.210" deep. Any pits deeper than 0.210" should ground smooth, visually inspected for cracking, filled by deposition of weld metal, and inspected by the magnetic particle testing (MT) method. All areas should be coated up to 30" of the shell with a coating suitable for the intended service. The newly coated areas should be inspected by a suitable method of holiday (defect) detection.

Repair and Future Inspection Recommendations (Continued)

- Inspect nozzle D to determine the extent of corrosion damage. Repair or replace the nozzle in accordance with API 653 if necessary. Coat the nozzle and affected area of the shell and inspect by a suitable method of holiday detection.
- Repair MHI nozzle, clean and coat the nozzle and affected area and inspect by a suitable method of holiday detection.
- Remove the existing external caulking at the shell penetrations and at the bottom of the tank and apply new caulking to prevent water intrusion and corrosion under the insulation.

Upon successful completion of the recommended repairs, Premier NDT recommends future inspections by the following methods:

- Routine In-Service Inspection: Monthly (These inspections may be performed by competent plant personnel and are performed to check for signs of leakage and tank deterioration.)
- External Visual Inspection: Within five years, by August 2013.
- Ultrasonic Thickness Measurements: Within five years, by August 2013.
- Internal Visual Inspection: Within five years, by August 2013.

Refer to following pages for details of tank thickness, general and pitting corrosion rates, and remaining life. Refer to the attached inspection report for full inspection details. Thank you for allowing Premier NDT to assist ConocoPhillips with your inspection needs. Please contact us with any questions or comments regarding this inspection.

Sincerely,



Matt Rutter
Inspector
API 653 #31296

Thickness Summary

Component	Nominal Thickness (inches)	Average Measured Thickness (inches)	Minimum Measured Thickness (inches)	Maximum Measured Depth of Pitting (inches)	Minimum Required Thickness (inches)	General Corrosion Rate (inches/yr)	Pitting Corrosion Rate (inches/yr)	General Corrosion Remaining Life (years)	Pitting Corrosion Remaining Life
Shell Course 1	0.313	0.277	0.244	0.100	0.100	0.00058	0.00700	321.2	7.9
Floor	0.313	0.275	0.204	0.240	0.100	0.00070	0.00688	260.6	8.4
Manhole 1	0.188	0.198	0.190	0.083	0.063	0.00193	⓪	74.9	⓪
Nozzle D	0.200	0.164	0.151	⓪	0.063	0.00023	⓪	474.7	⓪
Nozzle T	0.200	0.198	0.176	⓪	0.063	0.00012	⓪	918.2	⓪

⓪ No pitting corrosion observed.

CORROSION RATE / REMAINING LIFE CALCULATIONS	
Job # CP9852	Date August 8, 2008

Date of Previous Inspection: December 31, 1986

The corrosion rate and remaining life for the measured components were determined using the following formulas:

$$\text{GENERAL SURFACE CORROSION RATE} = \frac{\text{THICKNESS}_{\text{AVG. PREVIOUS}} - \text{THICKNESS}_{\text{AVG. PRESENT}}}{\text{INSPECTION INTERVAL}}$$

$$\text{REMAINING LIFE} = \frac{\text{THICKNESS}_{\text{MIN. PRESENT}} - \text{THICKNESS}_{\text{MIN. REQUIRED}}}{\text{GENERAL SURFACE CORROSION RATE}}$$

The pitting corrosion rate estimation and adjusted remaining life for the measured components were determined using the following formulas:

$$\text{PITTING CORROSION RATE ESTIMATION} = \frac{\text{THICKNESS}_{\text{AVG. PREVIOUS}} - (\text{THICKNESS}_{\text{AVG. PRESENT}} - \text{PIT DEPTH}_{\text{MAX.}})}{\text{INSPECTION INTERVAL}}$$

$$\text{ADJUSTED REMAINING LIFE} = \frac{(\text{THICKNESS}_{\text{MIN. PRESENT}} - \text{PIT DEPTH}_{\text{MAX.}}) - \text{THICKNESS}_{\text{MIN. REQUIRED}}}{\text{PITTING CORROSION RATE ESTIMATION}}$$

Note:

(1) 2008 Ultrasonic Thickness inspection performed by Premier NDT Services. 1986 data based on nominal thickness.

CALCULATIONS FOR TANK BOTTOM

Job # CP9852

Date August 8, 2008

API Standard 653, Section 4.4: Tank Bottom Evaluation

To evaluate the tank bottom the expected thickness at the end of the next inspection interval must be determined based on the current minimum thickness and expected corrosion rates. The minimum projected thickness must be greater than the numbers given in the table below or the tank bottom must be lined, repaired, replaced or the interval to the next inspection shortened.

Minimum Current Bottom Plate Thickness = 0.162 in
Estimated Corrosion Rate = 0.013 in/year
Inspection Interval = 5.000 years
Projected Minimum Bottom Plate Thickness = 0.099 in

MINIMUM BOTTOM PLATE THICKNESS AT NEXT INSPECTION INTERVAL	TANK BOTTOM/FOUNDATION DESIGN
0.100	No means for detection and containment of leak
0.050	With means of detection and containment of leak
0.050	Applied tank reinforced lining >0.05" per API 652

CORROSION RATE / REMAINING LIFE CALCULATIONS

Job # CP 9852 Date August 8, 2008

INSPECTION INTERVAL 21.60 YEARS	MIN. MEASURED THICKNESS 8/0/2008 (in)	AVG. MEASURED THICKNESS		MAXIMUM PIT DEPTH (in)	REQUIRED MINIMUM THICKNESS (in)	CORROSION RATE (INCHES / YEAR)	REMAINING LIFE (YEARS)
		12/31/1986 INSPECTION (1) (in)	8/8/2008 INSPECTION (1) (in)				
COURSE 1	0.244	0.313	0.277	0.100	0.100	0.00164	87.635
BOTTOM	0.204	0.313	0.275	0.240	0.100	0.00174	59.916
MHI	0.190	0.188	0.198	0.083	0.063	0.00000 (3)	--
NOZZLE D	0.163	0.200	0.169	0.000	0.063	0.00143	70.040
NOZZLE T	0.176	0.200	0.198	0.000	0.063	0.00012	980.839

LARGEST CORROSION RATE FOR TANK: 0.00174 in/year

PITTING CORROSION RATE ESTIMATION: 0.01284 in/year

MINIMUM REMAINING LIFE OF TANK: 59.916 years

ADJUSTED REMAINING LIFE: -10.588 years

Premier NDT Services, LLC

Inspection & Testing Services for the Energy Industry


DATE: _____ PAGE _____ OF _____


CLIENT: SAN JUAN GAS PLANT.


SUBJECT: PRODUCED WATER F# 1403

PREPARED BY: 8-8-08 / 8-21-08

WELD MAP.



 CORROSION 0.100" TO 0.150"





 CORROSION OVER 0.240"



 LAP PATCHES (WELD REPAIR)





ConocoPhillips





SAN JUAN
GAS PLANT


PHILLIPS











Q-0346
15-11
0-87

SAFE
FIRE



Report of Inspection

ConocoPhillips

San Juan Gas Plant

TK-1403

Internal Inspection after sandblasting for possible weld repair.

August 15, 2008

 **Premier NDT Services, LLC**
Inspection & Testing Services for the Energy Industry

August 15, 2008

Mr. Fabian Hower
ConocoPhillips
San Juan Gas Plant

RE: TK- 1403 repair inspection.
Dear Mr. Hower,

On August 15, 2008, Premier NDT Services, LLC (Premier NDT) employee Matt Rutter performed a limited visual inspection of the newly sand blasted produced water storage tank TK-1403 at the San Juan Gas Plant in Bloomfield, New Mexico.

Summary of Inspection

An internal visual inspection of the newly sand blasted floor and 36" up the shell was performed. The inspection revealed the following:

- General floor corrosion throughout from 0.100" to 0.150", remaining floor 0.200" to 0.150".
- Two repairs in access of 0.240", refer to photos.

Repair and Future Inspection Recommendations

Based on the results of the inspection, Premier NDT recommends the following:

- Repair the marked defects and inspect with magnetic particle examination prior to coating.
- Repairs were completed MT examined and accepted. See photos.
- Coat the blasted areas of the tank.

Premier NDT recommends future inspections by the following methods:





- Routine In-Service Inspection: Monthly (These inspections may be performed by competent plant personnel and are performed to check for signs of leakage and tank deterioration.)
- External Visual Inspection: Within five years, by August 2013.
- Ultrasonic Thickness Measurements: Within five years, by August 2013.
- Internal Visual Inspection: Within five years, by August 2013.




Thank you for allowing Premier NDT to assist ConocoPhillips with your inspection needs. Please contact us with any questions or comments regarding this inspection.




Sincerely,



Matt Rutter
Inspector
API 653 #31296







Premier NDT Services, LLC
 1107 Acacia St. • Farmington, NM 87401
 Bus.: (505) 325-1407 • Fax: (505) 325-9515

Report of Nondestructive Testing

Customer: CONOCO PHILLIPS				Date: 8-15-08			
Address:				Job Location: SAN JUAN GAS PLANT			
City: BLOOMFIELD		State: NM		Purchase Order No. 9913			
Contact Person: FABIAN				Job No.		Invoice No.	
Magnetic Particle Testing							
MT Equipment	CONTOUR YORE	AC	<input checked="" type="checkbox"/>	HWDC	<input type="checkbox"/>	FWDC	<input type="checkbox"/>
Amperage	6AMP	Prod Spacing -	4-6 inch	Coil Size	—	No. Turns	—
Dry Method	<input checked="" type="checkbox"/>	Wet Method	<input type="checkbox"/>	Fluorescent	<input type="checkbox"/>	Particle Color	RED
Liquid Penetrant Testing							
Penetrant Material Used	N/A	Visible	<input type="checkbox"/>	Fluorescent	<input type="checkbox"/>	Color	<input type="checkbox"/>
Water Washable	<input type="checkbox"/>	Dwell Time	<input type="checkbox"/>	Developing Time	<input type="checkbox"/>	Post-Emulsified	<input type="checkbox"/>
Solvent Removable	<input type="checkbox"/>	Non-Aqueous Dry	<input type="checkbox"/>	Non-Aqueous Wet	<input type="checkbox"/>		
<p>PERFORMED VISUAL AND MAGNETIC PARTICLE TEST</p> <p>ON REPAIRS TO FLOOR ON API 650 TANK #1403</p> <p>(1) PATCH MEASURING 14X21 INCHES (1/4 PLATE)</p> <p>(1) CIRCULAR PATCH MEASURING 14 INCHES IN DIA (1/4 PLATE)</p> <p>NO RELEVANT INDICATIONS FOUND</p>							
Description of part inspected				Work Summary			
					Technician	Technician	Assistant
Type of Material: CS				Straight Time Hours			
				Overtime Hours			
Surface Condition: GOOD (SAND BLASTED)				Double Time Hours			
				Travel/Mobilization Hours			
Acceptance Standard				Miles			
				Subsistence			
Inspector: ROW JAMISON LEVEL II				Materials			
				Tax			
Inspector: MATT RUTTER				Sub-Total			
				Total			
Customer							

Aug. 22, 2008-11:17AM

Conoco-Phillips

No. 4905 P. 2

PRESS-O-FILM™
 No. 1
 Reading 3.0
 Gage face 2.0 mils or 50 microns
 X COARSE (1.5 to 4.5 mils) or (40 to 115 microns)
 TESTEX NEWARK, DE 19715 USA

TOP of Manhole

PRESS-O-FILM™
 No. 3
 Reading 5.6
 Gage face 2.0 mils or 50 microns
 X COARSE (1.5 to 4.5 mils) or (40 to 115 microns)
 TESTEX NEWARK, DE 19715 USA

EAST WALL

PRESS-O-FILM™
 No. 5
 Reading 5.0
 Gage face 2.0 mils or 50 microns
 X COARSE (1.5 to 4.5 mils) or (40 to 115 microns)
 TESTEX NEWARK, DE 19715 USA

South wall

PRESS-O-FILM™
 No. 2
 Reading 6.5
 Gage face 2.0 mils or 50 microns
 X COARSE (1.5 to 4.5 mils) or (40 to 115 microns)
 TESTEX NEWARK, DE 19715 USA

Floor Manway Entrance

PRESS-O-FILM™
 No. 4
 Reading 5.5
 Gage face 2.0 mils or 50 microns
 X COARSE (1.5 to 4.5 mils) or (40 to 115 microns)
 TESTEX NEWARK, DE 19715 USA

FLOOR EAST

PRESS-O-FILM™
 No. 6
 Reading 5.5
 Gage face 2.0 mils or 50 microns
 X COARSE (1.5 to 4.5 mils) or (40 to 115 microns)
 TESTEX NEWARK, DE 19715 USA

Floor South

PRESS-O-FILM™
 No. 7
 Reading 5.6
 Gage face 2.0 mils or 50 microns
 X COARSE (1.5 to 4.5 mils) or (40 to 115 microns)
 TESTEX NEWARK, DE 19715 USA

West Wall

PRESS-O-FILM™
 No. 9
 Reading 5.9
 Gage face 2.0 mils or 50 microns
 X COARSE (1.5 to 4.5 mils) or (40 to 115 microns)
 TESTEX NEWARK, DE 19715 USA

North wall

PRESS-O-FILM™
 No. 11
 Reading 5.7
 Gage face 2.0 mils or 50 microns
 X COARSE (1.5 to 4.5 mils) or (40 to 115 microns)
 TESTEX NEWARK, DE 19715 USA

Center of floor



PRESS-O-FILM™
 No. 8
 Reading 5.7
 Gage face 2.0 mils or 50 microns
 X COARSE (1.5 to 4.5 mils) or (40 to 115 microns)
 TESTEX NEWARK, DE 19715 USA

West Floor

PRESS-O-FILM™
 No. 10
 Reading 6.0
 Gage face 2.0 mils or 50 microns
 X COARSE (1.5 to 4.5 mils) or (40 to 115 microns)
 TESTEX NEWARK, DE 19715 USA

North Floor

Checked w/ Dry Mill gage 8/20/08 + 8/22/08





Report of Inspection

ConocoPhillips

San Juan Gas Plant

TK-1403

Internal Inspection after coating
August 20, 2008

1107 Acacia Street
Farmington, NM 87401
505-325-1407

 Premier NDT Services, LLC
Inspection & Testing Services for the Energy Industry

August 20, 2008

Mr. Fabian Hower
ConocoPhillips
San Juan Gas Plant

RE: TK- 1403 coating inspection.
Dear Mr. Hower

Introduction

On August 20, 2008, Premier NDT Services, LLC (Premier NDT) employee Matt Rutter performed a limited visual inspection of the newly applied internal lining in the produced water storage tank TK-1403 at the San Juan Gas Plant in Bloomfield, New Mexico.

Summary of Inspection

An internal visual inspection of the newly applied lining was performed. The inspection revealed the following:

- Numerous pinholes in the shell lining mainly on the south and southeast sides.
- Possible defects in the shell lining at the nozzles in the lower 18" of the shell.

Repair and Future Inspection Recommendations

Based on the results of the inspection, Premier NDT recommends the following:

- Repair the marked defects and inspect with a suitable method of holiday (defect) detection to determine if the possible defects extend to the tank surface. If any holidays are indicated, repair and reinspect.
- On 8-22-2008 Fabian Hower, (of ConocoPhillips) witnessed and accepted holiday detection, finding and repairing two (2) defects.

Premier NDT recommends future inspections by the following methods:

- Routine In-Service Inspection: Monthly (These inspections may be performed by competent plant personnel and are performed to check for signs of leakage and tank deterioration.)
- External Visual Inspection: Within five years, by August 2013.
- Ultrasonic Thickness Measurements: Within five years, by August 2013.
- Internal Visual Inspection: Within five years, by August 2013.

Thank you for allowing Premier NDT to assist ConocoPhillips with your inspection needs. Please contact us with any questions or comments regarding this inspection.

Sincerely,



Matt Rutter
Inspector
API 653 #31296

Riley Industrial Services, Inc.
 Production / Quality Control Reporting
 Daily Coating Inspection Report

Client: Conoco Phillips
 Job Name: Process waste water

Today's Date 8/18/08
 Tank ID # 1903

Applicator Name: Peter Brown
 Company Contact Name: Riley Industrial Serv.

Work Check List

Surface prep:

Description	Lowest Reading	Highest Reading
Sandblast - Surface Profile	5.0	6.3

Note: Take readings and attach test tape to back side of this form

Coatings:

Product Description	Batch #	Low Reading	High Reading
Dura-Plate Coating STE	1441-73563	20 mils	30 mils

Paint Manufacture: Shurwin Williams

Post Inspection

Any D.F.T. reading less than specification? Yes No
 Coating application free of sags, orange peel, overspray, etc.? Yes No
 Is coating cured properly? (solvent wipe test, thumb nail test) Yes No
 Is force cure necessary? Yes No

If yes, give time: _____ Temperature: _____
 Is holiday detection completed? Yes No
 Number of repaired holidays: 2 recovered pin holes on wall + floor

What methods were used to correct Holidays:
Mixed up Coating + brush over pin holes w/ NDT Premier
Inspecting.

Riley Signature Peter Brown Date 8/20/08

Rep. Signature [Signature] Date 8-22-08

Chavez, Carl J, EMNRD

From: Cox, Beverly J. [Beverly.J.Cox@conocophillips.com]
Sent: Thursday, August 07, 2008 8:29 AM
To: Chavez, Carl J, EMNRD
Cc: Kinard, Todd A.; Cabot, John R.; Cox, Beverly J.
Subject: San Juan Gas Plant Pond Liner Repair
Attachments: SE Patch.jpg; Northwest corner.jpg; Northwest Patch.jpg; SE hole.jpg

Carl,

The San Juan Gas Plant repaired the breach in the east pond liner on August 6, 2008. To insure the integrity of the repair work, the pond is being filled to a level above the breach. An additional email will follow when the pond has been filled and inspected. Attached you will find photo's of the breach and the repair.

Thanks,

Beverly

<<SE Patch.jpg>> <<Northwest corner.jpg>> <<Northwest Patch.jpg>> <<SE hole.jpg>>

Beverly J. Cox
Sr. Staff Environmental Technologist
San Juan Business Unit
505.324.6194 Cell: 505.947.7243

This inbound email has been scanned by the MessageLabs Email Security System.

OCD ENVIRONMENTAL BUREAU

SITE INSPECTION SHEET

DATE: 8/2/01 Time: 1:13 pm

Type of Facility: Refinery Gas Plant Compressor St. Brine St. Oilfield Service Co.
Surface Waste Mgt. Facility E&P Site Crude Oil Pump Station
Other _____

Discharge Plan No Yes GW# 035

FACILITY NAME: SAN JUAN BASIN GAS PLANT - (50,000 Hp)

PHYSICAL LOCATION: 61 CL RD 7900

Legal: QTR QTR Sec TS R County SAN JUAN

OWNER/OPERATOR (NAME) CONOCO INC. (OPERATOR) CONOCO-BP-AMACO

Contact Person: LAE AYERS Tele:# 505-632-4900

MAILING ADDRESS: P.O. Box 217 BLOOMFIELD State NM ZIP 87413

Owner/Operator Rep's:

OCD INSPECTORS: W PRICE, BRUCE MARTIN, ED MARTIN

1. Drum Storage: All drums containing materials other than fresh water must be stored on an impermeable pad with curbing. All empty drums will be stored on their sides with the bungs in and lined up on a horizontal plane. Chemicals in other containers such as sacks or buckets will also be stored on an impermeable pad and curb type containment.

OK

2. Process Areas: All process and maintenance areas which show evidence that leaks and spills are reaching the ground surface must be either paved and curbed or have some type of spill collection device incorporated into the design.

46,000 BBL/DAY - NGL - 500 MMCFD GAS

PIC #2 - PROCESS AREA

OK

3. Above Ground Tanks: All above ground tanks which contain fluids other than fresh water must be bermed to contain a volume of one-third more than the total volume of the largest tank or of all interconnected tanks. All new tanks or existing tanks that undergo a major modification, as determined by the Division, must be placed within an impermeable bermed enclosure.

OK

4. Above Ground Saddle Tanks: Above ground saddle tanks must have impermeable pad and curb type containment unless they contain fresh water or fluids that are gases at atmospheric temperature and pressure.

OK

5. Labeling: All tanks, drums and containers will be clearly labeled to identify their contents and other emergency notification information.

OK

6. Below Grade Tanks/Sumps: All below grade tanks, sumps, and pits must be approved by the OCD prior to installation or upon modification and must incorporate secondary containment and leak-detection into the design. All pre-existing sumps and below-grade tanks must demonstrate integrity on an annual basis. Integrity tests include pressure testing to 3 pounds per square inch above normal operating pressure and/or visual inspection of cleaned out tanks and/or sumps, or other OCD approved methods. The OCD will be notified at least 72 hours prior to all testing.

PIC # 3 - AMINE WASTE SUMP AREA - SINGLE WALL - ANNUAL TEST
PIC # 4 - SKIMMER BASIN - SINGLE WALL - ANNUAL TEST
PIC # 5 - LUBE OIL BELOW-GRADE TANK - SINGLE WALL - ANNUAL TEST


7. Underground Process/Wastewater Lines: All underground process/wastewater pipelines must be tested to demonstrate their mechanical integrity at present and then every 5 years thereafter, or prior to discharge plan renewal. The permittee may propose various methods for testing such as pressure testing to 3 pounds per square inch above normal operating pressure or other means acceptable to the OCD. The OCD will be notified at least 72 hours prior to all testing.

OK

8. Onsite/Offsite Waste Disposal and Storage Practices: Are all wastes properly characterized and disposed of correctly?

Does the facility have an EPA hazardous waste number? _____ Yes _____ No

ARE ALL WASTE CHARACTERIZED AND DISPOSED OF PROPERLY? YES NO IF NO DETAIL BELOW.



9. Class V Wells: Leach fields and other wastewater disposal systems at OCD regulated facilities which inject non-hazardous fluid into or above an underground source of drinking water are considered Class V injection wells under the EPA UIC program. All Class V wells that inject non-hazardous industrial wastes or a mixture of industrial wastes and domestic wastes will be closed unless it can be demonstrated that groundwater will not be impacted in the reasonably foreseeable future. Closure of Class V wells must be in accordance with a plan approved by the Division's Santa Fe Office. The OCD allows industry to submit closure plans which are protective of human health, the environment and groundwater as defined by the WQCC, and are cost effective. Class V wells that inject domestic waste only must be permitted by the New Mexico Environment Department.

ANY CLASS V WELLS NO YES IF YES DESCRIBE BELOW! Undetermined

BLOOM FIELD - POTW

10. Housekeeping: All systems designed for spill collection/prevention will be inspected weekly and after each storm event to ensure proper operation and to prevent overtopping or system failure. A record of inspections will be retained on site for a period of five years.

EXCELLANT

11. Spill Reporting: All spills/releases will be reported pursuant to OCD Rule 116 and WQCC 1203 to the proper OCD District Office.

OK

12. Does the facility have any other potential environmental concerns/issues?

NONE

13. Does the facility have any other environmental permits - i.e. SPCC, Stormwater Plan, etc.?

MW'S ON SITE - NOT USED
SPCC - PLAN SW - NOT REQUIRED

14. ANY WATER WELLS ON SITE? NO YES IF YES, HOW IS IT BEING USED?

~~ACCESS COMES~~ NON-CONTACT IS RAW RIVER WATER
POTABLE WATER CITY OF BLOOMFIELD

15. Documents reviewed:

Miscellaneous Comments:

- PIC #1 - SIGN
- PIC #6 - STORMWATER POND UNLINED - BACKGROUND WEST EVAP POND
(CATCH BASIN) + FLARE STACK
- WEST POND LEAK DETECTOR SHOWING SIGNS OF LEAKAGE -

Photos taken: 6

Documents Reviewed/Collected:


NONE

Conoco Inc. San Juan Gas Plant
OCD Discharge Plan Inspection
Inspectors: W Price, Ed Martin, B Martin


August 02, 2001




Pic #1-Plant Entrance



Pic #4 Skimmer Basin-single wall




Pic #2 Process Area




Pic #5 Lube Oil below grade tank- single wall



Pic #3 Amine Waste Sump area- Sumps are single wall.



Pic #6- Looking SE. Stormwater unlined retention pond, fire water tank, flare stack, and background shows west plant evaporation pond. Leak detection indicates primary liner is leaking.



CONOCO BLOOMFIELD

EPA TRIP


3/21/88



CONOCO - BLOOMFIELD

EPA TRIP


3/21/88



C00000 - BLOOMFIELD

EPA TRIP


3/21/88



CONOCO - BLOOMFIELD

EPA TRIP


3/21/85



CONOCO - BLOOMFIELD

EPA TRIP

3/21/88



CODOCO BLOOMFIELD

EPA TRIP


3/21/88



CONOCO - BLOOMFIELD

EPA TRIP


3/24/88



CEDOCO BLOOMFIELD

EPA TRIP


3/21/88



Cavaco - Bloomfield

EPA TRIP


3/21/88



CODDLE - BLOOMFIELD

EPA TRIP


3/21/88



CODOCO - BLOOMFIELD

EPA TRIP


3/21/88



WILSON FIELD

EPA TRIP

3/21/88



COROCO - BLOOMFIELD

EPA TRIP


3/21/88



Cowood - Bloomfield

EPA TRIP


3/21/88



Cosco - Bloomfield

EPA TRIP


3/21/88



COROCO - BLOOMFIELD

EPA TRIP


3/21/88



COROCO BLOOMFIELD

EPA TRIP


3/21/88



CORCO BLOOMFIELD

EPA TRIP


3/21/88



EPNG KUTZ POND

10/27/95

RA



EPNG KUTZ PAUL

10/27/95


RA



EPNG KUTZ Pond

10/27/95


RA



EPNG KUTZ POWD

10/27/95


RA



EPNG KUTZ POND

10/27/95


RA



EPNG KUTZ Pond

10/27/95

RA



EPNs Kutz Pond

10/27/95

RA