

**Tarco Energy LC****Drilling and Completion Report  
Magruder #17**

08-15-2011 Set Surface BOP (diverter) Casing  
08-19-2011 Move in rig & set up for drilling  
08-20-2011  
(9:14 AM) Spud in w/12 1/4" Bit  
08-22-2011  
(2:15 PM) Reached TD 380'  
08-22-2011 Ran new 8-5/8" J55 - 24# surface to 380'  
08-23-2011  
(2:00 PM) Circulate cement to surface  
(3:45 PM) Plug at bottom  
01-06-2012 Rig repair completed  
01-08-2012 Set up to drill 7-7/8"  
02-10-2012 Drilled to 558'  
02-16-2012 Ran 4-1/2" J55 - 11.6# new - surface to 558'  
02-21-2012 Pump cement did not reach surface  
03-01-2012 Gray Wireline - Comp. neutron/gamma ray/ccl Log  
Bond Log  
Perf 3 holes per ft 483'-85' (6), 495'-98' (9),  
501'-05' (12), 515'-12' (21)  
03-01-2012 Bond log showed cement reached 61' below surface  
03-02-2012 1" Cement to surface  
03-05-2012 Basic Energy  
1500 Gals - 15% - HCL with ACI - 166 2.5 Gals NE -  
16 1.25 Gals, NE 122 1.25 Gals, FE reducer 7.5 Gals  
03-07-2012 Ran production 2 3/8" to 522'  
03-08-2012 Set pump jack, electricity, flow lines, R.H.I. w rods &  
pump, hung on for production  
03-09/10-2012 Test - pumped 6 BO + 43 BW - 24 Hrs. Gas to be put  
on line later