Form three (No mober 1983) (Formerly 9 331)

SUBMIT IN TRIPLICATE. UNITED STATES DEPARTMENT OF THE INTERIOR (Other Instructions on verse side)

Budget Bure	au No.	1004 - 013	5
Expires Aug	ast 31.	1985	
LEASE DESIGNATION	ON 186	DUBLAL NO	•

IF INDIAN, ALLOTTEE OR TRIBE NAME

5.	LEASE	DESIGNATION	AND	BEBIAL	N
	MM	04077			

10. FIELD AND POOL, OR WILDCAT

9. WELL NO.

(1 (1) / / /	◡.		-
IREALL OF L	AND	MANAGEMENT	

SUNDRY NOTICES A	AND	REPORTS	ON	WELLS
------------------	-----	---------	----	-------

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.

Use "APPLICATION FOR PERMIT—" for such proposals.)

7. UNIT AGREEMENT NAME OH. WELL X wall [OTHER 8. FARM OR LEASE NAME 2. NAME OF OPERATOR Davis Federal Com 3 Mallon Oil Co.

ADDRESS OF OPERATOR 1099 18th St. Suite 2750, Denver, CO 80202

LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)

Undesignated Mesaverde At surface 795' FSL & 2145' FEL (SWSE) 11. SEC., T., R., M., OR BLE. AND SURVEY OR AREA Sec. 3, T25N, R2W

15. ELEVATIONS (Show whether DF, RT, GR, etc.) 12. COUNTY OR PARISH | 13. STATE 14. PERMIT NO. 7458' GL NM Rio Arriba

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTI	ICE OF INT	NTION TO:	ន ប ន	THOUBH THRUDES	OF:	
EST WATER SHUT-OFF		PULL OR ALTER CASING MULTIPLE COMPLETE	WATER SHUT-OFF FRACTURE TREATMENT		REPAIRING WELL	X
CHOOT OR ACIDIZA		ABANDON®	 SHOOTING OR ACIDIZING		ABANDONMENT [®]	
Other)		CHANGE PLANS	 (Other) (Nork: Report red Completion or Red	sults of multiple completion Repor	completion on Well t and Log form.)	i

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Remedial cementing work was conducted on the well 10-25-89 -11-09-89 for the purpose of protecting the Ojo Alamo sand interval from contamination. See attached reports for details of work.

18. I hereby certify that the foregoing to true and correct	ritle Product	ion Manager	12-28-89	
(This space for Federal or State office use)		AC	CEPTED FOR RECOR	D
APPROVED BYCONDITIONS OF APPROVAL, IF ANY:	TITLE		- JUE 23 1990	
	NIMOOF			

NMOCD

*See Instructions on Reverse Side

FARMINGTON RESOURCE AREA

1099 18th Street, Suite 2750, Denver, Colorado 80202 (303) 293-2333

Phoned in by J. Cox 10/26/89

Davis Federal 3-15

Activity day 10/25/89 - FTP 210 PSI, FCP 425 PSI

Rig up Bayless rig #4, SI well pumped 50 BBLS produced water down casing, 20 BBLS down tbg - well dead (produced water from Jicarilla 435 G #1) Nippled up BOP, TOOH w/81 stands when well kicked Killed well w/50 BW, finished TOOH (1 joint 2-7/8" EUE anchor, 14 joints seating, nippled perfed sub and 1 joint mud anchor)

Rigged up blue jet, RIH w/Baker 5-1/2" drillable bridge plug. Set plug @ 3700' logged collars to 3700' and 3269'

Loaded hole w/85 BW, closed BOP and pressure test casing and plug to 1,000 PSI.

Some leakage do to leaky ball valve in production manifold.

RIN w/perf gun, shot 2 holes @ 3615' (note: all shots correlated to old CGL - CBL)
Rig down blue jet, closed BOP and attemted

circulation to bradenhead, without success.

Day Cost \$4760 0

Day Cost \$4760.00 Acculative Cost \$4760.00

Phoned in by J. Cox 10/27/89

Davis Federal 3-15

Activity day 10/26/89 - SD - Waiting on availability of cement crew.

1099 18th Street, Suite 2750, Denver, Colorado 80202 (303) 293-2333

Phoned in by J. Cox 10/31/89

Davis Federal 3-15

Activity day 10/28/89 - Drilled on upper cement retainer.

SICP 0, PU 4-3/4" Hughs H52HH bits and
Baker 5-1/2" casing scraper.

TIH tagged retainer @ 3329', PU power swivel and began drilling on retainer.

Drilled 4 hrs, made 2-1/2' (saw metal & rubber return and drilling metal at the end of 4 hrs)

Stopped drilling w/base of top retainer and 12' cement remaining.

After getting further information on compressive strength of cement system, will allow to crue until monday.

Activity day 10/29/89 - No activity WOC

Activity day 10/30/89 - Drilling on squeeze and pressure testing. TIH w/4-3/4" bit, scraper and tbg. Thawed lines, drilled 12' cement to 3351'. Closed thg ram and pressured up to 500 PSI Leaked off to 100 PSI in 5 minutes. TIH to top of blower retainer @ 3224'. Install new pipe ram rubbers and retested upper squeeze. Pressure casing 500 PSI, bled off to 250 PSI in 1 minute. Also noted fluid level crop while changing BOP rubbers. Drilled on lower retainer 2 1/2 hrs Recovered large pieces of metal and rubber, approximately 18" of drilling. SIFN

> Day Cost \$1355.00 Accumlative Cost \$15,498.00

1099 18th Street, Suite 2750, Denver, Colorado 80202 (303) 293-2333

Phoned in by J. Cox 11/01/89

Davis Federal 3-15

Activity day 10/31/89 - Drill lower retainer and cement.

SICP with 0

Drilled 36 24-39' in 6-1/2 hrs drilled retainer and fairly hard cement.

Rig down swivle.

Drained pump and lines.

SIFN

Day Cost \$1328.00 Accumlative Cost \$16,826.00

1099 18th Street, Suite 2750, Denver, Colorado 80202 (303) 293-2333

Phoned in by J. Cox 11/02/89

Davis Federal 3-15

Activity day 11/01/89 - Prepare to re-sqeeze.

Worked on rig engine from 8:00A.M. to 4:30P.M.

Shaft sheared on blower.

Released water truck, Halliburton cement crew and Baker Service Tools until 11/02/89

Day Cost \$1,921.00 Accumlative Cost \$18,747.00

1099 18th Street, Suite 2750, Denver, Colorado 80202 (303) 293-2333

Phoned in by J. Cox 11/03/89

Davis Federal 3-15

Activity day 11/02/89 - Re-squeeze upper perfs. Finished rig engine repairs @ 9:30 A.M. TOOH w/tbg, scraper and bit. PU Baker 5-1/2" full bore packer @ 3627' Pressure tested lower squeeze perfs (3639') 2,000 PSI w/no leak off. Raise packer to 3119' above upper perfs (3351') Set packer, loaded annulus and pressured to 1,000 PSI. Establish ejection into upper perfs, 2 BPM @ 1,400 PSI. Pumped 50 SX class "B" plus 2% CACL 2 plus 0.8% halad 322 (disbursement) @ 15.60 LB/per gallon, yield 1.18 cubic feet/SK (59 cubic feet) Displaced w/19 BBL to 3160'. SI 10 minutes, pumped 1/2 BBL @ 650 PSI SI 10 minutes, pumped 1/2 BBL @ 800 PSI Flowed back .25 BBL and pumped .25 BBL back in SI 10 minutes, pumped 1/2 BBL @ 750 PSI SI 10 minutes, flow back 1/8 BBL and pumped 1/8 BBL back in Released packer and reversed clean w/20 BBL, holding 500 PSI back pressure @ squeeze manifold. SI 30 minutes, pumped 1/2 BBL @ 750 PSI SI 30 minutes, pumped 1/2 BBL @ 900 PSI SI 30 minutes, pumped 1/2 BBL @ 1200 PSI SI 30 minutes and opened flow back to tank -No Flow Put 500 PSI on tbg and left SIFN.

> Day Cost \$5,390.00 Accumlative Cost \$24,137.00

1099 18th Street, Suite 2750, Denver, Colorado 80202 (303) 293-2333

Faxed in by J. Cox 11/07/89

Davis Federal 3-15

Activity day 11/03/89 - Drilled cement.

TOOH w/tbg and packer. TIH w/new Hughes H2VHH, 4-3/4" bit, 5-1/2" scraper, and tbg. Tagged cement at 3272'.

Drilled 35' cement, returns were soft throughout. Discontinued drilling with 40' cement remaining above perforations. Circulated 30 minutes, TOOH w/5 stands, SIFN. to allow more curing time on cement.

Day Cost \$593.00 Accumlative Cost \$25,405.00

Activity day 11/04/89 - Drilled cement and bridge plug.

Drilled a moderately soft cement @ 3308'-3351' pressure tested upper perfs (3351') @ 800 PSI, 10 minutes w/no leak-off. TIH to CIBP @ 3724' Drilled on bridge plug - 1 hr. and engine on circulating pump failed. Rigged down pump and prepared for new pump to be delivered Sunday 11/05/89.

Day Cost \$940.00 Accumlative Cost \$26,345.00

1099 18th Street, Suite 2750, Denver, Colorado 80202 (303) 293-2333

Faxed in by J. Cox 11/07/89

Davis Federal 3-15

Activity day 11/05/89 - Drilled on bridge plug.

Worked on pulling unit air system 8:00-11:00 Drilled on CIBP @ 3724', drilled approximately 2" when circulation was lost. Pump 140 BBL down annulus tbg slugging gas and water. Gas diminishing toward and of that volume with approximately 50% returns. Set down with tbg - plug still taking weight but allowing water to pass by. Shut down to allow crew to remove air compressor. SIFN

Day Cost \$1,710.00 Accumlative Cost \$28,055.00

Activity day 11/06/89 - Shut down for rig repairs.

Day Cost \$0.00 Accumlative Cost \$28,055.00

Mallon Oil Company Davis Federal 3-15

RECOMPLETION

Page 16

11/07/89 Well had 1540 psi shut-in pressure. Blow down and kill well. Drill remainder of bridge plug at 3724 ft. RKB. Trip tubing in hole pushing remaining drilling debris to bottom. Tag solid fill at 5687 ft. RKB (143 ft. of fill above retainer at 5830 ft. RKB). NOTE: the lowest two Mesaverde perfs (5798 and 5800) are covered by fill, remaining perforations are open. Trip tubing in hole and land as follows:

<u>Description</u>	Length	Depth
KB to landing point 177 jts. 2 7/8" 6.5#/ft N-80 EUE tubing 1 seating nipple 1 perforated sub 1 jt. 2 7/8" 6.5#/ft N-80 EUE mud anchor	9.00 5611.33 1.00 3.10 31.68 5656.11	0- 9 9-5620 5620-5621 5621-5624 5624-5656

Shut down for night.

11/08/89 Overnight pressures: tubing 0 psi, annulus 300 psi. Blew down well. Changed out rubber seals on donut assembly. Nipple down BOP. Nipple up wellhead. Tried to run pump and rods. Got 400 ft. in hole and got hung up with paraffin in tubing. Trip rods and pump out of hole. Hot oil tubing. Ran pump and 3/4" rods in hole. Shut down for night.

11/09/89 Finished running rods and pump in hole. Landed as follows:

Description	Length	<u>Depth</u>
KB to landing point 1 1/4" x 22' polished rod	6.00	0- 6
with 1 1/2" x 12' liner (3 ft. out)	19.00	6- 25
rod stretch	17.00	25- 42
7/8" pony rods	8.00	42- 50
82 - 7/8" scrapered rods	2050.00	50-2100
140 - 3/4" plain rods	3500.00	2100-5600
1 - 2 1/2" x 2" x 20' RHBC		
(bottom hold down pump)	20.00	5600-5620
(222200 22220 22000 2 2000 2 7	5620.00'	

Hang off rods. Left unit rigged up. Shut down.